TXL 11 Unit 1 0201 BH

Wolfcamp B Horizontal

County:	**Midland**	**AFE #**	**1309773**
Surface:	**2055' FSL & 255' FWL Sec 10, Blk 39, T4S, T&P RR CO**	**XTO ID #**	**516917**
		Permit #	**784451**
		API #	**42-329-39534**
Rig:	**Felderhoff 27 (24' RKB)**	**Elevation**	**GL 2665', KB 2689' (24' AGL)**

Geology	Casing & Cement	Wellhead	Hole Size	General Notes
MD Formation		(Tech Data Sheet)		
99 Triassic			17-1/2"	**Notify RRC prior to spud, running casing, and cementing** 8.5 - 8.9 ppg FW mud **Survey every 500'**
	13-3/8" 54.5# J-55 STC **No deeper than 525' per RRC**	**500' MD**		
1,586' Rustler	**2nd Stage**		12-1/4"	**RU H_2S package** No FIT Test Drill out with 10.0 ppg BW
2,564' Yates				
3,729' Queen				**Survey every 500'**
4,337' San Andres				Swap to Sprayberry mud at ~ 5,000'
4,899' Glorietta	**DV Tool and ECP @ 4999' MD**			Expect severe lost returns starting at ~ 5,500' Use viscous sweeps to aid in hole cleaning
	1st Stage			
6,758' Clearfork				
7,543' Upp Sprayberry Sd				
8,106' Lwr Sprayberry Sd				
8,926' Dean Sand	**9-5/8" 40# HCL-80 BTC** **9-5/8" 43.5# HCP-110 BTC** *Run 2,000' of Bond Coat (4150' - 6150')*	**9000' MD**		
9,118' Wolfcamp			8-1/2"	**R/U Mud Loggers after Intermediate** Drill out w/ 10 - 10.5 ppg OBM FIT to 11 ppg EMW
9,217' Wolfcamp 'A' Sand				**Survey every 30' in curve** **Survey every 100' in lateral**
9,456' Wolfcamp 'B' Shale				Use viscous sweeps to aid in hole cleaning
9,522' Wolfcamp 'B' Sand				
9,679' Wolfcamp 'B' Marker 1				
9,811' Landing Target	**5-1/2" 20# P-110 Tenaris XP BTC**		**18,016' MD** **9,789' TVD**	**8,227' Lateral**

Approvals

pared by: _____
Patrick Mayne, Drilling Engineer Date

Reviewed by: _____
Bob Chance, Drilling Superintendent Date

Approved _____
Kendal Decker, Drilling Manager Date