No. DAILY DRILLING REPORT REPORT NO. 36

LEASE	WELL NO.	API WELL NUMBER	WATER DEPTH	DATE
Avary 121	1BS			26-Sep-2017

OPERATOR	CONTRACTOR	RIG NO.
Callon Petroleum Operating	Cactus Drilling	162

SIGNATURE OF OPERATOR'S REPRESENTATIVE

SIGNATURE OF CONTRACTOR'S TOOL PUSHER

DP SIZE	WEIGHT	GRADE	TOOL JT O.D.	TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTURER	TYPE	STROKE LENGTH
						1			
						2			
						3			
						4			

DAILY DRILLING REPORT WELL 1BS REPORT NO. 36 DATE 26-Sep-2017

FIELD OR DISTRICT	COUNTY	STATE / COUNTRY
*08	Ward	TX / United States

	SIZE	MAKE	WEIGHT GRADE	NO. JOINTS	LENGTH	RKB. TO CSG. HD.	SET AT
LAST CASING							
TUBING OR LINER							

WIRE LINE RECORD REEL NO.		
SIZE	NO LINES	LENGTH SLIPPED
LENGTH CUT OFF	PRESENT LENGTH	
WEAR OR TRIPS SINCE LAST CUT		
CUMULATIVE WEAR OR TRIPS		

DRILLING CREW PAYROLL DATA

DATE	26-Sep-2017
WELL NAME & NO.	Avary 121 1BS
COMPANY	Cactus Drilling
TOOLPUSHER	
RIG NO.	162

TIME DISTRIBUTION HOURS		
CODE NO.	OPERATION	TOUR 1 / TOUR 2
1	RIG UP AND TEAR DOWN	
2	DRILL ACTUAL	
3	REAMING	
4	CORING	
5	CONDITION MUD & CIRCULATE	
6	TRIPS	
7	LUBRICATE RIG	
8	REPAIR RIG	
9	CUT OFF DRILLING LINE	
10	DEVIATION SURVEY	
11	WIRELINE LOGS	
12	RUN CASING & CEMENT	
13	WAIT ON CEMENT	
14	NIPPLE UP B.O.P.	
15	TEST B.O.P.	
16	DRILL STEM TEST	
17	PLUG BACK	
18	SQUEEZE CEMENT	
19	FISHING	
20	DIR. WORK	
21		
22		
23		
COMPLETION	A. PERFORATING	
	B. TUBING TRIPS	
	C. TREATING	
	D. SWABBING	
	E. TESTING	
	F.	
	G.	
	H.	
TOTALS		
DAYWORK TIME SUMMARY (OFFICE USE ONLY)		
HOURS W/CONTR D.P.		
HOURS W/OPR D.P.		
HOURS WITHOUT D.P.		
HOURS STANDBY		
TOTAL DAYWORK		
NO. OF DAYS FROM SPUD		
CUMULATIVE ROTATING HOURS		
DAILY MUD COST		
TOTAL MUD COST		

TOUR 1

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
	STANDS D.P.		
	SINGLES D.P.		
	KELLY DOWN		
	TOTAL		
WT. OF STRING			

REMARKS

DRILLER

BIT RECORD

BIT NO.		
SIZE		
IADC CODE		
MANUFACTURER		
TYPE		
SERIAL NO.		
JETS		
TFA		
DEPTH OUT		
DEPTH IN		
TOTAL DRILLED		
TOTAL HOURS		

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD

TIME			
WEIGHT			
PRESSURE GRADIENT			
FUNNEL VISCOSITY			
PV/YP			
GEL STRENGTH			
FLUID LOSS			
pH			
SOLIDS			

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks

TOUR 1 FROM TO

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT OBM ?

TOUR 2

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
	STANDS D.P.		
	SINGLES D.P.		
	KELLY DOWN		
	TOTAL		
WT. OF STRING			

REMARKS

DRILLER

BIT RECORD

BIT NO.		
SIZE		
IADC CODE		
MANUFACTURER		
TYPE		
SERIAL NO.		
JETS		
TFA		
DEPTH OUT		
DEPTH IN		
TOTAL DRILLED		
TOTAL HOURS		

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD

TIME			
WEIGHT			
PRESSURE GRADIENT			
FUNNEL VISCOSITY			
PV/YP			
GEL STRENGTH			
FLUID LOSS			
pH			
SOLIDS			

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks

TOUR 2 FROM TO

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT OBM ?

In Progress

No. DAILY DRILLING REPORT REPORT NO. 9

LEASE	WELL NO.	API WELL NUMBER	WATER DEPTH	DATE
Avary 121	1BS			30-Sep-2017

OPERATOR	CONTRACTOR	RIG NO.
Callon Petroleum Operating	Cactus Drilling	162

SIGNATURE OF OPERATOR'S REPRESENTATIVE

SIGNATURE OF CONTRACTOR'S TOOL PUSHER

DP SIZE	WEIGHT	GRADE	TOOL JT O.D.	TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTURER	TYPE	STROKE LENGTH
						1			
						2			
						3			
						4			

DAILY DRILLING REPORT WELL 1BS REPORT NO. 9 DATE 30-Sep-2017

FIELD OR DISTRICT	COUNTY	STATE / COUNTRY
*08	Ward	TX / United States

	SIZE	MAKE	WEIGHT GRADE	NO. JOINTS	LENGTH	RKB. TO CSG. HD.	SET AT
LAST CASING							
TUBING OR LINER							

WIRE LINE RECORD REEL NO.		
SIZE	NO LINES	LENGTH SLIPPED
LENGTH CUT OFF	PRESENT LENGTH	
WEAR OR TRIPS SINCE LAST CUT		
CUMULATIVE WEAR OR TRIPS		

DRILLING CREW PAYROLL DATA

DATE	30-Sep-2017
WELL NAME & NO.	Avary 121 1BS
COMPANY	Cactus Drilling
TOOLPUSHER	
RIG NO.	162

TIME DISTRIBUTION HOURS		
CODE NO.	OPERATION	TOUR 1 / TOUR 2
1	RIG UP AND TEAR DOWN	
2	DRILL ACTUAL	
3	REAMING	
4	CORING	
5	CONDITION MUD & CIRCULATE	
6	TRIPS	
7	LUBRICATE RIG	
8	REPAIR RIG	
9	CUT OFF DRILLING LINE	
10	DEVIATION SURVEY	
11	WIRELINE LOGS	
12	RUN CASING & CEMENT	
13	WAIT ON CEMENT	
14	NIPPLE UP B.O.P.	
15	TEST B.O.P.	
16	DRILL STEM TEST	
17	PLUG BACK	
18	SQUEEZE CEMENT	
19	FISHING	
20	DIR. WORK	
21		
22		
23		
COMPLETION	A. PERFORATING	
	B. TUBING TRIPS	
	C. TREATING	
	D. SWABBING	
	E. TESTING	
	F.	
	G.	
	H.	
TOTALS		
DAYWORK TIME SUMMARY (OFFICE USE ONLY)		
HOURS W/CONTR D.P.		
HOURS W/OPR D.P.		
HOURS WITHOUT D.P.		
HOURS STANDBY		
TOTAL DAYWORK		
NO. OF DAYS FROM SPUD		
CUMULATIVE ROTATING HOURS		
DAILY MUD COST		
TOTAL MUD COST		

TOUR 1

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
	STANDS D.P.		
	SINGLES D.P.		
	KELLY DOWN		
	TOTAL		
WT. OF STRING			

REMARKS

DRILLER

BIT RECORD

BIT NO.		
SIZE		
IADC CODE		
MANUFACTURER		
TYPE		
SERIAL NO.		
JETS		
TFA		
DEPTH OUT		
DEPTH IN		
TOTAL DRILLED		
TOTAL HOURS		

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD

TIME			
WEIGHT			
PRESSURE GRADIENT			
FUNNEL VISCOSITY			
PV/YP			
GEL STRENGTH			
FLUID LOSS			
pH			
SOLIDS			

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks

TOUR 1	FROM		TO		INJURED ON THIS TOUR?
CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	YES NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT | OBM ?

TOUR 2

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
	STANDS D.P.		
	SINGLES D.P.		
	KELLY DOWN		
	TOTAL		
WT. OF STRING			

REMARKS

DRILLER

BIT RECORD

BIT NO.		
SIZE		
IADC CODE		
MANUFACTURER		
TYPE		
SERIAL NO.		
JETS		
TFA		
DEPTH OUT		
DEPTH IN		
TOTAL DRILLED		
TOTAL HOURS		

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD

TIME			
WEIGHT			
PRESSURE GRADIENT			
FUNNEL VISCOSITY			
PV/YP			
GEL STRENGTH			
FLUID LOSS			
pH			
SOLIDS			

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks

TOUR 2	FROM		TO		INJURED ON THIS TOUR?
CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	YES NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT | OBM ?

In Progress

No. 1 DAILY DRILLING REPORT REPORT NO. 1

LEASE	WELL NO.	API WELL NUMBER	WATER DEPTH	DATE
Avary 121	1BS			04-Oct-2017

OPERATOR	CONTRACTOR	RIG NO.
Callon Petroleum Operating	Cactus Drilling	162

SIGNATURE OF OPERATOR'S REPRESENTATIVE: Jackson, Danny

SIGNATURE OF CONTRACTOR'S TOOL PUSHER: Arguello, Jared

DP SIZE	WEIGHT	GRADE	TOOL JT O.D.	TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTURER	TYPE	STROKE LENGTH
5	19.50	S-135		4.5 IF	599	1	HHF	1600	12.000
5	49.50			4.5 IF	38	2	HHF	1600	12.000
7	110.00	DC		5 H90	18	3			
8	150.00	DC		NC56	6	4			

DAILY DRILLING REPORT WELL 1BS REPORT NO. 1 DATE 04-Oct-2017

FIELD OR DISTRICT	COUNTY	STATE / COUNTRY
*08	Ward	TX / United States

	SIZE	MAKE	WEIGHT GRADE	NO. JOINTS	LENGTH	RKB. TO CSG. HD.	SET AT
LAST CASING							
TUBING OR LINER							

WIRE LINE RECORD REEL NO.: SIZE | NO LINES | LENGTH SLIPPED

LENGTH CUT OFF | PRESENT LENGTH

WEAR OR TRIPS SINCE LAST CUT

CUMULATIVE WEAR OR TRIPS

DRILLING CREW PAYROLL DATA

DATE	04-Oct-2017
WELL NAME & NO.	Avary 121 1BS
COMPANY	Cactus Drilling
TOOLPUSHER	Arguello, Jared
RIG NO.	162

TIME DISTRIBUTION HOURS

CODE NO.	OPERATION	TOUR 1	TOUR 2
1	RIG UP AND TEAR DOWN	12:00	12:00
2	DRILL ACTUAL		
3	REAMING		
4	CORING		
5	CONDITION MUD & CIRCULATE		
6	TRIPS		
7	LUBRICATE RIG		
8	REPAIR RIG		
9	CUT OFF DRILLING LINE		
10	DEVIATION SURVEY		
11	WIRELINE LOGS		
12	RUN CASING & CEMENT		
13	WAIT ON CEMENT		
14	NIPPLE UP B.O.P.		
15	TEST B.O.P.		
16	DRILL STEM TEST		
17	PLUG BACK		
18	SQUEEZE CEMENT		
19	FISHING		
20	DIR. WORK		
21			
22			
23			
COMPLETION	A. PERFORATING		
	B. TUBING TRIPS		
	C. TREATING		
	D. SWABBING		
	E. TESTING		
	F.		
	G.		
	H.		
TOTALS		12:00	12:00

DAYWORK TIME SUMMARY (OFFICE USE ONLY)

HOURS W/CONTR D.P.		
HOURS W/OPR D.P.		
HOURS WITHOUT D.P.		
HOURS STANDBY		
TOTAL DAYWORK		
NO. OF DAYS FROM SPUD		
CUMULATIVE ROTATING HOURS		
DAILY MUD COST		
TOTAL MUD COST		

TOUR 1

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
	STANDS D.P.		
	SINGLES D.P.		
	KELLY DOWN		
	TOTAL		

WT. OF STRING

BIT RECORD

BIT NO. | SIZE | IADC CODE | MANUFACTURER | TYPE | SERIAL NO. | JETS | TFA | DEPTH OUT | DEPTH IN | TOTAL DRILLED | TOTAL HOURS

CUTTING STRUCTURE: INNER | OUTER | DULL CHAR | LOCATION

BEARINGS/ SEALS | GAGE | OTHER DULL CHAR | REASON PULLED

MUD RECORD

TIME | WEIGHT | PRESSURE GRADIENT | FUNNEL VISCOSITY | PV/YP | GEL STRENGTH | FLUID LOSS | pH | SOLIDS

MUD & CHEMICAL ADDED: TYPE | AMOUNT | TYPE | AMOUNT

REMARKS: NO ACC,S/M OVER RGGING DOWN,REVIEW TWO JSA

DRILLER: Martin, John

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT

DEVIATION RECORD: DEPTH | DEV | DIR. | TVD | HORZ. DISP. | DEPTH | DEV | DIR. | TVD | HORZ. DISP. | DEPTH | DEV | DIR. | TVD | HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
18:00	6:00	12:00	1.01	RIG, RIG DOWN / PREPARE FOR TRUCKS

TOUR 1 FROM 18:00 TO 6:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Martin, John	16	JM	NO
DERRICKMAN		Mireles, Ashton	16	AM	NO
FLOORHAND		Perez, Issac	16	IP	NO
FLOORHAND		Salazar, Isaac	16	IS	NO
FLOORHAND		Glenn, Donnell	16	DG	NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT | OBM ? NO

TOUR 2

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
	STANDS D.P.		
	SINGLES D.P.		
	KELLY DOWN		
	TOTAL		

WT. OF STRING

BIT RECORD

BIT NO. | SIZE | IADC CODE | MANUFACTURER | TYPE | SERIAL NO. | JETS | TFA | DEPTH OUT | DEPTH IN | TOTAL DRILLED | TOTAL HOURS

CUTTING STRUCTURE: INNER | OUTER | DULL CHAR | LOCATION

BEARINGS/ SEALS | GAGE | OTHER DULL CHAR | REASON PULLED

MUD RECORD

TIME | WEIGHT | PRESSURE GRADIENT | FUNNEL VISCOSITY | PV/YP | GEL STRENGTH | FLUID LOSS | pH | SOLIDS

MUD & CHEMICAL ADDED: TYPE | AMOUNT | TYPE | AMOUNT

REMARKS: SAFETY MEETING OVER MOVING THE RIG.

DRILLER: Johnson, Steven

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT

DEVIATION RECORD: DEPTH | DEV | DIR. | TVD | HORZ. DISP. | DEPTH | DEV | DIR. | TVD | HORZ. DISP. | DEPTH | DEV | DIR. | TVD | HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
6:00	18:00	12:00	1.02	RIG DOWN, LOAD OUT / MOVE / SET IN

TOUR 2 FROM 6:00 TO 18:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Johnson, Steven	14.5	SJ	NO
DERRICKMAN		Henton, William	14.5	WH	NO
MOTORMAN		Gore, Kevin	14.5	KG	NO
FLOORHAND		Bordelon, Niles	14.5	NB	NO
FLOORHAND		Neal, Garrett	14.5	GN	NO
DRILLER		Ruiz, Jesus	14.5	JR	NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT | OBM ? NO

LEASE	WELL NO.	API WELL NUMBER	WATER DEPTH	DATE
Avary 121	1BS			05-Oct-2017

OPERATOR	CONTRACTOR	RIG NO.
Callon Petroleum Operating	Cactus Drilling	162

SIGNATURE OF OPERATOR'S REPRESENTATIVE: Danny Jackson — Jackson, Danny

SIGNATURE OF CONTRACTOR'S TOOL PUSHER: Jared Arguello — Arguello, Jared

DP SIZE	WEIGHT	GRADE	TOOL JT O.D.	TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTURER	TYPE	STROKE LENGTH
5	19.50	S-135		4.5 IF	599	1	HHF	1600	12.000
5	49.50	HWDP		4.5 IF	38	2	HHF	1600	12.000
7	110.00	DC		5"H90	18	3			
8	150.00	DC		NC56	6	4			

DAILY DRILLING REPORT WELL 1BS REPORT NO. 2 DATE 05-Oct-2017

FIELD OR DISTRICT	COUNTY	STATE / COUNTRY
*08	Ward	TX / United States

	SIZE	MAKE	WEIGHT GRADE	NO. JOINTS	LENGTH	RKB. TO CSG. HD.	SET AT
LAST CASING							
TUBING OR LINER							

WIRE LINE RECORD REEL NO.: SIZE | NO LINES | LENGTH SLIPPED; LENGTH CUT OFF | PRESENT LENGTH; WEAR OR TRIPS SINCE LAST CUT; CUMULATIVE WEAR OR TRIPS

DRILLING CREW PAYROLL DATA

DATE	05-Oct-2017
WELL NAME & NO.	Avary 121 1BS
COMPANY	Cactus Drilling
TOOLPUSHER	Arguello, Jared
RIG NO.	162

TOUR 1

TIME DISTRIBUTION HOURS

CODE NO.	OPERATION	TOUR 1	TOUR 2
1	RIG UP AND TEAR DOWN	12:00	12:00
2	DRILL ACTUAL		
3	REAMING		
4	CORING		
5	CONDITION MUD & CIRCULATE		
6	TRIPS		
7	LUBRICATE RIG		
8	REPAIR RIG		
9	CUT OFF DRILLING LINE		
10	DEVIATION SURVEY		
11	WIRELINE LOGS		
12	RUN CASING & CEMENT		
13	WAIT ON CEMENT		
14	NIPPLE UP B.O.P.		
15	TEST B.O.P.		
16	DRILL STEM TEST		
17	PLUG BACK		
18	SQUEEZE CEMENT		
19	FISHING		
20	DIR. WORK		
21			
22			
23			
COMPLETION A.	PERFORATING		
B.	TUBING TRIPS		
C.	TREATING		
D.	SWABBING		
E.	TESTING		
F.			
G.			
H.			
TOTALS		12:00	12:00

DAYWORK TIME SUMMARY (OFFICE USE ONLY)

HOURS W/CONTR D.P.		
HOURS W/OPR D.P.		
HOURS WITHOUT D.P.		
HOURS STANDBY		
TOTAL DAYWORK		
NO. OF DAYS FROM SPUD		
CUMULATIVE ROTATING HOURS		
DAILY MUD COST		
TOTAL MUD COST		

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
	STANDS D.P.		
	SINGLES D.P.		
	KELLY DOWN		
	TOTAL		

WT. OF STRING

BIT RECORD: BIT NO., SIZE, IADC CODE, MANUFACTURER, TYPE, SERIAL NO., JETS, TFA, DEPTH OUT, DEPTH IN, TOTAL DRILLED, TOTAL HOURS

CUTTING STRUCTURE: INNER | OUTER | DULL CHAR | LOCATION

BEARINGS/SEALS | GAGE | OTHER DULL CHAR | REASON PULLED

MUD RECORD: TIME, WEIGHT, PRESSURE GRADIENT, FUNNEL VISCOSITY, PV/YP, GEL STRENGTH, FLUID LOSS, pH, SOLIDS

MUD & CHEMICAL ADDED: TYPE | AMOUNT | TYPE | AMOUNT

REMARKS: SAFETY MEETING OVER RIG MOVE.

DRILLER: Martin, John

DEPTH INTERVAL FROM	TO	DRILL...D REAM...R CORE...C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT

DEVIATION RECORD: DEPTH | DEV | DIR. | TVD | HORZ. DISP. | DEPTH | DEV | DIR. | TVD | HORZ. DISP. | DEPTH | DEV | DIR. | TVD | HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
18:00	6:00	12:00	1.08	RIG, WAIT ON DAYLIGHT / RIG WATCH 70% RIGGED DOWN
				50% MOVED

TOUR 1 FROM 18:00 TO 6:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Martin, John	16	JM	NO
DERRICKMAN		Mireles, Ashton	16	AM	NO
FLOORHAND		Perez, Issac	16	IP	NO
FLOORHAND		Salazar, Isaac	16	IS	NO
FLOORHAND		Glenn, Donnell	16	IS	NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT: 1 OBM ? NO

TOUR 2

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
	STANDS D.P.		
	SINGLES D.P.		
	KELLY DOWN		
	TOTAL		

WT. OF STRING

BIT RECORD: BIT NO., SIZE, IADC CODE, MANUFACTURER, TYPE, SERIAL NO., JETS, TFA, DEPTH OUT, DEPTH IN, TOTAL DRILLED, TOTAL HOURS

CUTTING STRUCTURE: INNER | OUTER | DULL CHAR | LOCATION

BEARINGS/SEALS | GAGE | OTHER DULL CHAR | REASON PULLED

MUD RECORD: TIME, WEIGHT, PRESSURE GRADIENT, FUNNEL VISCOSITY, PV/YP, GEL STRENGTH, FLUID LOSS, pH, SOLIDS

MUD & CHEMICAL ADDED: TYPE | AMOUNT | TYPE | AMOUNT

REMARKS: SAFETY MEETING OVER RIG MOVE.

DRILLER: Johnson, Steven

DEPTH INTERVAL FROM	TO	DRILL...D REAM...R CORE...C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT

DEVIATION RECORD: DEPTH | DEV | DIR. | TVD | HORZ. DISP. | DEPTH | DEV | DIR. | TVD | HORZ. DISP. | DEPTH | DEV | DIR. | TVD | HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
6:00	18:00	12:00	1.02	FINISH ROLLING UP AND HANGING DERRICK LINES. BREAK DOWN DERRICK, RIG FLOOR, AND SUBS. 100 % RIGGED DOWN, 95% MOVED

TOUR 2 FROM 6:00 TO 18:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Johnson, Steven	14	SJ	NO
DERRICKMAN		Henton, William	14	WH	NO
MOTORMAN		Gore, Kevin	14	KG	NO
FLOORHAND		Bordelon, Niles	14	NB	NO
FLOORHAND		Neal, Garrett	14	GN	NO
DRILLER		Ruiz, Jesus	14	JR	NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT: 1 OBM ? NO

LEASE	WELL NO.	API WELL NUMBER	WATER DEPTH	DATE
Avary 121	1BS			06-Oct-2017

OPERATOR	CONTRACTOR	RIG NO.
Callon Petroleum Operating	Cactus Drilling	162

SIGNATURE OF OPERATOR'S REPRESENTATIVE	SIGNATURE OF CONTRACTOR'S TOOL PUSHER
Danny Jackson	Arguello, Jared

DP SIZE	WEIGHT	GRADE	TOOL JT O.D.	TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTURER	TYPE	STROKE LENGTH
						1	HHF	1600	12.000
						2	HHF	1600	12.000
						3			
						4			

DAILY DRILLING REPORT WELL 1BS REPORT NO. 3 DATE 06-Oct-2017

FIELD OR DISTRICT	COUNTY	STATE / COUNTRY
*08	Ward	TX / United States

	SIZE	MAKE	WEIGHT GRADE	NO. JOINTS	LENGTH	RKB. TO CSG. HD.	SET AT
LAST CASING							
TUBING OR LINER							

WIRE LINE RECORD REEL NO.		
SIZE	NO LINES	LENGTH SLIPPED
LENGTH CUT OFF	PRESENT LENGTH	
WEAR OR TRIPS SINCE LAST CUT		
CUMULATIVE WEAR OR TRIPS		

DRILLING CREW PAYROLL DATA

DATE	06-Oct-2017
WELL NAME & NO.	Avary 121 1BS
COMPANY	Cactus Drilling
TOOLPUSHER	Arguello, Jared
RIG NO.	162

TIME DISTRIBUTION HOURS		
CODE NO.	OPERATION	TOUR 1 / TOUR 2
1	RIG UP AND TEAR DOWN	12:00 / 12:00
2	DRILL ACTUAL	
3	REAMING	
4	CORING	
5	CONDITION MUD & CIRCULATE	
6	TRIPS	
7	LUBRICATE RIG	
8	REPAIR RIG	
9	CUT OFF DRILLING LINE	
10	DEVIATION SURVEY	
11	WIRELINE LOGS	
12	RUN CASING & CEMENT	
13	WAIT ON CEMENT	
14	NIPPLE UP B.O.P.	
15	TEST B.O.P.	
16	DRILL STEM TEST	
17	PLUG BACK	
18	SQUEEZE CEMENT	
19	FISHING	
20	DIR. WORK	
21		
22		
23		
COMPLETION	A. PERFORATING	
	B. TUBING TRIPS	
	C. TREATING	
	D. SWABBING	
	E. TESTING	
	F.	
	G.	
	H.	
TOTALS		12:00 / 12:00

DAYWORK TIME SUMMARY (OFFICE USE ONLY)	
HOURS W/CONTR D.P.	
HOURS W/OPR D.P.	
HOURS WITHOUT D.P.	
HOURS STANDBY	
TOTAL DAYWORK	
NO. OF DAYS FROM SPUD	
CUMULATIVE ROTATING HOURS	
DAILY MUD COST	
TOTAL MUD COST	

TOUR 1

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
	STANDS D.P.		
	SINGLES D.P.		
	KELLY DOWN		
	TOTAL		
	WT. OF STRING		

BIT RECORD: BIT NO., SIZE, IADC CODE, MANUFACTURER, TYPE, SERIAL NO., JETS, TFA, DEPTH OUT, DEPTH IN, TOTAL DRILLED, TOTAL HOURS

CUTTING STRUCTURE: INNER, OUTER, DULL CHAR, LOCATION

BEARINGS/SEALS, GAGE, OTHER DULL CHAR, REASON PULLED

MUD RECORD: TIME, WEIGHT, PRESSURE GRADIENT, FUNNEL VISCOSITY, PV/YP, GEL STRENGTH, FLUID LOSS, pH, SOLIDS

MUD & CHEMICAL ADDED: TYPE, AMOUNT, TYPE, AMOUNT

REMARKS
SM: RIGGING UP,REVIEW THREE JSA

DRILLER Martin, John

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
18:00	6:00	12:00	1.08	RIG, WAIT ON DAYLIGHT / RIG WATCH

TOUR 1 FROM 18:00 TO 6:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Martin, John	13	JM	NO
DERRICKMAN		Mireles, Ashton	13	AM	NO
FLOORHAND		Glenn, Donnell	13	DG	NO
FLOORHAND		Perez, Issac	13	IP	NO
FLOORHAND		Salazar, Isaac	13	IS	NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT 2 OBM ? NO

TOUR 2

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
	STANDS D.P.		
	SINGLES D.P.		
	KELLY DOWN		
	TOTAL		
	WT. OF STRING		

BIT RECORD: BIT NO., SIZE, IADC CODE, MANUFACTURER, TYPE, SERIAL NO., JETS, TFA, DEPTH OUT, DEPTH IN, TOTAL DRILLED, TOTAL HOURS

CUTTING STRUCTURE: INNER, OUTER, DULL CHAR, LOCATION

BEARINGS/SEALS, GAGE, OTHER DULL CHAR, REASON PULLED

MUD RECORD: TIME, WEIGHT, PRESSURE GRADIENT, FUNNEL VISCOSITY, PV/YP, GEL STRENGTH, FLUID LOSS, pH, SOLIDS

MUD & CHEMICAL ADDED: TYPE, AMOUNT, TYPE, AMOUNT

REMARKS
SAFETY MEETING OVER RIG MOVE. REVIEWED 3 JSAS.

DRILLER Arguello, Jared

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
6:00	18:00	12:00	1.02	RIGGED UP SUBS,DRAWWORKS, DERRICK DRESS OUT DERRICK
				STRING UP DERRICK, RAISE DOG TAILS
				100 % MOVED , 90 % RIGGED UP

TOUR 2 FROM 6:00 TO 18:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Johnson, Steven	13	SJ	NO
DERRICKMAN		Henton, William	13	WH	NO
MOTORMAN		Gore, Kevin	13	KG	NO
FLOORHAND		Bordelon, Niles	13	NB	NO
FLOORHAND		Neal, Garrett	13	GN	NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT 2 OBM ? NO

LEASE	WELL NO.	API WELL NUMBER	WATER DEPTH	DATE
Avary 121	1BS			07-Oct-2017

OPERATOR	CONTRACTOR	RIG NO.
Callon Petroleum Operating	Cactus Drilling	162

SIGNATURE OF OPERATOR'S REPRESENTATIVE: Jackson, Danny

SIGNATURE OF CONTRACTOR'S TOOL PUSHER: Arguello, Jared

DP SIZE	WEIGHT	GRADE	TOOL JT O.D.	TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTURER	TYPE	STROKE LENGTH
						1	HHF	1600	12.000
						2	HHF	1600	12.000
						3			
						4			

DAILY DRILLING REPORT WELL 1BS REPORT NO. 4 DATE 07-Oct-2017

FIELD OR DISTRICT	COUNTY	STATE / COUNTRY
*08	Ward	TX / United States

	SIZE	MAKE	WEIGHT GRADE	NO. JOINTS	LENGTH	RKB. TO CSG. HD.	SET AT
LAST CASING							
TUBING OR LINER							

WIRE LINE RECORD REEL NO.: SIZE | NO LINES | LENGTH SLIPPED

LENGTH CUT OFF | PRESENT LENGTH

WEAR OR TRIPS SINCE LAST CUT

CUMULATIVE WEAR OR TRIPS

DRILLING CREW PAYROLL DATA

DATE	07-Oct-2017
WELL NAME & NO.	Avary 121 1BS
COMPANY	Cactus Drilling
TOOLPUSHER	Arguello, Jared
RIG NO.	162

TIME DISTRIBUTION HOURS

CODE NO.	OPERATION	TOUR 1	TOUR 2
1	RIG UP AND TEAR DOWN	12:00	12:00
2	DRILL ACTUAL		
3	REAMING		
4	CORING		
5	CONDITION MUD & CIRCULATE		
6	TRIPS		
7	LUBRICATE RIG		
8	REPAIR RIG		
9	CUT OFF DRILLING LINE		
10	DEVIATION SURVEY		
11	WIRELINE LOGS		
12	RUN CASING & CEMENT		
13	WAIT ON CEMENT		
14	NIPPLE UP B.O.P.		
15	TEST B.O.P.		
16	DRILL STEM TEST		
17	PLUG BACK		
18	SQUEEZE CEMENT		
19	FISHING		
20	DIR. WORK		
21			
22			
23			
COMPLETION A.	PERFORATING		
B.	TUBING TRIPS		
C.	TREATING		
D.	SWABBING		
E.	TESTING		
F.			
G.			
H.			
TOTALS		12:00	12:00

DAYWORK TIME SUMMARY (OFFICE USE ONLY)

HOURS W/CONTR D.P.	
HOURS W/OPR D.P.	
HOURS WITHOUT D.P.	
HOURS STANDBY	
TOTAL DAYWORK	
NO. OF DAYS FROM SPUD	
CUMULATIVE ROTATING HOURS	
DAILY MUD COST	
TOTAL MUD COST	

TOUR 1

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
	STANDS D.P.		
	SINGLES D.P.		
	KELLY DOWN		
	TOTAL		

WT. OF STRING

BIT RECORD: BIT NO. | SIZE | IADC CODE | MANUFACTURER | TYPE | SERIAL NO. | JETS | TFA | DEPTH OUT | DEPTH IN | TOTAL DRILLED | TOTAL HOURS

CUTTING STRUCTURE: INNER | OUTER | DULL CHAR | LOCATION

BEARINGS/SEALS | GAGE | OTHER DULL CHAR | REASON PULLED

MUD RECORD: TIME | WEIGHT | PRESSURE GRADIENT | FUNNEL VISCOSITY | PV/YP | GEL STRENGTH | FLUID LOSS | pH | SOLIDS

MUD & CHEMICAL ADDED: TYPE | AMOUNT | TYPE | AMOUNT

REMARKS: NO ACC,SAFTEY MEETING OVER ACCIDENT PREVENTION,REVIEW TWO JSA

DRILLER: Martin, John

DEPTH INTERVAL FROM	TO	DRILL...D REAM...R CORE...C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT

DEVIATION RECORD: DEPTH | DEV | DIR. | TVD | HORZ. DISP. | DEPTH | DEV | DIR. | TVD | HORZ. DISP. | DEPTH | DEV | DIR. | TVD | HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
18:00	6:00	12:00	1.08	RIG, WAIT ON DAYLIGHT / RIG WATCH

TOUR 1 FROM 18:00 TO 6:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Martin, John	12.5		NO
DERRICKMAN		Mireles, Ashton	12.5		NO
FLOORHAND		Glenn, Donnell	12.5		NO
FLOORHAND		Perez, Issac	12.5		NO
FLOORHAND		Salazar, Isaac	12.5		NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT: 3 OBM ? NO

TOUR 2

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
	STANDS D.P.		
	SINGLES D.P.		
	KELLY DOWN		
	TOTAL		

WT. OF STRING

BIT RECORD: BIT NO. | SIZE | IADC CODE | MANUFACTURER | TYPE | SERIAL NO. | JETS | TFA | DEPTH OUT | DEPTH IN | TOTAL DRILLED | TOTAL HOURS

CUTTING STRUCTURE: INNER | OUTER | DULL CHAR | LOCATION

BEARINGS/SEALS | GAGE | OTHER DULL CHAR | REASON PULLED

MUD RECORD: TIME | WEIGHT | PRESSURE GRADIENT | FUNNEL VISCOSITY | PV/YP | GEL STRENGTH | FLUID LOSS | pH | SOLIDS

MUD & CHEMICAL ADDED: TYPE | AMOUNT | TYPE | AMOUNT

REMARKS: SAFETY MEETING OVER RAISING THE DERRICK. REVIEWED 2 JSAS.

DRILLER: Johnson, Steven

DEPTH INTERVAL FROM	TO	DRILL...D REAM...R CORE...C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT

DEVIATION RECORD: DEPTH | DEV | DIR. | TVD | HORZ. DISP. | DEPTH | DEV | DIR. | TVD | HORZ. DISP. | DEPTH | DEV | DIR. | TVD | HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
6:00	18:00	12:00	1.03	PULLED BLOCKS FORWARD. CONDUCTED PRE DERRICK RAISE INSPECTION. HAD SAFETY MEETING BEFORE RASING DERRICK. RAISED DERRICK. INSTALLED DRILLERS CABIN, OFF DRILLERSIDE DOG HOUSE, BOP, AND PIPECAT. FINISHED RIGGING UP ELECTRIC AND HYDROLIC LINES TO RIG FLOOR.

TOUR 2 FROM 6:00 TO 18:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Johnson, Steven	12.5		NO
DERRICKMAN		Henton, William	12.5		NO
MOTORMAN		Gore, Kevin	12.5		NO
FLOORHAND		Bordelon, Niles	12.5		NO
FLOORHAND		Neal, Garrett	12.5		NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT: 3 OBM ? NO

LEASE	WELL NO.	API WELL NUMBER	WATER DEPTH	DATE
Avary 121	1BS			08-Oct-2017

OPERATOR	CONTRACTOR	RIG NO.
Callon Petroleum Operating	Cactus Drilling	162

SIGNATURE OF OPERATOR'S REPRESENTATIVE	SIGNATURE OF CONTRACTOR'S TOOL PUSHER
Danny Jackson	Arguello, Jared

DP SIZE	WEIGHT	GRADE	TOOL JT O.D.	TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTURER	TYPE	STROKE LENGTH
						1	HHF	1600	12.000
						2	HHF	1600	12.000
						3			
						4			

DAILY DRILLING REPORT WELL 1BS REPORT NO. 5 DATE 08-Oct-2017

FIELD OR DISTRICT	COUNTY	STATE / COUNTRY
*08	Ward	TX / United States

	SIZE	MAKE	WEIGHT GRADE	NO. JOINTS	LENGTH	RKB. TO CSG. HD.	SET AT
LAST CASING							
TUBING OR LINER							

WIRE LINE RECORD REEL NO.		
SIZE	NO LINES	LENGTH SLIPPED
LENGTH CUT OFF	PRESENT LENGTH	
WEAR OR TRIPS SINCE LAST CUT		
CUMULATIVE WEAR OR TRIPS		

DRILLING CREW PAYROLL DATA

DATE	08-Oct-2017
WELL NAME & NO.	Avary 121 1BS
COMPANY	Cactus Drilling
TOOLPUSHER	Arguello, Jared
RIG NO.	162

TIME DISTRIBUTION HOURS		
CODE NO. OPERATION	TOUR 1	TOUR 2
1 RIG UP AND TEAR DOWN	12:00	12:00
2 DRILL ACTUAL		
3 REAMING		
4 CORING		
5 CONDITION MUD & CIRCULATE		
6 TRIPS		
7 LUBRICATE RIG		
8 REPAIR RIG		
9 CUT OFF DRILLING LINE		
10 DEVIATION SURVEY		
11 WIRELINE LOGS		
12 RUN CASING & CEMENT		
13 WAIT ON CEMENT		
14 NIPPLE UP B.O.P.		
15 TEST B.O.P.		
16 DRILL STEM TEST		
17 PLUG BACK		
18 SQUEEZE CEMENT		
19 FISHING		
20 DIR. WORK		
21		
22		
23		
COMPLETION A. PERFORATING		
B. TUBING TRIPS		
C. TREATING		
D. SWABBING		
E. TESTING		
F.		
G.		
H.		
TOTALS	12:00	12:00
DAYWORK TIME SUMMARY (OFFICE USE ONLY)		
HOURS W/CONTR D.P.		
HOURS W/OPR D.P.		
HOURS WITHOUT D.P.		
HOURS STANDBY		
TOTAL DAYWORK		
NO. OF DAYS FROM SPUD		
CUMULATIVE ROTATING HOURS		
DAILY MUD COST		
TOTAL MUD COST		

TOUR 1

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
	STANDS D.P.		
	SINGLES D.P.		
	KELLY DOWN		
	TOTAL		

WT. OF STRING

BIT RECORD	
BIT NO.	
SIZE	
IADC CODE	
MANUFACTURER	
TYPE	
SERIAL NO.	
JETS	
TFA	
DEPTH OUT	
DEPTH IN	
TOTAL DRILLED	
TOTAL HOURS	

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD	
TIME	
WEIGHT	
PRESSURE GRADIENT	
FUNNEL VISCOSITY	
PV/YP	
GEL STRENGTH	
FLUID LOSS	
pH	
SOLIDS	

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT

REMARKS
NO ACC,SAFTEY MEETING OVER PROPER PPE FOR THE JOB,REVIEW 2 JSA,RIG FUEL=48"
7251 GALLONS

DRILLER Martin, John

DEPTH INTERVAL FROM	TO	DRILL...D REAM...R CORE...C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
18:00	6:00	12:00	1.03	GOT ALL LIGHTS WORKING,RIG UP WATER TANKS,TOP DRIVE,INSTALLED GROUND RODS,TROUBLE SHOOT VFD FAULT ON TOP DRIVE AND DRAWWORKS

TOUR 1 FROM 18:00 TO 6:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Martin, John	12.5	JM	NO
DERRICKMAN		Mireles, Ashton	12.5	AM	NO
FLOORHAND		Glenn, Donnell	12.5	DG	NO
FLOORHAND		Perez, Issac	12.5	IP	NO
FLOORHAND		Salazar, Isaac	12.5	IS	NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT 4 OBM ? NO

TOUR 2

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
	STANDS D.P.		
	SINGLES D.P.		
	KELLY DOWN		
	TOTAL		

WT. OF STRING

BIT RECORD	
BIT NO.	
SIZE	
IADC CODE	
MANUFACTURER	
TYPE	
SERIAL NO.	
JETS	
TFA	
DEPTH OUT	
DEPTH IN	
TOTAL DRILLED	
TOTAL HOURS	

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD	
TIME	
WEIGHT	
PRESSURE GRADIENT	
FUNNEL VISCOSITY	
PV/YP	
GEL STRENGTH	
FLUID LOSS	
pH	
SOLIDS	

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT

REMARKS
SAFETY MEETING OVER PRE SPUD INSPECTION. REVIEWED 2 JSAS.

DRILLER Johnson, Steven

DEPTH INTERVAL FROM	TO	DRILL...D REAM...R CORE...C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
6:00	16:30	10:30	1.03	RIG UP FLOWLINE TO CONDUCTOR. DRESS OUT PIPE CAT. TROUBLE SHOOT TOP DRIVE, MUD PUMP, AND DRAWWORKS VFD FAULT. CHANGE OUT TOPDRIVE SABER SUB, STABBING GUIDE AND DIES. FINISH INSTALLING GROUNDING RODS. RIG UP STANDPIPE VIBRATING HOSE. CONNECT TURNBUCKLES TO CONDUCTOR PIPE. LAY OUT BHA.
16:30	18:00	1:30	1.07	PRE-SPUD INSPECTION

TOUR 2 FROM 6:00 TO 18:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Johnson, Steven	12.5	SJ	NO
DERRICKMAN		Henton, William	12.5	WH	NO
MOTORMAN		Gore, Kevin	12.5	KG	NO
FLOORHAND		Bordelon, Niles	12.5	NB	NO
FLOORHAND		Neal, Garrett	12.5	GN	NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT 4 OBM ? NO

LEASE	WELL NO.	API WELL NUMBER	WATER DEPTH	DATE
Avary 121	1BS			09-Oct-2017

OPERATOR	CONTRACTOR	RIG NO.
Callon Petroleum Operating	Cactus Drilling	162

SIGNATURE OF OPERATOR'S REPRESENTATIVE: Danny Jackson — Jackson, Danny

SIGNATURE OF CONTRACTOR'S TOOL PUSHER: Jared Arguello — Arguello, Jared

DP SIZE	WEIGHT	GRADE	TOOL JT O.D.	TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTURER	TYPE	STROKE LENGTH
5	19.20	S-135		4.5 IF	599	1	HHF	1600	12.000
5	49.50	Z-140		4.5 IF	38	2	HHF	1600	12.000
7	110.00	DC		H90	18	3			
8	150.00	DC		NC56	6	4			

DAILY DRILLING REPORT WELL 1BS REPORT NO. 6 DATE 09-Oct-2017

FIELD OR DISTRICT	COUNTY	STATE / COUNTRY
*08	Ward	TX / United States

	SIZE	MAKE	WEIGHT GRADE	NO. JOINTS	LENGTH	RKB. TO CSG. HD.	SET AT
LAST CASING							
TUBING OR LINER							

WIRE LINE RECORD REEL NO.: SIZE | NO LINES | LENGTH SLIPPED; LENGTH CUT OFF | PRESENT LENGTH; WEAR OR TRIPS SINCE LAST CUT; CUMULATIVE WEAR OR TRIPS

DRILLING CREW PAYROLL DATA

DATE	09-Oct-2017
WELL NAME & NO.	Avary 121 1BS
COMPANY	Cactus Drilling
TOOLPUSHER	Arguello, Jared
RIG NO.	162

TIME DISTRIBUTION HOURS

CODE NO.	OPERATION	TOUR 1	TOUR 2
1	RIG UP AND TEAR DOWN	7:30	
2	DRILL ACTUAL	2:00	9:00
3	REAMING		
4	CORING		
5	CONDITION MUD & CIRCULATE		
6	TRIPS	2:00	2:30
7	LUBRICATE RIG		0:30
8	REPAIR RIG	0:30	
9	CUT OFF DRILLING LINE		
10	DEVIATION SURVEY		
11	WIRELINE LOGS		
12	RUN CASING & CEMENT		
13	WAIT ON CEMENT		
14	NIPPLE UP B.O.P.		
15	TEST B.O.P.		
16	DRILL STEM TEST		
17	PLUG BACK		
18	SQUEEZE CEMENT		
19	FISHING		
20	DIR. WORK		
21			
22			
23			
COMPLETION A.	PERFORATING		
B.	TUBING TRIPS		
C.	TREATING		
D.	SWABBING		
E.	TESTING		
F.			
G.			
H.			
TOTALS		12:00	12:00

DAYWORK TIME SUMMARY (OFFICE USE ONLY)

HOURS W/CONTR D.P.	
HOURS W/OPR D.P.	
HOURS WITHOUT D.P.	
HOURS STANDBY	
TOTAL DAYWORK	
NO. OF DAYS FROM SPUD	
CUMULATIVE ROTATING HOURS	
DAILY MUD COST	
TOTAL MUD COST	

TOUR 1

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
1	Bit	6.75	1
1	X-O	5.25	2.13
1	Motor	5	32.45
1	X-O	5.25	2.45
1	Shock Sub	9.25	13.2
1	flo drift		4.41
1	Roller Reamer	8	7.77
1	8" Drill Collar	8	29.81
1	8"-7" cross over	8	3.81
8	7" Drill Collar	7	243.06
0	STANDS D.P.	0	0
0	SINGLES D.P.	0	0
	KELLY DOWN		0
	TOTAL		340.09

WT. OF STRING

BIT RECORD

BIT NO.	1
SIZE	17.5
IADC CODE	
MANUFACTURER	NOV
TYPE	PDC
SERIAL NO.	AZ37997
JETS	19 19 19 19 19 19
TFA	
DEPTH OUT	
DEPTH IN	108
TOTAL DRILLED	
TOTAL HOURS	

CUTTING STRUCTURE: INNER | OUTER | DULL CHAR | LOCATION; BEARINGS/SEALS | GAGE | OTHER DULL CHAR | REASON PULLED

MUD RECORD

TIME			
WEIGHT			
PRESSURE GRADIENT			
FUNNEL VISCOSITY			
PV/YP			
GEL STRENGTH			
FLUID LOSS			
pH			
SOLIDS			

MUD & CHEMICAL ADDED: TYPE | AMOUNT | TYPE | AMOUNT

REMARKS
NO ACC,COM OK,SAFTEY MEETING OVER PICKING UP DRILL COLLARS,REVIEW 2 JSA, MANLIFT OK,FORKLIFT OK,FUEL=86" 15072 GALLONS

DRILLER: Martin, John

DEPTH INTERVAL / FORMATION

FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	PUMP NO. 1 S.P.M.	PUMP NO. 2 LINER SIZE	PUMP NO. 2 S.P.M.	PUMP NO. 3 LINER SIZE	PUMP NO. 3 S.P.M.	PUMP NO. 4 LINER SIZE	PUMP NO. 4 S.P.M.	TOTAL PUMP OUTPUT
108	210	D		SAND	40	10	780	6	80	6	80					414

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
18:00	1:30	7:30	1.03	RIG UP GERONIMO LINE,KILL LINE TO CONDUCTOR,INSTALL GROUND RODS TO CAMP HOUSES,FIX LINER WASHERS ON PUMPS,FILL LINES AND CONDUCTOR,FIX LEAKS ON FLOW LINE,TEST LINES TO 2500 PSI
1:30	2:00	0:30	8.04.C	TROUBLESHOOT PIPECAT,FIX LINES ON WINCHES AND ADJUST SENSOR
2:00	4:00	2:00	6.01	MAKE UP BHA
4:00	6:00	2:00	2.01	ROT F/108,T/210

TOUR 1 FROM 18:00 TO 6:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Martin, John	12.5	JM	NO
DERRICKMAN		Mireles, Ashton	12.5	AM	NO
FLOORHAND		Glenn, Donnell	12.5	DG	NO
FLOORHAND		Perez, Issac	12.5	IP	NO
FLOORHAND		Salazar, Isaac	12.5	IS	NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT: 5 — OBM ? NO

TOUR 2

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
1	Bit	6.75	1
1	X-O	5.25	2.13
1	Motor	5	32.45
1	X-O	5.25	2.45
1	Shock Sub	9.25	13.2
1	flo drift		4.41
1	Roller Reamer	8	7.77
1	8" Drill Collar	8	29.81
1	8"-7" cross over	8	3.81
8	7" Drill Collar	7	243.06
1	X-O	5.25	3
7	STANDS D.P.	4.5	659.4
0	SINGLES D.P.	4.5	0
	KELLY DOWN		0
	TOTAL		1002.49

WT. OF STRING

BIT RECORD

BIT NO.	1
SIZE	17.5
IADC CODE	
MANUFACTURER	NOV
TYPE	PDC
SERIAL NO.	AZ37997
JETS	19 19 19 19 19 19
TFA	
DEPTH OUT	
DEPTH IN	108
TOTAL DRILLED	894
TOTAL HOURS	

CUTTING STRUCTURE: INNER | OUTER | DULL CHAR | LOCATION; BEARINGS/SEALS | GAGE | OTHER DULL CHAR | REASON PULLED

MUD RECORD

TIME	06:00	12:00	17:00
WEIGHT	8.6	8.6	8.7
PRESSURE GRADIENT	0.44634	0.44634	0.45153
FUNNEL VISCOSITY	30	30	35
PV/YP			
GEL STRENGTH			
FLUID LOSS			
pH			
SOLIDS			

MUD & CHEMICAL ADDED: TYPE | AMOUNT | TYPE | AMOUNT

REMARKS
SAFETY MEETING OVER DRILLING AHEAD. REVIEWED 2 JSAS OVER ST80 OPERATIONS, AND PICKING UP DRILL PIPE. VISUALLY INSPECT DRAWWORKS ANCHOR.

DRILLER: Johnson, Steven

DEPTH INTERVAL / FORMATION

FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	PUMP NO. 1 S.P.M.	PUMP NO. 2 LINER SIZE	PUMP NO. 2 S.P.M.	PUMP NO. 3 LINER SIZE	PUMP NO. 3 S.P.M.	PUMP NO. 4 LINER SIZE	PUMP NO. 4 S.P.M.	TOTAL PUMP OUTPUT
210	1002	D			75	2	1900									661

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.
250	0.5		250		915	1.6		915						
500	1.6		500											

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
6:00	8:30	2:30	2.01	DRILL FROM 210 TO 340
8:30	9:00	0:30	7.00	RIG SERVICE
9:00	10:30	1:30	6.02	TRIP OUT OF THE HOLE TO FLOWDRIFT, CHANGE OUT FLOWDRIFT TOOL.
10:30	11:30	1:00	6.03	TRIP IN THE HOLE, TEST FLOWDRIFT TOOL.
11:30	18:00	6:30	2.01	DRILL FROM 340' TO 1002'

TOUR 2 FROM 6:00 TO 18:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Johnson, Steven	12.5	SJ	NO
DERRICKMAN		Henton, William	12.5	WH	NO
MOTORMAN		Gore, Kevin	12.5	KG	NO
FLOORHAND		Bordelon, Niles	12.5	NB	NO
FLOORHAND		Neal, Garrett	12.5	GN	NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT: 5 — OBM ? NO

LEASE	WELL NO.	API WELL NUMBER	WATER DEPTH	DATE
Avary 121	1BS			10-Oct-2017

OPERATOR	CONTRACTOR	RIG NO.
Callon Petroleum Operating	Cactus Drilling	162

SIGNATURE OF OPERATOR'S REPRESENTATIVE: Jackson, Danny

SIGNATURE OF CONTRACTOR'S TOOL PUSHER: Arguello, Jared

DP SIZE	WEIGHT	GRADE	TOOL JT O.D.	TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTURER	TYPE	STROKE LENGTH
5	19.20	S-135		4.5 IF	599	1	HHF	1600	12.000
5	49.50	Z-140		4.5 IF	38	2	HHF	1600	12.000
7	110.00	DC		H90	18	3			
8	150.00	DC		NC56	6	4			

DAILY DRILLING REPORT WELL 1BS REPORT NO. 7 DATE 10-Oct-2017

FIELD OR DISTRICT	COUNTY	STATE / COUNTRY
*08	Ward	TX / United States

	SIZE	MAKE	WEIGHT GRADE	NO. JOINTS	LENGTH	RKB. TO CSG. HD.	SET AT
LAST CASING	11.875	lt	55.0 1	33	1308	25.00	1308
TUBING OR LINER							

WIRE LINE RECORD REEL NO.: SIZE | NO LINES | LENGTH SLIPPED

LENGTH CUT OFF | PRESENT LENGTH

WEAR OR TRIPS SINCE LAST CUT

CUMULATIVE WEAR OR TRIPS

DRILLING CREW PAYROLL DATA

DATE	10-Oct-2017
WELL NAME & NO.	Avary 121 1BS
COMPANY	Cactus Drilling
TOOLPUSHER	Arguello, Jared
RIG NO.	162

TIME DISTRIBUTION HOURS

CODE NO.	OPERATION	TOUR 1	TOUR 2
1	RIG UP AND TEAR DOWN		
2	DRILL ACTUAL	3:30	
3	REAMING		
4	CORING		
5	CONDITION MUD & CIRCULATE	1:30	
6	TRIPS	4:30	
7	LUBRICATE RIG		
8	REPAIR RIG		
9	CUT OFF DRILLING LINE		
10	DEVIATION SURVEY		
11	WIRELINE LOGS		
12	RUN CASING & CEMENT	2:30	7:00
13	WAIT ON CEMENT		5:00
14	NIPPLE UP B.O.P.		
15	TEST B.O.P.		
16	DRILL STEM TEST		
17	PLUG BACK		
18	SQUEEZE CEMENT		
19	FISHING		
20	DIR. WORK		
21			
22			
23			
COMPLETION	A. PERFORATING		
	B. TUBING TRIPS		
	C. TREATING		
	D. SWABBING		
	E. TESTING		
	F.		
	G.		
	H.		
TOTALS		12:00	12:00

DAYWORK TIME SUMMARY (OFFICE USE ONLY)

HOURS W/CONTR D.P.		
HOURS W/OPR D.P.		
HOURS WITHOUT D.P.		
HOURS STANDBY		
TOTAL DAYWORK		
NO. OF DAYS FROM SPUD		
CUMULATIVE ROTATING HOURS		
DAILY MUD COST		
TOTAL MUD COST		

TOUR 1

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
1	Bit	6.75	1
1	X-O	5.25	2.13
1	Motor	5	32.45
1	X-O	5.25	2.45
1	Shock Sub	9.25	13.2
1	flo drift		4.41
1	Roller Reamer	8	7.77
1	8" Drill Collar	8	29.81
1	8"-7" cross over	8	3.81
8	7" Drill Collar	7	243.06
1	X-O	5.25	3
8	STANDS D.P.	4.5	753.19
0	SINGLES D.P.	4.5	0
	KELLY DOWN		0
	TOTAL		1096.28

WT. OF STRING

BIT RECORD

BIT NO.	1
SIZE	17.5
IADC CODE	
MANUFACTURER	NOV
TYPE	PDC
SERIAL NO.	AZ37997
JETS	19 19 19 19 19 19
TFA	1.661301
DEPTH OUT	
DEPTH IN	108
TOTAL DRILLED	
TOTAL HOURS	15.5

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD

TIME | WEIGHT | PRESSURE GRADIENT | FUNNEL VISCOSITY | PV/YP | GEL STRENGTH | FLUID LOSS | pH | SOLIDS

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT

REMARKS
NO ACC,COM OK,SAFTEY MEETING OVER MAKING CONNECTIONS,REVIEW 2 JSA, MANLIFT OK,FORKLIFT OK,FUEL=79" 13678 GALLONS

DRILLER: Martin, John

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
1002	1308	D		SAND	75	5	2195	6	80	6	80					313

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.
1096	1.8	25.2	1049											
1308	2.6	34.9	1261											

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
18:00	21:30	3:30	2.01	DRILL F/1002,T/1308
21:30	23:00	1:30	5.01	CIRCULATE SWEEP AROUND WHILE WORKING PIPE
23:00	1:30	2:30	6.02	POOH F/1308,T/BHA
1:30	3:30	2:00	6.01	BREAK BIT,L/D BHA
3:30	5:00	1:30	12.01	CLEAR FLOOR,C/O ELEVATORS AND BELLS,R/U CASING TOOLS,CONDUCT S/M
5:00	6:00	1:00	12.02	RUN CASING

TOUR 1 FROM 18:00 TO 6:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Martin, John	12.5	JM	NO
DERRICKMAN		Mireles, Ashton	12.5	AM	NO
FLOORHAND		Glenn, Donnell	12.5	DG	NO
FLOORHAND		Perez, Issac	12.5	IP	YES
FLOORHAND		Salazar, Isaac	12.5	IS	NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT: 6 OBM ? NO

TOUR 2

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
	STANDS D.P.		
	SINGLES D.P.		
	KELLY DOWN		
	TOTAL		

WT. OF STRING

BIT RECORD

BIT NO.	
SIZE	
IADC CODE	
MANUFACTURER	
TYPE	
SERIAL NO.	
JETS	
TFA	
DEPTH OUT	
DEPTH IN	
TOTAL DRILLED	
TOTAL HOURS	

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD

TIME | WEIGHT | PRESSURE GRADIENT | FUNNEL VISCOSITY | PV/YP | GEL STRENGTH | FLUID LOSS | pH | SOLIDS

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT

REMARKS
SAFETY MEETING OVER CEMENTING CASING. REVIEWED 2 JSAS OVER RIGGING DOWN CASING CREW AND CEMENTING CASING.

DRILLER: Johnson, Steven

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
6:00	10:00	4:00	12.02	RUN CASING. WASH DOWN LAST 2 JOINTS.
10:00	11:00	1:00	12.03	RIG DOWN CASING CREW. CONDUCT SAFETY MEETING WITH CEMENT CREW. RIG UP CEMENT HEAD AND CEMENT LINES TO CEMENT HEAD.
11:00	13:00	2:00	12.05	TEST LINES TO 2500PSI. CEMENT CASING AS PER PROGRAM.
13:00	18:00	5:00	13.00	WAIT ON CEMENT. CONNECT CHOKE LINE. RIG UP PANIC LINE AND DRIVE OVER, CONNECT KOOMEY LINES TO THE BOP, HOOK UP HYDROLIC LINES TO WALKING FEET. RUN A GIRO DOWN CASING AND TEMP LOG.

TOUR 2 FROM 6:00 TO 18:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Johnson, Steven	12.5	SJ	NO
DERRICKMAN		Henton, William	12.5	WH	NO
MOTORMAN		Gore, Kevin	12.5	KG	NO
FLOORHAND		Bordelon, Niles	12.5	NB	NO
FLOORHAND		Neal, Garrett	12.5	GN	NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT: 6 OBM ? NO

LEASE	WELL NO.	API WELL NUMBER	WATER DEPTH	DATE
Avary 121	1BS			10-Oct-2017

OPERATOR	CONTRACTOR	RIG NO.
Callon Petroleum Operating	Cactus Drilling	162

SIGNATURE OF OPERATOR'S REPRESENTATIVE: Jackson, Danny

SIGNATURE OF CONTRACTOR'S TOOL PUSHER: Arguello, Jared

DP SIZE	WEIGHT	GRADE	TOOL JT O.D.	TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTURER	TYPE	STROKE LENGTH
5	19.20	S-135		4.5 IF	599	1	HHF	1600	12.000
5	49.50	Z-140		4.5 IF	38	2	HHF	1600	12.000
7	110.00	DC		H90	18	3			
8	150.00	DC		NC56	6	4			

DAILY DRILLING REPORT WELL 1BS REPORT NO. 7 DATE 10-Oct-2017

FIELD OR DISTRICT	COUNTY	STATE / COUNTRY
*08	Ward	TX / United States

	SIZE	MAKE	WEIGHT GRADE	NO. JOINTS	LENGTH	RKB. TO CSG. HD.	SET AT
LAST CASING							
TUBING OR LINER	11.875						

WIRE LINE RECORD REEL NO.: SIZE | NO LINES | LENGTH SLIPPED; LENGTH CUT OFF | PRESENT LENGTH; WEAR OR TRIPS SINCE LAST CUT; CUMULATIVE WEAR OR TRIPS

DRILLING CREW PAYROLL DATA

DATE	10-Oct-2017
WELL NAME & NO.	Avary 121 1BS
COMPANY	Cactus Drilling
TOOLPUSHER	Arguello, Jared
RIG NO.	162

TIME DISTRIBUTION HOURS

CODE NO.	OPERATION	TOUR 1	TOUR 2
1	RIG UP AND TEAR DOWN		
2	DRILL ACTUAL	3:30	
3	REAMING		
4	CORING		
5	CONDITION MUD & CIRCULATE	1:30	
6	TRIPS	4:30	
7	LUBRICATE RIG		
8	REPAIR RIG		
9	CUT OFF DRILLING LINE		
10	DEVIATION SURVEY		
11	WIRELINE LOGS		
12	RUN CASING & CEMENT	2:30	7:00
13	WAIT ON CEMENT		5:00
14	NIPPLE UP B.O.P.		
15	TEST B.O.P.		
16	DRILL STEM TEST		
17	PLUG BACK		
18	SQUEEZE CEMENT		
19	FISHING		
20	DIR. WORK		
21			
22			
23			
COMPLETION	A. PERFORATING		
	B. TUBING TRIPS		
	C. TREATING		
	D. SWABBING		
	E. TESTING		
	F.		
	G.		
	H.		
TOTALS		12:00	12:00

DAYWORK TIME SUMMARY (OFFICE USE ONLY)

HOURS W/CONTR D.P.		
HOURS W/OPR D.P.		
HOURS WITHOUT D.P.		
HOURS STANDBY		
TOTAL DAYWORK		
NO. OF DAYS FROM SPUD		
CUMULATIVE ROTATING HOURS		
DAILY MUD COST		
TOTAL MUD COST		

TOUR 1

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
8	STANDS D.P.	4.5	753.19
0	SINGLES D.P.	4.5	0
	KELLY DOWN		0
	TOTAL		1096.28

WT. OF STRING

BIT RECORD

BIT NO.	1
SIZE	17.5
IADC CODE	
MANUFACTURER	NOV
TYPE	PDC
SERIAL NO.	AZ37997
JETS	19 19 19 19 19 19
TFA	1.661301
DEPTH OUT	
DEPTH IN	108
TOTAL DRILLED	
TOTAL HOURS	15.5

CUTTING STRUCTURE: INNER | OUTER | DULL CHAR | LOCATION; BEARINGS/SEALS | GAGE | OTHER DULL CHAR | REASON PULLED

MUD RECORD

TIME, WEIGHT, PRESSURE GRADIENT, FUNNEL VISCOSITY, PV/YP, GEL STRENGTH, FLUID LOSS, pH, SOLIDS

MUD & CHEMICAL ADDED: TYPE | AMOUNT | TYPE | AMOUNT

REMARKS
NO ACC,COM OK,SAFTEY MEETING OVER MAKING CONNECTIONS,REVIEW 2 JSA, MANLIFT OK,FORKLIFT OK,FUEL=79" 13678 GALLONS

DRILLER: Martin, John

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
1002	1308	D		SAND	75	5	2195	6	80	6	80					313

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.
1096	1.8	25.2	1049											
1308	2.6	34.9	1261											

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks

TOUR 1 FROM 18:00 TO 6:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT: 6 OBM ? NO

TOUR 2

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
	STANDS D.P.		
	SINGLES D.P.		
	KELLY DOWN		
	TOTAL		

WT. OF STRING

BIT RECORD

BIT NO.	
SIZE	
IADC CODE	
MANUFACTURER	
TYPE	
SERIAL NO.	
JETS	
TFA	
DEPTH OUT	
DEPTH IN	
TOTAL DRILLED	
TOTAL HOURS	

CUTTING STRUCTURE: INNER | OUTER | DULL CHAR | LOCATION; BEARINGS/SEALS | GAGE | OTHER DULL CHAR | REASON PULLED

MUD RECORD

TIME, WEIGHT, PRESSURE GRADIENT, FUNNEL VISCOSITY, PV/YP, GEL STRENGTH, FLUID LOSS, pH, SOLIDS

MUD & CHEMICAL ADDED: TYPE | AMOUNT | TYPE | AMOUNT

REMARKS
SAFETY MEETING OVER CEMENTING CASING. REVIEWED 2 JSAS OVER RIGGING DOWN CASING CREW AND CEMENTING CASING.

DRILLER: Johnson, Steven

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks

TOUR 2 FROM 6:00 TO 18:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT: 6 OBM ? NO

LEASE	WELL NO.	API WELL NUMBER	WATER DEPTH	DATE
Avary 121	1BS			11-Oct-2017

OPERATOR	CONTRACTOR	RIG NO.
Callon Petroleum Operating	Cactus Drilling	162

SIGNATURE OF OPERATOR'S REPRESENTATIVE: Jackson, Danny

SIGNATURE OF CONTRACTOR'S TOOL PUSHER: Arguello, Jared

DP SIZE	WEIGHT	GRADE	TOOL JT O.D.	TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTURER	TYPE	STROKE LENGTH
5	19.20	S-135		4.5 IF	599	1	HHF	1600	12.000
5	49.50	Z-140		4.5 IF	38	2	HHF	1600	12.000
7	110.00	DC		H90	18	3			
8	150.00	DC		NC56	6	4			

DAILY DRILLING REPORT WELL 1BS REPORT NO. 8 DATE 11-Oct-2017

FIELD OR DISTRICT	COUNTY	STATE / COUNTRY
*08	Ward	TX / United States

LAST CASING / TUBING OR LINER	SIZE	MAKE	WEIGHT GRADE	NO. JOINTS	LENGTH	RKB. TO CSG. HD.	SET AT

WIRE LINE RECORD REEL NO.: SIZE | NO LINES | LENGTH SLIPPED

LENGTH CUT OFF | PRESENT LENGTH

WEAR OR TRIPS SINCE LAST CUT

CUMULATIVE WEAR OR TRIPS

DRILLING CREW PAYROLL DATA

DATE	11-Oct-2017
WELL NAME & NO.	Avary 121 1BS
COMPANY	Cactus Drilling
TOOLPUSHER	Arguello, Jared
RIG NO.	162

TIME DISTRIBUTION HOURS

CODE NO.	OPERATION	TOUR 1	TOUR 2
1	RIG UP AND TEAR DOWN		
2	DRILL ACTUAL		
3	REAMING		
4	CORING		
5	CONDITION MUD & CIRCULATE		
6	TRIPS		
7	LUBRICATE RIG		
8	REPAIR RIG		
9	CUT OFF DRILLING LINE		
10	DEVIATION SURVEY		
11	WIRELINE LOGS	1:30	
12	RUN CASING & CEMENT		
13	WAIT ON CEMENT	0:30	5:30
14	NIPPLE UP B.O.P.		4:30
15	TEST B.O.P.		
16	DRILL STEM TEST		
17	PLUG BACK		
18	SQUEEZE CEMENT	10:00	2:00
19	FISHING		
20	DIR. WORK		
21			
22			
23			
COMPLETION	A. PERFORATING		
	B. TUBING TRIPS		
	C. TREATING		
	D. SWABBING		
	E. TESTING		
	F.		
	G.		
	H.		
TOTALS		12:00	12:00

DAYWORK TIME SUMMARY (OFFICE USE ONLY)

HOURS W/CONTR D.P.		
HOURS W/OPR D.P.		
HOURS WITHOUT D.P.		
HOURS STANDBY		
TOTAL DAYWORK		
NO. OF DAYS FROM SPUD		
CUMULATIVE ROTATING HOURS		
DAILY MUD COST		
TOTAL MUD COST		

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
	STANDS D.P.		
	SINGLES D.P.		
	KELLY DOWN		
	TOTAL		

WT. OF STRING

BIT RECORD

BIT NO.	
SIZE	
IADC CODE	
MANUFACTURER	
TYPE	
SERIAL NO.	
JETS	
TFA	
DEPTH OUT	
DEPTH IN	
TOTAL DRILLED	
TOTAL HOURS	

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD

TIME	
WEIGHT	
PRESSURE GRADIENT	
FUNNEL VISCOSITY	
PV/YP	
GEL STRENGTH	
FLUID LOSS	
pH	
SOLIDS	

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT

REMARKS
NO ACC,COM OK,SAFTEY MEETING OVER LAST NIGHT OF HITCH,REVIEW 2 JSA,MANLIFT OK, FORKLIFT OK,FUEL=76" 13067 GALLONS

DRILLER Martin, John

TOUR 1

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
								6		6						

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
18:00	19:30	1:30	11.00	FINISH RUNNING TEMP LOG
19:30	20:00	0:30	13.00	WAIT ON CEMENT,RIG DOWN WIRELINE TRUCK
20:00	23:30	3:30	18.00	RUN 1" PVC PIPE DOWN BACKSIDE TO SQUEEZE CEMENT,PIPE CAME LOOSE AT COLLAR,PREPARE FOR NIPPLE UP WHILE WAITING FOR 1" STEEL PIPE TO ARRIVE
23:30	0:30	1:00	18.00	PICK UP 1" STEEL PIPE AND TAG TOP OF CEMENT
0:30	3:00	2:30	18.00	ATTEMPT TO SQUEEZE CEMENT,DID NOT GET CEMENT TO SURFACE
3:00	6:00	3:00	18.00	PULL 1" PIPE OUT OF HOLE AND WAIT ON MORE CEMENT TO ARRIVE

TOUR 1 FROM 18:00 TO 6:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Martin, John	12.5	JM	NO
DERRICKMAN		Mireles, Ashton	12.5	AM	NO
FLOORHAND		Glenn, Donnell	12.5	DG	NO
FLOORHAND		Perez, Issac	12.5	IP	NO
MOTORMAN		Salazar, Isaac	12.5	IS	NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT: 7 OBM ? NO

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
	STANDS D.P.		
	SINGLES D.P.		
	KELLY DOWN		
	TOTAL		

WT. OF STRING

BIT RECORD

BIT NO.	
SIZE	
IADC CODE	
MANUFACTURER	
TYPE	
SERIAL NO.	
JETS	
TFA	
DEPTH OUT	
DEPTH IN	
TOTAL DRILLED	
TOTAL HOURS	

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD

TIME	
WEIGHT	
PRESSURE GRADIENT	
FUNNEL VISCOSITY	
PV/YP	
GEL STRENGTH	
FLUID LOSS	
pH	
SOLIDS	

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT

REMARKS
SAFETY MEETING OVER STAYING FOCUSED. REVIEWED 2 JSAS OVER SERVICING AIR COMPRESSERS AND 100 PERCENT TIE OFF.

DRILLER Johnson, Steven

TOUR 2

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
6:00	8:00	2:00	13.00	WAIT ON MORE CEMENT TO ARRIVE. MAKE UP AND GO DOWN THE BACK SIDE OF CASING WITH 1" TUBULARS.
8:00	10:00	2:00	18.00	SQUEEZE CEMENT DOWN BACK SIDE OF CASING.
10:00	11:30	1:30	14.01	CUT-OFF CONDUCTOR, DRAIN CASING, CUT OFF CASING.
11:30	14:30	3:00	14.02	WELDER MAKE FINAL CUT, INSTALL / WELD ON CASING HEAD. TEST WELL HEAD: GOOD TEST.
14:30	18:00	3:30	13.00	WAIT ON CEMENT.

TOUR 2 FROM 6:00 TO 18:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Johnson, Steven	12.5	SJ	NO
DERRICKMAN		Henton, William	12.5	WH	NO
MOTORMAN		Gore, Kevin	12.5	KG	NO
FLOORHAND		Bordelon, Niles	12.5	NB	NO
FLOORHAND		Neal, Garrett	12.5	GN	NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT: 7 OBM ? NO

No. 9 DAILY DRILLING REPORT REPORT NO. 10

LEASE	WELL NO.	API WELL NUMBER	WATER DEPTH	DATE
Avary 121	1BS			12-Oct-2017

OPERATOR	CONTRACTOR	RIG NO.
Callon Petroleum Operating	Cactus Drilling	162

SIGNATURE OF OPERATOR'S REPRESENTATIVE: Danny Jackson — Jackson, Danny

SIGNATURE OF CONTRACTOR'S TOOL PUSHER: Arguello, Jared

DP SIZE	WEIGHT	GRADE	TOOL JT O.D.	TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTURER	TYPE	STROKE LENGTH
5	19.20	S-135		4.5 IF	599	1	HHF	1600	12.000
5	49.50	Z-140		4.5 IF	38	2	HHF	1600	12.000
7	110.00	DC		H90	18	3			
8	150.00	DC		NC56	6	4			

DAILY DRILLING REPORT WELL 1BS REPORT NO. 10 DATE 12-Oct-2017

FIELD OR DISTRICT	COUNTY	STATE / COUNTRY
*08	Ward	TX / United States

	SIZE	MAKE	WEIGHT GRADE		NO. JOINTS	LENGTH	RKB. TO CSG. HD.	SET AT
LAST CASING	13.375	STC	54.5	J-55	33	40	28.00	1218
TUBING OR LINER								

WIRE LINE RECORD REEL NO.: SIZE | NO LINES | LENGTH SLIPPED

LENGTH CUT OFF | PRESENT LENGTH

WEAR OR TRIPS SINCE LAST CUT

CUMULATIVE WEAR OR TRIPS

DRILLING CREW PAYROLL DATA

DATE	12-Oct-2017
WELL NAME & NO.	Avary 121 1BS
COMPANY	Cactus Drilling
TOOLPUSHER	Arguello, Jared
RIG NO.	162

TIME DISTRIBUTION HOURS

CODE NO.	OPERATION	TOUR 1	TOUR 2
1	RIG UP AND TEAR DOWN		
2	DRILL ACTUAL		
3	REAMING		
4	CORING		
5	CONDITION MUD & CIRCULATE		
6	TRIPS		1:30
7	LUBRICATE RIG		0:30
8	REPAIR RIG		
9	CUT OFF DRILLING LINE		
10	DEVIATION SURVEY		
11	WIRELINE LOGS		
12	RUN CASING & CEMENT		0:30
13	WAIT ON CEMENT	7:00	
14	NIPPLE UP B.O.P.	5:00	3:30
15	TEST B.O.P.		4:00
16	DRILL STEM TEST		
17	PLUG BACK		
18	SQUEEZE CEMENT		
19	FISHING		
20	DIR. WORK		1:30
21	INSTALL ROTAT		0:30
22			
23			
COMPLETION	A. PERFORATING		
	B. TUBING TRIPS		
	C. TREATING		
	D. SWABBING		
	E. TESTING		
	F.		
	G.		
	H.		
TOTALS		12:00	12:00

DAYWORK TIME SUMMARY (OFFICE USE ONLY)

HOURS W/CONTR D.P.		
HOURS W/OPR D.P.		
HOURS WITHOUT D.P.		
HOURS STANDBY		
TOTAL DAYWORK		
NO. OF DAYS FROM SPUD		
CUMULATIVE ROTATING HOURS		
DAILY MUD COST		
TOTAL MUD COST		

TOUR 1

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
	STANDS D.P.		
	SINGLES D.P.		
	KELLY DOWN		
	TOTAL		

WT. OF STRING

BIT RECORD: BIT NO. | SIZE | IADC CODE | MANUFACTURER | TYPE | SERIAL NO. | JETS | TFA | DEPTH OUT | DEPTH IN | TOTAL DRILLED | TOTAL HOURS

CUTTING STRUCTURE: INNER | OUTER | DULL CHAR | LOCATION

BEARINGS/SEALS | GAGE | OTHER DULL CHAR | REASON PULLED

MUD RECORD: TIME | WEIGHT | PRESSURE GRADIENT | FUNNEL VISCOSITY | PV/YP | GEL STRENGTH | FLUID LOSS | pH | SOLIDS

MUD & CHEMICAL ADDED: TYPE | AMOUNT | TYPE | AMOUNT

REMARKS
S/M FIRST DAY BACK (3JSA) VIS INSP DRILLING LINE & ANCHOR, CHECK C.O.M. (GOOD) ANN=800PSI
MAN=1243PSI ACC=2855PSI AIR=111PSI ACC OIL=16"
RIG DIESEL 75" 12862 GAL

DRILLER Ruiz, Jesus

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
								6		6						

DEVIATION RECORD: DEPTH | DEV | DIR. | TVD | HORZ. DISP. | DEPTH | DEV | DIR. | TVD | HORZ. DISP. | DEPTH | DEV | DIR. | TVD | HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
18:00	1:00	7:00	13.00	WAITING ON CEMENT, PUMP CEMENT DOWN BACKSIDE,WAIT 6 HR BEFORE NIPPLE UP
1:00	6:00	5:00	14.06	NIPPLE UP B.O.P..E.

TOUR 1 FROM 18:00 TO 6:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Ruiz, Jesus	12.5		NO
DERRICKMAN		Davis, Brandon	12.5		NO
MOTORMAN		Marquez, Julian	12.5		NO
FLOORHAND		DeLatte, Tylor	12.5		NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT: 8 OBM ? NO

TOUR 2

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
1	Bit	6.75	1
1	Motor	5	27.27
1	FLOAT SUB	4.75	3.41
1	STABILIZER	8	7.62
1	UBHO SUB		3.5
1	NMDC	4.75	27.18
1	X-O	5.25	3.2
1	8" Drill Collar	8	29.81
1	8"-7" cross over	8	3.81
8	7" Drill Collar	7	243.06
1	X-O	5.25	3
9	5" HVY WT DP	5	275.31
7	STANDS D.P.	4.5	659.4
0	SINGLES D.P.	4.5	0
	KELLY DOWN		0
	TOTAL		1287.57

WT. OF STRING

BIT RECORD: BIT NO. 2 | SIZE 12.25 | IADC CODE | MANUFACTURER CAPROCK | TYPE 616XR9 | SERIAL NO. 40583 | JETS 18 18 18 18 / 18 18 18 18 | TFA | DEPTH OUT | DEPTH IN 1308 | TOTAL DRILLED | TOTAL HOURS

CUTTING STRUCTURE: INNER | OUTER | DULL CHAR | LOCATION

BEARINGS/SEALS | GAGE | OTHER DULL CHAR | REASON PULLED

MUD RECORD: TIME | WEIGHT | PRESSURE GRADIENT | FUNNEL VISCOSITY | PV/YP | GEL STRENGTH | FLUID LOSS | pH | SOLIDS

MUD & CHEMICAL ADDED: TYPE | AMOUNT | TYPE | AMOUNT

REMARKS
S/M FIRST DAY BACK
CK OMRON SET POINTS VISUALLY INSP DRILL LINE ANCHOR,C.O.M(OK)
ANN-1000 MAN-1500 ACC-3000

DRILLER Zamora, Samuel

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT

DEVIATION RECORD: DEPTH | DEV | DIR. | TVD | HORZ. DISP. | DEPTH | DEV | DIR. | TVD | HORZ. DISP. | DEPTH | DEV | DIR. | TVD | HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
6:00	9:30	3:30	14.06	FINISH NIPPLE UP BOP
9:30	13:30	4:00	15.00	TEST RAMS.BLIND,ANNULAR,HCR VALVE CHOCKE
13:30	14:00	0:30	7.00	LUBRICATE RIG
14:00	15:30	1:30	20.00	P/UP & MAKE UP DIRECTIONAL TOOLS MAKE UP BIT
15:30	16:30	1:00	6.03	T.I.H 1000"FT
16:30	17:00	0:30	21.04	INSTALL ROTATING HEAD
17:00	17:30	0:30	6.03	TAG CEMENT 1247
17:30	18:00	0:30	12.06	TEST CASING 1000 PSI

TOUR 2 FROM 6:00 TO 18:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Zamora, Samuel	12.5		NO
DERRICKMAN		Casillas, Moises	12.5		NO
MOTORMAN		Gutierrez, Francisco	12.5		NO
FLOORHAND		Campos, Ernesto	12.5		NO
FLOORHAND		Suniga, Robert	12.5		NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT: 8 OBM ? NO

IADC No. 9 Rev. B
IADC No. 9 Rev. B

No. 10 DAILY DRILLING REPORT REPORT NO. 11

LEASE	WELL NO.	API WELL NUMBER	WATER DEPTH	DATE
Avary 121	1BS			13-Oct-2017

OPERATOR	CONTRACTOR	RIG NO.
Callon Petroleum Operating	Cactus Drilling	162

SIGNATURE OF OPERATOR'S REPRESENTATIVE: Jackson, Danny

SIGNATURE OF CONTRACTOR'S TOOL PUSHER: Arguello, Jared

DP SIZE	WEIGHT	GRADE	TOOL JT O.D.	TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTURER	TYPE	STROKE LENGTH
5	19.20	S-135		4.5 IF	599	1	HHF	1600	12.000
5	49.50	Z-140		4.5 IF	38	2	HHF	1600	12.000
7	110.00	DC		H90	18	3			
8	150.00	DC		NC56	6	4			

DAILY DRILLING REPORT WELL 1BS REPORT NO. 11 DATE 13-Oct-2017

FIELD OR DISTRICT	COUNTY	STATE / COUNTRY	WIRE LINE RECORD REEL NO.
*08	Ward	TX / United States	

	SIZE	MAKE	WEIGHT GRADE	NO. JOINTS	LENGTH	RKB. TO CSG. HD.	SET AT
LAST CASING							
TUBING OR LINER							

SIZE	NO LINES	LENGTH SLIPPED

LENGTH CUT OFF | PRESENT LENGTH

WEAR OR TRIPS SINCE LAST CUT

CUMULATIVE WEAR OR TRIPS

DRILLING CREW PAYROLL DATA

DATE	13-Oct-2017
WELL NAME & NO.	Avary 121 1BS
COMPANY	Cactus Drilling
TOOLPUSHER	Arguello, Jared
RIG NO.	162

TIME DISTRIBUTION HOURS

CODE NO.	OPERATION	TOUR 1	TOUR 2
1	RIG UP AND TEAR DOWN		
2	DRILL ACTUAL	9:00	11:30
3	REAMING	2:30	
4	CORING		
5	CONDITION MUD & CIRCULATE		
6	TRIPS		
7	LUBRICATE RIG		0:30
8	REPAIR RIG		
9	CUT OFF DRILLING LINE		
10	DEVIATION SURVEY		
11	WIRELINE LOGS		
12	RUN CASING & CEMENT		
13	WAIT ON CEMENT		
14	NIPPLE UP B.O.P.		
15	TEST B.O.P.		
16	DRILL STEM TEST	0:30	
17	PLUG BACK		
18	SQUEEZE CEMENT		
19	FISHING		
20	DIR. WORK		
21			
22			
23			
COMPLETION A.	PERFORATING		
B.	TUBING TRIPS		
C.	TREATING		
D.	SWABBING		
E.	TESTING		
F.			
G.			
H.			
TOTALS		12:00	12:00

DAYWORK TIME SUMMARY (OFFICE USE ONLY)

HOURS W/CONTR D.P.	
HOURS W/OPR D.P.	
HOURS WITHOUT D.P.	
HOURS STANDBY	
TOTAL DAYWORK	
NO. OF DAYS FROM SPUD	
CUMULATIVE ROTATING HOURS	
DAILY MUD COST	
TOTAL MUD COST	

TOUR 1

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
1	Bit	6.75	1
1	Motor	5	27.27
1	FLOAT SUB	4.75	3.41
1	STABILIZER	8	7.62
1	UBHO SUB		3.5
1	NMDC	4.75	27.18
1	X-O	5.25	3.2
1	8" Drill Collar	8	29.81
1	8"-7" cross over	8	3.81
8	7" Drill Collar	7	243.06
1	X-O	5.25	3
9	5" HVY WT DP	5	275.31
17	STANDS D.P.	5	1600.59
0	SINGLES D.P.	5	31.3
	KELLY DOWN		0
	TOTAL		2260.06
	WT. OF STRING		110

BIT RECORD

BIT NO.	2		
SIZE	12.25		
IADC CODE			
MANUFACTURER	CAPROCK		
TYPE	616XR9		
SERIAL NO.	40583		
JETS	18 18 18 18 / 18 18 18 18		
TFA	1.988039		
DEPTH OUT			
DEPTH IN	1308		
TOTAL DRILLED	952		
TOTAL HOURS	9		

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD

TIME	18:00	00:00	05:00
WEIGHT	9.8	9.75	9.75
PRESSURE GRADIENT	0.50862	0.506025	0.506025
FUNNEL VISCOSITY	27	28	27
PV/YP			
GEL STRENGTH			
FLUID LOSS			
pH			
SOLIDS			

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT

REMARKS
S/M MAKING CONN (2JSA) VIS INSP DRILL LINE & ANCHOR, CHECK HIGH & LOW SET POINTS, CHECK C.O.M.(GOOD) ANN=1000PSI ACC=2865PSI MAN=1591PSI AIR=110PSI ACC OIL=16" P/U110 S/O110
RIG DIESEL 69" 11618 GAL

DRILLER: Ruiz, Jesus

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
1308	2260	D			70	27	2000	6	80	6	80					664

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.
1327	2.9	186.4			1703	0.9	210.7			2080	0.5	180		
1516	3.1	181.6			1891	0.5	196.8							

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
18:00	19:30	1:30	3.00	TAG CEMENT @ 1255' DRILL OUT CEMENT & FLOAT COLLAR
19:30	20:00	0:30	16.00	TEST SHOES TO 1000PSI HELD FOR 30MINS (GOOD
20:00	21:00	1:00	3.00	DRILL OUT SHOE
21:00	6:00	9:00	2.01	DRILL F/ 1308' T/2260'
				SLIDE=25 ROT=926
				DEPT 2043' MUD WT 9.8
				MP#1 30=350PSI 50=444PSI
				MP#2 30=312PSI 50=424PSI

TOUR 1 FROM 18:00 TO 6:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Ruiz, Jesus	12.5	JR	NO
DERRICKMAN		Davis, Brandon	12.5	BD	NO
MOTORMAN		Marquez, Julian	12.5	JM	NO
FLOORHAND		DeLatte, Tylor	12.5	TD	NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT: 9 OBM ? NO

TOUR 2

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
1	Bit	6.75	1
1	Motor	5	27.27
1	FLOAT SUB	4.75	3.41
1	STABILIZER	8	7.62
1	UBHO SUB		3.5
1	NMDC	4.75	27.18
1	X-O	5.25	3.2
1	8" Drill Collar	8	29.81
1	8"-7" cross over	8	3.81
8	7" Drill Collar	7	243.06
1	X-O	5.25	3
9	5" HVY WT DP	5	275.31
28	STANDS D.P.	4.5	2540.36
0	SINGLES D.P.	4.5	62.41
	KELLY DOWN		0
	TOTAL		3230.94
	WT. OF STRING		134

BIT RECORD

BIT NO.	2		
SIZE	12.25		
IADC CODE			
MANUFACTURER	CAPROCK		
TYPE	616XR9		
SERIAL NO.	40583		
JETS	18 18 18 18 / 18 18 18 18		
TFA	1.988039		
DEPTH OUT			
DEPTH IN	1308		
TOTAL DRILLED	1922		
TOTAL HOURS	20.5		

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD

TIME	06:00	12:00	18:00
WEIGHT	9.9	9.9	10.2
PRESSURE GRADIENT	0.51381	0.51381	0.52938
FUNNEL VISCOSITY	32	31	30
PV/YP			
GEL STRENGTH			
FLUID LOSS			
pH			
SOLIDS			

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT
Caustic	9	Gel	20
AQCAR	3	Defoamer	2
Soda Ash	1	ENERZAN	1

REMARKS
S/M MAKING CONNECTIONS JSA 2 P/UP 137 S/OFF 125
CK OMRON SET POINTS VISUALLY INSP DRILL LINE ANCHOR,C.O.M(OK)
ACC-3000 MAN-1500 AAN-1000

DRILLER: Zamora, Samuel

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
2260	3230	D			60-70	30	2100	6	80	6	80					
							1575									

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
6:00	9:00	3:00	2.01	DRILL F/2260 T/2555
9:00	9:30	0:30	7.00	LUBRICATE RIG
9:30	18:00	8:30	2.01	DRILL F/2255 T/3230
				SPR @ 3170 M.W 9.9
				30-220 30-280 50-340
				30-230 30-280 50-340

TOUR 2 FROM 6:00 TO 18:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Zamora, Samuel	12.5	SZ	NO
DERRICKMAN		Casillas, Moises	12.5	MC	NO
MOTORMAN		Gutierrez, Francisco	12.5	FG	NO
FLOORHAND		Campos, Ernesto	12.5	EC	NO
FLOORHAND		Suniga, Robert	12.5	RS	NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT: 9 OBM ? NO

No. 11 DAILY DRILLING REPORT REPORT NO. 12

LEASE	WELL NO.	API WELL NUMBER	WATER DEPTH	DATE
Avary 121	1BS			14-Oct-2017

OPERATOR	CONTRACTOR	RIG NO.
Callon Petroleum Operating	Cactus Drilling	162

SIGNATURE OF OPERATOR'S REPRESENTATIVE: Jackson, Danny

SIGNATURE OF CONTRACTOR'S TOOL PUSHER: Arguello, Jared

DP SIZE	WEIGHT	GRADE	TOOL JT O.D.	TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTURER	TYPE	STROKE LENGTH
5	19.20	S-135		4.5 IF	599	1	HHF	1600	12.000
5	49.50	Z-140		4.5 IF	38	2	HHF	1600	12.000
7	110.00	DC		H90	18	3			
8	150.00	DC		NC56	6	4			

DAILY DRILLING REPORT WELL 1BS REPORT NO. 12 DATE 14-Oct-2017

FIELD OR DISTRICT	COUNTY	STATE / COUNTRY
*08	Ward	TX / United States

	SIZE	MAKE	WEIGHT GRADE	NO. JOINTS	LENGTH	RKB. TO CSG. HD.	SET AT
LAST CASING							
TUBING OR LINER							

WIRE LINE RECORD REEL NO.		
SIZE	NO LINES	LENGTH SLIPPED
LENGTH CUT OFF	PRESENT LENGTH	
WEAR OR TRIPS SINCE LAST CUT		
CUMULATIVE WEAR OR TRIPS		

DRILLING CREW PAYROLL DATA

DATE	14-Oct-2017
WELL NAME & NO.	Avary 121 1BS
COMPANY	Cactus Drilling
TOOLPUSHER	Arguello, Jared
RIG NO.	162

TIME DISTRIBUTION HOURS			
CODE NO.	OPERATION	TOUR 1	TOUR 2
1	RIG UP AND TEAR DOWN		
2	DRILL ACTUAL	11:00	11:30
3	REAMING		
4	CORING		
5	CONDITION MUD & CIRCULATE		
6	TRIPS		
7	LUBRICATE RIG	0:30	0:30
8	REPAIR RIG		
9	CUT OFF DRILLING LINE		
10	DEVIATION SURVEY		
11	WIRELINE LOGS		
12	RUN CASING & CEMENT		
13	WAIT ON CEMENT		
14	NIPPLE UP B.O.P.		
15	TEST B.O.P.		
16	DRILL STEM TEST		
17	PLUG BACK		
18	SQUEEZE CEMENT		
19	FISHING		
20	DIR. WORK		
21	C/O ROTATING	0:30	
22			
23			
COMPLETION A.	PERFORATING		
B.	TUBING TRIPS		
C.	TREATING		
D.	SWABBING		
E.	TESTING		
F.			
G.			
H.			
TOTALS		12:00	12:00

DAYWORK TIME SUMMARY (OFFICE USE ONLY)

HOURS W/CONTR D.P.	
HOURS W/OPR D.P.	
HOURS WITHOUT D.P.	
HOURS STANDBY	
TOTAL DAYWORK	
NO. OF DAYS FROM SPUD	
CUMULATIVE ROTATING HOURS	
DAILY MUD COST	
TOTAL MUD COST	

TOUR 1

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
1	Bit	6.75	1
1	Motor	5	27.27
1	FLOAT SUB	4.75	3.41
1	STABILIZER	8	7.62
1	UBHO SUB		3.5
1	NMDC	4.75	27.18
1	X-O	5.25	3.2
1	8" Drill Collar	8	29.81
1	8"-7" cross over	8	3.81
8	7" Drill Collar	7	243.06
1	X-O	5.25	3
9	5" HVY WT DP	5	275.31
35	STANDS D.P.	5	3294.03
2	SINGLES D.P.	5	62.43
	KELLY DOWN		0
	TOTAL		3984.63
	WT. OF STRING		142

BIT RECORD

BIT NO.	2
SIZE	12.25
IADC CODE	
MANUFACTURER	CAPROCK
TYPE	616XR9
SERIAL NO.	40583
JETS	18 18 18 18 / 18 18 18 18
TFA	1.988039
DEPTH OUT	
DEPTH IN	1308
TOTAL DRILLED	2676
TOTAL HOURS	31.5

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD

TIME	18:00	00:00	05:00
WEIGHT	10.1	10.1	10.1
PRESSURE GRADIENT	0.52419	0.52419	0.52419
FUNNEL VISCOSITY	30	29	30
PV/YP			
GEL STRENGTH			
FLUID LOSS			
pH			
SOLIDS			

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT

REMARKS
S/M FORKLIFT SAFTY (2JSA) VIS INSP DRILL LING & ANCHOR, CHECK HIGH & LOW SET POINTS, CHECK C.O.M. (GOOD) ANN=1015PSI ACC=2777PSI MAN=1400PSI AIR 114PSI ACC OIL=16" P/U 142 S/O 142
RIG DIESEL 61" 9944 GAL

DRILLER Ruiz, Jesus

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
3230	3984	D			70	30	2365	6	80	6	80					664

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.
3208	1.4	136.3			3585	1.2	143.7							
3397	0.7	135			3773	1.5	126.6							

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
18:00	22:30	4:30	2.01	DRILL F/ 3230' T/ 3515'
22:30	23:00	0:30	7.00	GREASE TOP DRIVE, BLOCKS & DRAWWORKS CHECK OILS IN TOP DRIVE
23:00	23:30	0:30	21.04	C/O ROTATING HEAD
23:30	6:00	6:30	2.01	DRILL F/ 3515' T/ 3984'
				ROT=754'
				DEPT 3921' MUD WT 10.1
				MP#1 50=360PSI 30=225PSI
				MP#250=355PSI 30=225PSI

TOUR 1 FROM 18:00 TO 6:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Ruiz, Jesus	12.5	JR	NO
DERRICKMAN		Davis, Brandon	12.5	BD	NO
MOTORMAN		Marquez, Julian	12.5	JM	NO
FLOORHAND		DeLatte, Tylor	12.5	TD	NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT: 10 OBM ? NO

TOUR 2

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
1	Bit	6.75	1
1	Motor	5	27.27
1	FLOAT SUB	4.75	3.41
1	STABILIZER	8	7.62
1	UBHO SUB		3.5
1	NMDC	4.75	27.18
1	X-O	5.25	3.2
1	8" Drill Collar	8	29.81
1	8"-7" cross over	8	3.81
8	7" Drill Collar	7	243.06
1	X-O	5.25	3
9	5" HVY WT DP	5	275.31
35	STANDS D.P.	5	4046.63
1	SINGLES D.P.	5	31.2
	KELLY DOWN		10
	TOTAL		4716
	WT. OF STRING		160

BIT RECORD

BIT NO.	2
SIZE	12.25
IADC CODE	
MANUFACTURER	CAPROCK
TYPE	616XR9
SERIAL NO.	40583
JETS	18 18 18 18 / 18 18 18 18
TFA	
DEPTH OUT	
DEPTH IN	1308
TOTAL DRILLED	3400
TOTAL HOURS	43

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD

TIME	06:00	12:00	18:00
WEIGHT	10.3	10.3	10.3
PRESSURE GRADIENT	0.53457	0.53457	0.53457
FUNNEL VISCOSITY	30	30	30
PV/YP			
GEL STRENGTH			
FLUID LOSS			
pH			
SOLIDS			

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT
Caustic	8	Soda Ash	8
Defoamer	1		

REMARKS
S/M HOUSE KEEPING JSA 2 P/UP 165 S/OF 154
CK OMRON SET POINTS VISUALLY INSP DRILL LINE ANCHOR,C.O.M(OK)
ACC-3000 MAN-1500 ANN-1000

DRILLER Zamora, Samuel

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
3984	4716	D			70	40-45	2450	6	80	6	80					
							1925									

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.
3961	1.6	101.6			4338	1.7	92.1							
4149	1.8	91.2			4525	1.5	91							

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
6:00	17:00	11:00	2.01	DRILL F/3984 T/4650
17:00	17:30	0:30	7.00	LUBRICATE RIG
17:30	18:00	0:30	2.01	DRILL F/4650 T/4716
				SPR @4650 M.W
				30-230 40-290 50-380
				30-230 40-290 50-380

TOUR 2 FROM 6:00 TO 18:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Zamora, Samuel	12.5	SZ	NO
DERRICKMAN		Casillas, Moises	12.5	MC	NO
MOTORMAN		Gutierrez, Francisco	12.5	FG	NO
FLOORHAND		Campos, Ernesto	12.5	EC	NO
FLOORHAND		Suniga, Robert	12.5	RS	NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT: 10 OBM ? NO

No. 12 DAILY DRILLING REPORT REPORT NO. 13

LEASE	WELL NO.	API WELL NUMBER	WATER DEPTH	DATE
Avary 121	1BS			15-Oct-2017

OPERATOR	CONTRACTOR	RIG NO.
Callon Petroleum Operating	Cactus Drilling	162

SIGNATURE OF OPERATOR'S REPRESENTATIVE: Danny Jackson — Jackson, Danny

SIGNATURE OF CONTRACTOR'S TOOL PUSHER: Arguello, Jared

DP SIZE	WEIGHT	GRADE	TOOL JT O.D.	TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTURER	TYPE	STROKE LENGTH
5	19.20	S-135		4.5 IF	599	1	HHF	1600	12.000
5	49.50	Z-140		4.5 IF	38	2	HHF	1600	12.000
7	110.00	DC		H90	18	3			
8	150.00	DC		NC56	6	4			

DAILY DRILLING REPORT WELL 1BS REPORT NO. 13 DATE 15-Oct-2017

FIELD OR DISTRICT	COUNTY	STATE / COUNTRY
*08	Ward	TX / United States

	SIZE	MAKE	WEIGHT GRADE	NO. JOINTS	LENGTH	RKB. TO CSG. HD.	SET AT
LAST CASING							
TUBING OR LINER							

WIRE LINE RECORD REEL NO.: SIZE | NO LINES | LENGTH SLIPPED; LENGTH CUT OFF | PRESENT LENGTH; WEAR OR TRIPS SINCE LAST CUT; CUMULATIVE WEAR OR TRIPS

DRILLING CREW PAYROLL DATA

DATE	15-Oct-2017
WELL NAME & NO.	Avary 121 1BS
COMPANY	Cactus Drilling
TOOLPUSHER	Arguello, Jared
RIG NO.	162

TOUR 1

TIME DISTRIBUTION HOURS

CODE NO.	OPERATION	TOUR 1	TOUR 2
1	RIG UP AND TEAR DOWN		
2	DRILL ACTUAL	12:00	11:00
3	REAMING		
4	CORING		
5	CONDITION MUD & CIRCULATE		
6	TRIPS		
7	LUBRICATE RIG		
8	REPAIR RIG		
9	CUT OFF DRILLING LINE		
10	DEVIATION SURVEY		
11	WIRELINE LOGS		
12	RUN CASING & CEMENT		
13	WAIT ON CEMENT		
14	NIPPLE UP B.O.P.		
15	TEST B.O.P.		
16	DRILL STEM TEST		
17	PLUG BACK		
18	SQUEEZE CEMENT		
19	FISHING		
20	DIR. WORK		
21	C/O PISTONAND		1:00
22			
23			

COMPLETION: A. PERFORATING; B. TUBING TRIPS; C. TREATING; D. SWABBING; E. TESTING; F.; G.; H.

TOTALS	12:00	12:00

DAYWORK TIME SUMMARY (OFFICE USE ONLY): HOURS W/CONTR D.P.; HOURS W/OPR D.P.; HOURS WITHOUT D.P.; HOURS STANDBY; TOTAL DAYWORK; NO. OF DAYS FROM SPUD; CUMULATIVE ROTATING HOURS; DAILY MUD COST; TOTAL MUD COST

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
1	Bit	6.75	1
1	Motor	5	27.27
1	FLOAT SUB	4.75	3.41
1	STABILIZER	8	7.62
1	UBHO SUB		3.5
1	NMDC	4.75	27.18
1	X-O	5.25	3.2
1	8" Drill Collar	8	29.81
1	8"-7" cross over	8	3.81
8	7" Drill Collar	7	243.06
1	X-O	5.25	3
9	5" HVY WT DP	5	275.31
53	STANDS D.P.	5	4986.37
2	SINGLES D.P.		62.47
	KELLY DOWN		0
	TOTAL		5677.01
	WT. OF STRING		179

BIT RECORD

BIT NO.	2
SIZE	12.25
IADC CODE	
MANUFACTURER	CAPROCK
TYPE	616XR9
SERIAL NO.	40583
JETS	18 18 18 18 / 18 18 18 18
TFA	1.988039
DEPTH OUT	
DEPTH IN	1308
TOTAL DRILLED	4369
TOTAL HOURS	55

CUTTING STRUCTURE: INNER | OUTER | DULL CHAR | LOCATION; BEARINGS/SEALS | GAGE | OTHER DULL CHAR | REASON PULLED

MUD RECORD

TIME	18:00	00:00	05:00
WEIGHT	10.3	10.3	10.3
PRESSURE GRADIENT	0.53457	0.53457	0.53457
FUNNEL VISCOSITY	30	30	30
PV/YP			
GEL STRENGTH			
FLUID LOSS			
pH			
SOLIDS			

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT

REMARKS
S/M HOUSE KEEPING (2JSA) VIS INSP DRILLING LINE & ANCHOR, CHECK HIGH & LOW SET POINTS, CHECK C.O.M. (GOOD) ANN=1015PSI MAN=1700PSI ACC=2953PSI AIR=110PSI ACC OIL 15" P/U 180 S/O 170 DIESEL GALS 14481 83"

DRILLER: Ruiz, Jesus

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
4716	5677	D			80	45	2500	6	80	6	80					

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.
4714	2.3	83			5090	2	81.5999985			5465	2.3	74.5999985		
4903	2.4000001	79.5			5278	2.3	79.0999985							

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
18:00	6:00	12:00	2.01	DRILL F/ 4716' T/ 5677'
				ROT = 961'
				DEPT 4863' MUD WT 10.3
				MP#1 50=390PSI 30=265PSI
				MP#2 50=380PSI 30= 245PSI

TOUR 1 FROM 18:00 TO 6:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Ruiz, Jesus	12.5	JR	NO
DERRICKMAN		Davis, Brandon	12.5	BD	NO
MOTORMAN		Marquez, Julian	12.5	JM	NO
FLOORHAND		DeLatte, Tylor	12.5	TD	NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT: 11 OBM ? NO

TOUR 2

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
1	Bit	6.75	1
1	Motor	5	27.27
1	FLOAT SUB	4.75	3.41
1	STABILIZER	8	7.62
1	UBHO SUB		3.5
1	NMDC	4.75	27.18
1	X-O	5.25	3.2
1	8" Drill Collar	8	29.81
1	8"-7" cross over	8	3.81
8	7" Drill Collar	7	243.06
1	X-O	5.25	3
9	5" HVY WT DP	5	275.31
64	STANDS D.P.	5	6020.37
1	SINGLES D.P.		31.25
	KELLY DOWN		26
	TOTAL		6705.79
	WT. OF STRING		190

BIT RECORD

BIT NO.	2
SIZE	12.25
IADC CODE	
MANUFACTURER	CAPROCK
TYPE	616XR9
SERIAL NO.	40583
JETS	18 18 18 18 / 18 18 18 18
TFA	
DEPTH OUT	6705
DEPTH IN	1308
TOTAL DRILLED	5397
TOTAL HOURS	66

CUTTING STRUCTURE: INNER | OUTER | DULL CHAR | LOCATION; BEARINGS/SEALS | GAGE | OTHER DULL CHAR | REASON PULLED

MUD RECORD

TIME	06:00	12:00	18:00
WEIGHT	10.1	10.1	10.1
PRESSURE GRADIENT	0.52419	0.52419	0.52419
FUNNEL VISCOSITY	30	32	32
PV/YP			
GEL STRENGTH			
FLUID LOSS			
pH			
SOLIDS			

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT
Caustic	6	Gel	35

REMARKS
S/M ST-80 OPERATIONS JSA 2 P/UP 205 S/OF 185
CK OMRON SET POINTS VISUALLY INSP DRILL LINE ANCHOR,C.O.M(OK)
ACC-3000 MAN-1500 ANN-1000

DRILLER: Arguello, Jared

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
5677	6705	D			75	40	300	6	80	6	80					
							2250									

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.
5653	2.3	76.2			5841	2.3	76.9			6029	2.1	78.7		
6217	2	74			6405	1.9	72.8			6593	1.7	70.3		

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
6:00	12:30	6:30	2.01	DRILL F/5677 T/6272
12:30	13:30	1:00	21.02	C/O PISTONAND LINER ON PUMP 1 MODULE 1
13:30	18:00	4:30	2.01	DRILL F/6272 T/6705

TOUR 2 FROM 6:00 TO 18:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Zamora, Samuel	12.5	SZ	NO
DERRICKMAN		Casillas, Moises	12.5	MC	NO
MOTORMAN		Gutierrez, Francisco	12.5	FG	NO
FLOORHAND		Campos, Ernesto	12.5	EC	NO
FLOORHAND		Suniga, Robert	6	RS	NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT: 11 OBM ? NO

No. 13 DAILY DRILLING REPORT REPORT NO. 14

LEASE	WELL NO.	API WELL NUMBER	WATER DEPTH	DATE
Avary 121	1BS			16-Oct-2017

OPERATOR	CONTRACTOR	RIG NO.
Callon Petroleum Operating	Cactus Drilling	162

SIGNATURE OF OPERATOR'S REPRESENTATIVE: N/A ... NOT AVAILABLE TO SIGN

SIGNATURE OF CONTRACTOR'S TOOL PUSHER: Arguello, Jared

DP SIZE	WEIGHT	GRADE	TOOL JT O.D.	TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTURER	TYPE	STROKE LENGTH
5	19.20	S-135		4.5 IF	599	1	HHF	1600	12.000
5	49.50	Z-140		4.5 IF	38	2	HHF	1600	12.000
7	110.00	DC		H90	18	3			
8	150.00	DC		NC56	6	4			

DAILY DRILLING REPORT WELL 1BS REPORT NO. 14 DATE 16-Oct-2017

FIELD OR DISTRICT	COUNTY	STATE / COUNTRY
*08	Ward	TX / United States

	SIZE	MAKE	WEIGHT GRADE		NO. JOINTS	LENGTH	RKB. TO CSG. HD.	SET AT
LAST CASING	10.75	BTC	60.0	S	160	41	28.00	6704
TUBING OR LINER								

WIRE LINE RECORD REEL NO.: SIZE | NO LINES | LENGTH SLIPPED

LENGTH CUT OFF | PRESENT LENGTH

WEAR OR TRIPS SINCE LAST CUT

CUMULATIVE WEAR OR TRIPS

DRILLING CREW PAYROLL DATA

DATE	16-Oct-2017
WELL NAME & NO.	Avary 121 1BS
COMPANY	Cactus Drilling
TOOLPUSHER	Arguello, Jared
RIG NO.	162

TIME DISTRIBUTION HOURS

CODE NO.	OPERATION	TOUR 1	TOUR 2
1	RIG UP AND TEAR DOWN		
2	DRILL ACTUAL		
3	REAMING	1:30	
4	CORING		
5	CONDITION MUD & CIRCULATE	1:30	
6	TRIPS	6:00	
7	LUBRICATE RIG		
8	REPAIR RIG		
9	CUT OFF DRILLING LINE		
10	DEVIATION SURVEY		
11	WIRELINE LOGS		
12	RUN CASING & CEMENT	3:00	12:00
13	WAIT ON CEMENT		
14	NIPPLE UP B.O.P.		
15	TEST B.O.P.		
16	DRILL STEM TEST		
17	PLUG BACK		
18	SQUEEZE CEMENT		
19	FISHING		
20	DIR. WORK		
21			
22			
23			
COMPLETION	A. PERFORATING		
	B. TUBING TRIPS		
	C. TREATING		
	D. SWABBING		
	E. TESTING		
	F.		
	G.		
	H.		
TOTALS		12:00	12:00

DAYWORK TIME SUMMARY (OFFICE USE ONLY)

HOURS W/CONTR D.P.		
HOURS W/OPR D.P.		
HOURS WITHOUT D.P.		
HOURS STANDBY		
TOTAL DAYWORK		
NO. OF DAYS FROM SPUD		
CUMULATIVE ROTATING HOURS		
DAILY MUD COST		
TOTAL MUD COST		

TOUR 1

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
	STANDS D.P.		
	SINGLES D.P.		
	KELLY DOWN		
	TOTAL		

WT. OF STRING

BIT RECORD

BIT NO. | SIZE | IADC CODE | MANUFACTURER | TYPE | SERIAL NO. | JETS | TFA | DEPTH OUT | DEPTH IN | TOTAL DRILLED | TOTAL HOURS

CUTTING STRUCTURE: INNER | OUTER | DULL CHAR | LOCATION

BEARINGS/SEALS | GAGE | OTHER DULL CHAR | REASON PULLED

MUD RECORD

TIME | WEIGHT | PRESSURE GRADIENT | FUNNEL VISCOSITY | PV/YP | GEL STRENGTH | FLUID LOSS | pH | SOLIDS

MUD & CHEMICAL ADDED: TYPE | AMOUNT | TYPE | AMOUNT

REMARKS
S/M RIGGING UP CASING TOOLS (2JSA) VIS INSP DRILL LINE & ANCHOR, CHECK HIGH & LOW SET POINTS, CHECK C.O.M. (GOOD) ANN=1100PSI MAN=1866PSI ACC=2937PSI AIR=112PSI ACC OIL=15"
RIG DIESEL 75" 12862 GAL

DRILLER Arguello, Jared

DEPTH INTERVAL FROM	TO	DRILL...D REAM...R CORE...C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
								6		6						

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
18:00	19:30	1:30	5.01	GET SURVEY, CIRCULATE SWEEP OUT OF HOLE
19:30	22:30	3:00	6.02	T.O.O.H. 1845' PULL IN TO TIGHT SPOT
22:30	0:00	1:30	3.00	WASH AND BACK REAM F/ 1845' T/ 1635'
0:00	1:30	1:30	6.02	T.O.O.H
1:30	3:00	1:30	6.01	L/D MOTOR, BIT & STABALIZER P/U NEW BHA RESCRIBE MOTOR
3:00	6:00	3:00	12.02	HELD S/M WITH CASING CREEW, R/U CASING TOOLS & RUN CASING

TOUR 1 FROM 18:00 TO 6:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Ruiz, Jesus	12.5	JR	NO
DERRICKMAN		Davis, Brandon	12.5	BD	NO
MOTORMAN		Marquez, Julian	12.5	JM	NO
FLOORHAND		DeLatte, Tylor	12.5	TD	NO
FLOORHAND		Suniga, Robert	12.5	RS	NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT: 12 OBM ? NO

TOUR 2

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
	STANDS D.P.		
	SINGLES D.P.		
	KELLY DOWN		
	TOTAL		

WT. OF STRING

BIT RECORD

BIT NO. | SIZE | IADC CODE | MANUFACTURER | TYPE | SERIAL NO. | JETS | TFA | DEPTH OUT | DEPTH IN | TOTAL DRILLED | TOTAL HOURS

CUTTING STRUCTURE: INNER | OUTER | DULL CHAR | LOCATION

BEARINGS/SEALS | GAGE | OTHER DULL CHAR | REASON PULLED

MUD RECORD

TIME | WEIGHT | PRESSURE GRADIENT | FUNNEL VISCOSITY | PV/YP | GEL STRENGTH | FLUID LOSS | pH | SOLIDS

MUD & CHEMICAL ADDED: TYPE | AMOUNT | TYPE | AMOUNT

REMARKS
S/M RUN CASING JSA 2
CK OMRON SET POINTS VISUALLY INSP DRILL LINE ANCHOR,C.O.M(OK)
ACC-3000 MAN-1500 ANN-1000

DRILLER Zamora, Samuel

DEPTH INTERVAL FROM	TO	DRILL...D REAM...R CORE...C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
								6		6						

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
6:00	13:00	7:00	12.02	RUN CASING T/5320
13:00	14:00	1:00	12.02	WASH DOWN F/5320 T/5359
14:00	15:00	1:00	12.02	RUN CASING F/5359 T/6160
15:00	16:30	1:30	12.02	WASH DOWN F/6160 T/6211
16:30	18:00	1:30	12.02	RUN CASING 6211 T/6705

TOUR 2 FROM 6:00 TO 18:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Zamora, Samuel	12.5	SZ	NO
DERRICKMAN		Casillas, Moises	12.5	MC	NO
MOTORMAN		Gutierrez, Francisco	12.5	FG	NO
FLOORHAND		Campos, Ernesto	12.5	EC	NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT: 12 OBM ? NO

LEASE	WELL NO.	API WELL NUMBER	WATER DEPTH	DATE
Avary 121	1BS			17-Oct-2017

OPERATOR	CONTRACTOR	RIG NO.
Callon Petroleum Operating	Cactus Drilling	162

SIGNATURE OF OPERATOR'S REPRESENTATIVE: MA ... NOT AVAILABLE TO SIGN

SIGNATURE OF CONTRACTOR'S TOOL PUSHER: Arguello, Jared

DP SIZE	WEIGHT	GRADE	TOOL JT O.D.	TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTURER	TYPE	STROKE LENGTH
5	19.20	S-135		4.5 IF	599	1	HHF	1600	12.000
5	49.50	Z-140		4.5 IF	38	2	HHF	1600	12.000
7	110.00	DC		H90	18	3			
8	150.00	DC		NC56	6	4			

DAILY DRILLING REPORT WELL 1BS REPORT NO. 15 DATE 17-Oct-2017

FIELD OR DISTRICT	COUNTY	STATE / COUNTRY	WIRE LINE RECORD REEL NO.
*08	Ward	TX / United States	

	SIZE	MAKE	WEIGHT GRADE		NO. JOINTS	LENGTH	RKB. TO CSG. HD.	SET AT
LAST CASING	13.375	J55 JTS	54.5	S	32	1309	28.00	1309
TUBING OR LINER	10.75	J55 BTC	45.5		162	6707	28.00	6704

SIZE	NO LINES	LENGTH SLIPPED

LENGTH CUT OFF | PRESENT LENGTH

WEAR OR TRIPS SINCE LAST CUT

CUMULATIVE WEAR OR TRIPS

DRILLING CREW PAYROLL DATA

DATE	17-Oct-2017
WELL NAME & NO.	Avary 121 1BS
COMPANY	Cactus Drilling
TOOLPUSHER	Arguello, Jared
RIG NO.	162

TIME DISTRIBUTION HOURS

CODE NO.	OPERATION	TOUR 1	TOUR 2
1	RIG UP AND TEAR DOWN		
2	DRILL ACTUAL		
3	REAMING		0:30
4	CORING		
5	CONDITION MUD & CIRCULATE		
6	TRIPS		5:30
7	LUBRICATE RIG		0:30
8	REPAIR RIG		
9	CUT OFF DRILLING LINE		
10	DEVIATION SURVEY		
11	WIRELINE LOGS		
12	RUN CASING & CEMENT	5:30	0:30
13	WAIT ON CEMENT		
14	NIPPLE UP B.O.P.	6:30	3:00
15	TEST B.O.P.		
16	DRILL STEM TEST		
17	PLUG BACK		
18	SQUEEZE CEMENT		
19	FISHING		
20	DIR. WORK		1:00
21	RIG DOWN CASI		1:00
22			
23			
COMPLETION A.	PERFORATING		
B.	TUBING TRIPS		
C.	TREATING		
D.	SWABBING		
E.	TESTING		
F.			
G.			
H.			
TOTALS		12:00	12:00

DAYWORK TIME SUMMARY (OFFICE USE ONLY)

HOURS W/CONTR D.P.	
HOURS W/OPR D.P.	
HOURS WITHOUT D.P.	
HOURS STANDBY	
TOTAL DAYWORK	
NO. OF DAYS FROM SPUD	
CUMULATIVE ROTATING HOURS	
DAILY MUD COST	
TOTAL MUD COST	

TOUR 1

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
	STANDS D.P.		
	SINGLES D.P.		
	KELLY DOWN		
	TOTAL		

WT. OF STRING

BIT RECORD

BIT NO.	
SIZE	
IADC CODE	
MANUFACTURER	
TYPE	
SERIAL NO.	
JETS	
TFA	
DEPTH OUT	
DEPTH IN	
TOTAL DRILLED	
TOTAL HOURS	

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD

TIME	
WEIGHT	
PRESSURE GRADIENT	
FUNNEL VISCOSITY	
PV/YP	
GEL STRENGTH	
FLUID LOSS	
pH	
SOLIDS	

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT

REMARKS
S/M R/U CEMENT TOOLS (2JSA) HELD SAFTY MEETING ABOUT NIPPLE DOWN & HAVING GOOD COMMUNICATION WITH HOIST OPPERATORS, USING TAIL ROPES & WATCHING FOR PINCH POINTS
RIG DIESEL 71" 12034 GAL

DRILLER JR Ruiz, Jesus

DEPTH INTERVAL FROM	TO	DRILL...D REAM...R CORE...C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
		D						6		6						

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
18:00	18:30	0:30	12.03	INSTALL SWEDGE WASH LAST JOINT TO BOTTOM, RIG DOWN CASING TOOLS
18:30	19:30	1:00	12.04	CIRCULATE CASING
19:30	23:30	4:00	12.05	HELD S/M WITH CEMENT HAND, R/U CEMENT HEAD, CEMENT CASING, HAD FULL RETURNS & R/D CEMENT TOOLS
23:30	6:00	6:30	14.07	NIPPLE DOWN BOP, SET 260K ON SLIPS , CUT CASING, INSTALL B SECTION,TEST TO 1500PSI (GOOD) START NIPPLE UP

TOUR 1 FROM 18:00 TO 6:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Ruiz, Jesus	12.5	JR	NO
DERRICKMAN		Davis, Brandon	12.5	BD	NO
MOTORMAN		Marquez, Julian	12.5	JM	NO
FLOORHAND		DeLatte, Tylor	12.5	TD	NO
FLOORHAND		Suniga, Robert	12.5	RS	NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT 13 OBM ? NO

TOUR 2

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
1	Bit	6.75	1
1	Motor	5	27.8
1	FLOAT SUB	4.75	3.41
1	STABILIZER	8	5.44
1	UBHO SUB		3.5
1	NMDC	4.75	27.18
1	X-O	5.25	3.2
1	8" Drill Collar	8	29.81
1	8"-7" cross over	8	3.81
17	7" Drill Collar	7	515.26
1	X-O	5.25	3
9	HWDP		274.61
9	5" HVY WT DP	5	275.31
	STANDS D.P.	4.5	
0	SINGLES D.P.	4.5	0
	KELLY DOWN		0
	TOTAL		1173.33

WT. OF STRING

BIT RECORD

BIT NO.	3
SIZE	9.625
IADC CODE	
MANUFACTURER	CAP-ROCK
TYPE	516-xrk
SERIAL NO.	404449
JETS	18 18 18 18 18
TFA	
DEPTH OUT	
DEPTH IN	6705
TOTAL DRILLED	
TOTAL HOURS	

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD

TIME	
WEIGHT	
PRESSURE GRADIENT	
FUNNEL VISCOSITY	
PV/YP	
GEL STRENGTH	
FLUID LOSS	
pH	
SOLIDS	

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT

REMARKS
S/M 100% TIE-OFF JSA 2
ACC-3000 MAN-1500 ANN-1000
CK OMRON SET POINTS VISUALLY INSP DRILL LINE ANCHOR,C.O.M(O0)

DRILLER Arguello, Jared

DEPTH INTERVAL FROM	TO	DRILL...D REAM...R CORE...C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
								6		6						

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
6:00	9:00	3:00	14.06	FINISH NIPPLE UP BOP INSTALL FLOW LNE CENTER RIG OVER WELL (SHALE TEST TO 1500 PSI)
9:00	10:00	1:00	21.99	RIG DOWN CASING BELLS ,ELEVATOR INSTALL RIG ELEVATORS,CLEAN FLOOR
10:00	10:30	0:30	7.00	LUBRICATE RIG
10:30	11:30	1:00	20.00	LATCH ON TO DIRECTIONAL TOOLS INSTALL MWD, MAKE UP BIT
11:30	13:00	1:30	6.01	GATHER BHA COLLARS, AND HWDP STRAP AND PICK UP 9-JTS OF 7"DC & 9-JTS OF 5" HWDP
13:00	17:00	4:00	6.03	T.I.H TAG CEMENT
17:00	17:30	0:30	12.06	TEST CASING 1500 PSI
17:30	18:00	0:30	3.00	DRILL CEMENT FLOAT

TOUR 2 FROM 6:00 TO 18:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Zamora, Samuel	12.5	SZ	NO
DERRICKMAN		Casillas, Moises	12.5	MC	NO
MOTORMAN		Gutierrez, Francisco	12.5	FG	NO
FLOORHAND		Campos, Ernesto	12.5	EC	NO
FLOORHAND		Martinez, Martin	12.5	[illegible]	NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT 13 OBM ? NO

No. 15 DAILY DRILLING REPORT REPORT NO. 16

LEASE	WELL NO.	API WELL NUMBER	WATER DEPTH	DATE
Avary 121	1BS			18-Oct-2017

OPERATOR	CONTRACTOR	RIG NO.
Callon Petroleum Operating	Cactus Drilling	162

SIGNATURE OF OPERATOR'S REPRESENTATIVE: Hicks, Dan

SIGNATURE OF CONTRACTOR'S TOOL PUSHER: Jackson, Allen

DP SIZE	WEIGHT	GRADE	TOOL JT O.D.	TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTURER	TYPE	STROKE LENGTH
5	19.20	S-135		4.5 IF	599	1	HHF	1600	12.000
5	49.50	Z-140		4.5 IF	38	2	HHF	1600	12.000
7	110.00	DC		H90	18	3			
8	150.00	DC		NC56	6	4			

TIME DISTRIBUTION HOURS

CODE NO.	OPERATION	TOUR 1	TOUR 2
1	RIG UP AND TEAR DOWN		
2	DRILL ACTUAL	11:00	11:30
3	REAMING	1:00	
4	CORING		
5	CONDITION MUD & CIRCULATE		
6	TRIPS		
7	LUBRICATE RIG		0:30
8	REPAIR RIG		
9	CUT OFF DRILLING LINE		
10	DEVIATION SURVEY		
11	WIRELINE LOGS		
12	RUN CASING & CEMENT		
13	WAIT ON CEMENT		
14	NIPPLE UP B.O.P.		
15	TEST B.O.P.		
16	DRILL STEM TEST		
17	PLUG BACK		
18	SQUEEZE CEMENT		
19	FISHING		
20	DIR. WORK		
21			
22			
23			
COMPLETION A.	PERFORATING		
B.	TUBING TRIPS		
C.	TREATING		
D.	SWABBING		
E.	TESTING		
F.			
G.			
H.			
TOTALS		12:00	12:00

DAYWORK TIME SUMMARY (OFFICE USE ONLY)

HOURS W/CONTR D.P.	
HOURS W/OPR D.P.	
HOURS WITHOUT D.P.	
HOURS STANDBY	
TOTAL DAYWORK	
NO. OF DAYS FROM SPUD	
CUMULATIVE ROTATING HOURS	
DAILY MUD COST	
TOTAL MUD COST	

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
1	Bit	6.75	1
1	Motor	5	27.8
1	FLOAT SUB	4.75	3.41
1	STABILIZER	8	5.44
1	UBHO SUB		3.5
1	NMDC	4.75	27.18
1	X-O	5.25	3.2
1	8" Drill Collar	8	29.81
1	8"-7" cross over	8	3.81
17	7" Drill Collar	7	515.26
1	X-O	5.25	3
9	HWDP		274.61
9	5" HVY WT DP	5	275.31
65	STANDS D.P.	4.5	6114.06
0	SINGLES D.P.	4.5	0
	KELLY DOWN		0
	TOTAL		7287.39
	WT. OF STRING		226

BIT RECORD

BIT NO.	3
SIZE	9.625
IADC CODE	
MANUFACTURER	CAP-ROCK
TYPE	516-xrk
SERIAL NO.	404449
JETS	18 18 18 18 18
TFA	1.242524
DEPTH OUT	
DEPTH IN	6705
TOTAL DRILLED	582
TOTAL HOURS	11

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD

TIME	18:00	00:00	05:00
WEIGHT	10	9.95	9.8
PRESSURE GRADIENT	0.519	0.516405	0.50862
FUNNEL VISCOSITY	33	32	31
PV/YP			
GEL STRENGTH			
FLUID LOSS			
pH			
SOLIDS			

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT

REMARKS
S/M MAKING CONN. (2JSA) VIS INSP DRILL LINE & ANCHOR, CHECK HIGH & LOW SET POINTS, CHECK C.O.M. (GOOD) ANN=1000PSI MAN=1623PSI ACC=2932PSI AIR=110PSI ACC OIL 16" P/U 235 S/O 115
RIG DIESEL 65" 10782 GAL

DRILLER Ruiz, Jesus

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
1	Bit	6.75	1
1	Motor	5	27.8
1	FLOAT SUB	4.75	3.41
1	STABILIZER	8	5.44
1	UBHO SUB		3.5
1	NMDC	4.75	27.18
1	X-O	5.25	3.2
1	8" Drill Collar	8	29.81
1	8"-7" cross over	8	3.81
17	7" Drill Collar	7	515.26
1	X-O	5.25	3
9	HWDP		274.61
9	5" HVY WT DP	5	275.31
72	STANDS D.P.	5	6770.59
0	SINGLES D.P.	5	62.84
	KELLY DOWN		14
	TOTAL		8020.76
	WT. OF STRING		235

BIT RECORD

BIT NO.	3
SIZE	9.625
IADC CODE	
MANUFACTURER	CAP-ROCK
TYPE	516-xrk
SERIAL NO.	404449
JETS	18 18 18 18 18
TFA	
DEPTH OUT	
DEPTH IN	6705
TOTAL DRILLED	1315
TOTAL HOURS	22.5

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD

TIME	06:00	12:00	18:00
WEIGHT	9.8	9.8	9.8
PRESSURE GRADIENT	0.50862	0.50862	0.50862
FUNNEL VISCOSITY	30	30	30
PV/YP			
GEL STRENGTH			
FLUID LOSS			
pH	10	10	10
SOLIDS			

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT
Caustic	6		

REMARKS
S/M 3 POINT CONTAC JSA 2 S/OFF-230 P/UP-260
CK OMRON SET POINTS VISUALLY INSP DRILL LINE ANCHOR,C.O.M(OK)
ACC-3000 MAN-1500 ANN-1000

DRILLER Zamora, Samuel

DAILY DRILLING REPORT WELL 1BS REPORT NO. 16 DATE 18-Oct-2017

FIELD OR DISTRICT	COUNTY	STATE / COUNTRY	WIRE LINE RECORD REEL NO.
*08	Ward	TX / United States	

	SIZE	MAKE	WEIGHT GRADE		NO. JOINTS	LENGTH	RKB. TO CSG. HD.	SET AT
LAST CASING	13.375	J55 JTS	54.5	S	32	1309	28.00	1309
TUBING OR LINER	10.75	J55 BTC	45.5		162	6707	28.00	6704

SIZE	NO LINES	LENGTH SLIPPED

LENGTH CUT OFF | PRESENT LENGTH

WEAR OR TRIPS SINCE LAST CUT

CUMULATIVE WEAR OR TRIPS

DRILLING CREW PAYROLL DATA

DATE	18-Oct-2017
WELL NAME & NO.	Avary 121 1BS
COMPANY	Cactus Drilling
TOOLPUSHER	Jackson, Allen
RIG NO.	162

TOUR 1

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
6704	7287	D			70	28	3050	6	80	6	80					633

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.
6764	1.4	75.099			7046	1.8	175.3							
6851.9995117	1.4	176.19			7140	1.7	177.3							

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
18:00	19:00	1:00	3.00	WASH REAM T/ 6681' TEST SHOE 1500PSI (GOOD) DRILL OUT CEMENT & SHOE
19:00	6:00	11:00	2.01	DRILL F/ 6705' T/ 7287'
				SLIDE 25' ROT 557'
				DEPT 7010' MUD WT 10.3
				MP#1 50=540PSI 30=350PSI
				MP#2 50530PSI 30=390PSI

TOUR 1 FROM 18:00 TO 6:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Ruiz, Jesus	12.5	JR	NO
DERRICKMAN		Davis, Brandon	12.5	BD	NO
MOTORMAN		Marquez, Julian	12.5	JM	NO
FLOORHAND		DeLatte, Tylor	12.5	TD	NO
FLOORHAND		Suniga, Robert	12.5	RS	NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT 14 OBM ? NO

TOUR 2

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
7287	8020	D			80	50-60	3450	6	80	6	80					
							2950									

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.
7421	1.4	172.5			7608	0.9	190.7			7796	1.1	197.2		

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
6:00	16:00	10:00	2.01	DRIIL F/7287 T/ 7851
16:00	16:30	0:30	7.00	LUBRICATE RIG
16:30	18:00	1:30	2.01	DRILL F/7851 T/8020

TOUR 2 FROM 6:00 TO 18:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Zamora, Samuel	12.5	SZ	NO
DERRICKMAN		Casillas, Moises	12.5	MC	NO
MOTORMAN		Gutierrez, Francisco	12.5	FG	NO
FLOORHAND		Martinez, Martin	12.5	MM	NO
FLOORHAND		Campos, Ernesto	12.5	EC	NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT 14 OBM ? NO

IADC No. 15 Rev. A

No. 16 DAILY DRILLING REPORT REPORT NO. 17

LEASE	WELL NO.	API WELL NUMBER	WATER DEPTH	DATE
Avary 121	1BS			19-Oct-2017

OPERATOR	CONTRACTOR	RIG NO.
Callon Petroleum Operating	Cactus Drilling	162

SIGNATURE OF OPERATOR'S REPRESENTATIVE	SIGNATURE OF CONTRACTOR'S TOOL PUSHER
Hicks, Dan	Jackson, Allen

DP SIZE	WEIGHT	GRADE	TOOL JT O.D.	TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTURER	TYPE	STROKE LENGTH
5	19.20	S-135		4.5 IF	599	1	HHF	1600	12.000
5	49.50	Z-140		4.5 IF	38	2	HHF	1600	12.000
7	110.00	DC		H90	18	3			
8	150.00	DC		NC56	6	4			

DAILY DRILLING REPORT WELL 1BS REPORT NO. 17 DATE 19-Oct-2017

FIELD OR DISTRICT	COUNTY	STATE / COUNTRY	WIRE LINE RECORD REEL NO.
*08	Ward	TX / United States	

	SIZE	MAKE	WEIGHT GRADE		NO. JOINTS	LENGTH	RKB. TO CSG. HD.	SET AT
LAST CASING	13.375	J55 JTS	54.5	S	32	1309	28.00	1309
TUBING OR LINER	10.75	J55 BTC	45.5		162	6707	28.00	6704

SIZE	NO LINES	LENGTH SLIPPED
LENGTH CUT OFF	PRESENT LENGTH	
WEAR OR TRIPS SINCE LAST CUT		
CUMULATIVE WEAR OR TRIPS		

DRILLING CREW PAYROLL DATA

DATE	19-Oct-2017
WELL NAME & NO.	Avary 121 1BS
COMPANY	Cactus Drilling
TOOLPUSHER	Jackson, Allen
RIG NO.	162

TOUR 1

TIME DISTRIBUTION HOURS

CODE NO.	OPERATION	TOUR 1	TOUR 2
1	RIG UP AND TEAR DOWN		
2	DRILL ACTUAL	10:00	2:00
3	REAMING		
4	CORING		
5	CONDITION MUD & CIRCULATE	1:00	
6	TRIPS	1:00	9:00
7	LUBRICATE RIG		0:30
8	REPAIR RIG		
9	CUT OFF DRILLING LINE		
10	DEVIATION SURVEY		
11	WIRELINE LOGS		
12	RUN CASING & CEMENT		
13	WAIT ON CEMENT		
14	NIPPLE UP B.O.P.		
15	TEST B.O.P.		
16	DRILL STEM TEST		
17	PLUG BACK		
18	SQUEEZE CEMENT		
19	FISHING		
20	DIR. WORK		0:30
21			
22			
23			
COMPLETION A.	PERFORATING		
B.	TUBING TRIPS		
C.	TREATING		
D.	SWABBING		
E.	TESTING		
F.			
G.			
H.			
TOTALS		12:00	12:00

DAYWORK TIME SUMMARY (OFFICE USE ONLY)

HOURS W/CONTR D.P.		
HOURS W/OPR D.P.		
HOURS WITHOUT D.P.		
HOURS STANDBY		
TOTAL DAYWORK		
NO. OF DAYS FROM SPUD		
CUMULATIVE ROTATING HOURS		
DAILY MUD COST		
TOTAL MUD COST		

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
1	Bit	6.75	1
1	Motor	5	27.8
1	FLOAT SUB	4.75	3.41
1	STABILIZER	8	5.44
1	UBHO SUB		3.5
1	NMDC	4.75	27.18
1	X-O	5.25	3.2
1	8" Drill Collar	8	29.81
1	8"-7" cross over	8	3.81
17	7" Drill Collar	7	515.26
1	X-O	5.25	3
9	HWDP		274.61
9	5" HVY WT DP	5	275.31
78	STANDS D.P.	5	7335
0	SINGLES D.P.	4.5	0
	KELLY DOWN		6
	TOTAL		8514.33
	WT. OF STRING		230

BIT RECORD

BIT NO.	3
SIZE	9.625
IADC CODE	
MANUFACTURER	CAP-ROCK
TYPE	516-xrk
SERIAL NO.	404449
JETS	18 18 18 18 18
TFA	1.242524
DEPTH OUT	8514
DEPTH IN	6705
TOTAL DRILLED	1809
TOTAL HOURS	32.5

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD

TIME	18:00	00:00
WEIGHT	9.8	9.8
PRESSURE GRADIENT	0.50862	0.50862
FUNNEL VISCOSITY	30	30
PV/YP		
GEL STRENGTH		
FLUID LOSS		
pH		
SOLIDS		

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT

REMARKS
S/M HOUSE KEEPING (2JSA) VIS INSP DRILL LINE & ANCHOR CHECK HIGH & LOW SET POINTS, CHECK C.O.M. (GOOD) ANN=1300PSI MAN= 1680PSI ACC=3000PSI AIR= 108PSI ACC OIL 16" P/U 260 S/O 230
RIG DIESEL 52" 8701 GAL

DRILLER Jackson, Allen

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
8020	8514	D			80	60	3400	6	80	6	80					633

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
18:00	4:00	10:00	2.01	DRILL F/ 8020' T/ 8514'
4:00	5:00	1:00	5.01	CIRCULATE
5:00	6:00	1:00	6.02	T.O.O.H.

TOUR 1 FROM 18:00 TO 6:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Ruiz, Jesus	12.5	JR	NO
DERRICKMAN		Davis, Brandon	12.5	DD	NO
MOTORMAN		Marquez, Julian	12.5	JM	NO
FLOORHAND		DeLatte, Tylor	12.5	TD	NO
FLOORHAND		Suniga, Robert	12.5	RS	NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT 15 OBM ? NO

TOUR 2

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
1	Bit	6.75	1
1	Motor	5	27.8
1	FLOAT SUB	4.75	3.41
1	STABILIZER	8	5.44
1	UBHO SUB		3.5
1	NMDC	4.75	27.18
1	X-O	5.25	3.2
1	8" Drill Collar	8	29.81
1	8"-7" cross over	8	3.81
17	7" Drill Collar	7	515.26
1	X-O	5.25	3
9	HWDP		274.61
9	5" HVY WT DP	5	275.31
79	STANDS D.P.	5	7428.86
1	SINGLES D.P.	5	20
	KELLY DOWN		6
	TOTAL		8628.19
	WT. OF STRING		248

BIT RECORD

BIT NO.	3
SIZE	9.875
IADC CODE	
MANUFACTURER	ULTERRA
TYPE	U716M
SERIAL NO.	36022
JETS	16 16 16 16 16 16 16
TFA	
DEPTH OUT	
DEPTH IN	8514
TOTAL DRILLED	114
TOTAL HOURS	2

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD

TIME		
WEIGHT		
PRESSURE GRADIENT		
FUNNEL VISCOSITY		
PV/YP		
GEL STRENGTH		
FLUID LOSS		
pH		
SOLIDS		

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT

REMARKS
S/M BHA JSA 2 P/UP 270 S/OFF 240
CK OMRON SET POINTS VISUALLY INSP DRILL LINE ANCHOR,C.O.M(OK)
ACC-3000 MAN-1500 ANN-1000 B.O.P DRILL UNDER 1MIN

DRILLER Zamora, Samuel

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
8514	8628	D			70	40	2950	6	80	6	80					
							3150									

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.
8549	0.9	297.8												

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
6:00	9:30	3:30	6.02	P.O.O.H
9:30	10:00	0:30	20.00	C/O BIT INSTALL MWD TOOL
10:00	10:30	0:30	7.00	LUBRICATE RIG
10:30	16:00	5:30	6.03	T.I.H T/8514
16:00	18:00	2:00	2.01	DRILL F/8514 T/8628
				SPR @ 8605 M.W 9.9
				30-460 40-565 50-660
				30-455 40-570 50-660
				SAFETY STAND DOWN PROPPER COMMUNICATION WHILE WORKING WITH HEAVEY TUBULARS

TOUR 2 FROM 6:00 TO 18:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Zamora, Samuel	12.5	SZ	NO
DERRICKMAN		Casillas, Moises	12.5	MC	YES
MOTORMAN		Gutierrez, Francisco	12.5	FG	NO
FLOORHAND		Martinez, Martin	12.5	MM	NO
FLOORHAND		Campos, Ernesto	12.5	EC	NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT 15 OBM ? NO

No. 17 DAILY DRILLING REPORT REPORT NO. 18

LEASE	WELL NO.	API WELL NUMBER	WATER DEPTH	DATE
Avary 121	1BS			20-Oct-2017

OPERATOR	CONTRACTOR	RIG NO.
Callon Petroleum Operating	Cactus Drilling	162

SIGNATURE OF OPERATOR'S REPRESENTATIVE: Hicks, Dan

SIGNATURE OF CONTRACTOR'S TOOL PUSHER: Jackson, Allen

DP SIZE	WEIGHT	GRADE	TOOL JT O.D.	TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTURER	TYPE	STROKE LENGTH
5	19.20	S-135		4.5 IF	599	1	HHF	1600	12.000
5	49.50	Z-140		4.5 IF	38	2	HHF	1600	12.000
7	110.00	DC		H90	18	3			
8	150.00	DC		NC56	6	4			

DAILY DRILLING REPORT WELL 1BS REPORT NO. 18 DATE 20-Oct-2017

FIELD OR DISTRICT	COUNTY	STATE / COUNTRY	WIRE LINE RECORD REEL NO.
*08	Ward	TX / United States	

	SIZE	MAKE	WEIGHT GRADE		NO. JOINTS	LENGTH	RKB. TO CSG. HD.	SET AT
LAST CASING	13.375	J55 JTS	54.5	S	32	1309	28.00	1309
TUBING OR LINER	10.75	J55 BTC	45.5		162	6707	28.00	6704

SIZE	NO LINES	LENGTH SLIPPED

LENGTH CUT OFF | PRESENT LENGTH

WEAR OR TRIPS SINCE LAST CUT

CUMULATIVE WEAR OR TRIPS

DRILLING CREW PAYROLL DATA

DATE	20-Oct-2017
WELL NAME & NO.	Avary 121 1BS
COMPANY	Cactus Drilling
TOOLPUSHER	Jackson, Allen
RIG NO.	162

TIME DISTRIBUTION HOURS

CODE NO.	OPERATION	TOUR 1	TOUR 2
1	RIG UP AND TEAR DOWN		
2	DRILL ACTUAL	10:30	1:30
3	REAMING		
4	CORING		
5	CONDITION MUD & CIRCULATE		0:30
6	TRIPS	1:30	8:00
7	LUBRICATE RIG		0:30
8	REPAIR RIG		
9	CUT OFF DRILLING LINE		
10	DEVIATION SURVEY		
11	WIRELINE LOGS		
12	RUN CASING & CEMENT		
13	WAIT ON CEMENT		
14	NIPPLE UP B.O.P.		
15	TEST B.O.P.		
16	DRILL STEM TEST		
17	PLUG BACK		
18	SQUEEZE CEMENT		
19	FISHING		
20	DIR. WORK		1:30
21			
22			
23			
COMPLETION A.	PERFORATING		
B.	TUBING TRIPS		
C.	TREATING		
D.	SWABBING		
E.	TESTING		
F.			
G.			
H.			
TOTALS		12:00	12:00

DAYWORK TIME SUMMARY (OFFICE USE ONLY)

HOURS W/CONTR D.P.

HOURS W/OPR D.P.

HOURS WITHOUT D.P.

HOURS STANDBY

TOTAL DAYWORK

NO. OF DAYS FROM SPUD

CUMULATIVE ROTATING HOURS

DAILY MUD COST

TOTAL MUD COST

TOUR 1

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
1	Bit	6.75	1
1	Motor	5	27.8
1	FLOAT SUB	4.75	3.41
1	STABILIZER	8	5.44
1	UBHO SUB		3.5
1	NMDC	4.75	27.18
1	X-O	5.25	3.2
1	8" Drill Collar	8	29.81
1	8"-7" cross over	8	3.81
17	7" Drill Collar	7	515.26
1	X-O	5.25	3
9	HWDP		274.61
9	5" HVY WT DP	5	275.31
82	STANDS D.P.	5	7710.24
1	SINGLES D.P.	5	31.64
	KELLY DOWN		6
	TOTAL		8921.21
	WT. OF STRING		260

BIT RECORD

BIT NO.	4
SIZE	9.875
IADC CODE	
MANUFACTURER	ULTRA
TYPE	U716M
SERIAL NO.	36022
JETS	16 16 16 16 / 16 16 16
TFA	1.374447
DEPTH OUT	8921
DEPTH IN	8514
TOTAL DRILLED	407
TOTAL HOURS	12.5

CUTTING STRUCTURE: INNER | OUTER | DULL CHAR | LOCATION

BEARINGS/ SEALS | GAGE | OTHER DULL CHAR | REASON PULLED

MUD RECORD

TIME	18:00	00:00	05:00
WEIGHT	9.75	9.8	
PRESSURE GRADIENT	0.506025	0.50862	
FUNNEL VISCOSITY	30	30	
PV/YP			
GEL STRENGTH			
FLUID LOSS			
pH			
SOLIDS			

MUD & CHEMICAL ADDED: TYPE | AMOUNT | TYPE | AMOUNT

REMARKS
S/M PINCH POINTS (2JSA) VIS INSP DRILL LINE & ANCHOR, CHECK HIGH & LOW SET POINTS, CHECK C.O.M. (GOOD) ANN=1235PSI MAN=1662PSI ACC=2900PSI AIR=110PSI ACC OIL=16" P/U 270 S/O 245
RIG DIESEL 78" 13475 GAL

DRILLER: Ruiz, Jesus

DEPTH INTERVAL FROM	TO	DRILL...D REAM...R CORE...C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
8628	8921	D			70	40	3100	6	90	6	90					750

DEVIATION RECORD	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.
	8736	0.89	289.1												

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
18:00	4:30	10:30	2.01	DRILL F/ 8628 T/ 8921'
4:30	6:00	1:30	6.02	T.O.O.H.
				DEPT=8693 MUD WT= 9.75
				MP#1 50=650PSI 30=490PSI
				MP#2 50=650PSI 30=480PSI

TOUR 1 FROM 18:00 TO 6:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Ruiz, Jesus	12.5	JR	NO
DERRICKMAN		Davis, Brandon	12.5	BD	NO
MOTORMAN		Marquez, Julian	12.5	JM	NO
FLOORHAND		DeLatte, Tylor	12.5	TD	NO
FLOORHAND		Suniga, Robert	12.5	RS	NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT: 16 OBM ? NO

TOUR 2

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
1	Bit	6.75	1
1	Motor	5	27.46
1	FLOAT SUB	4.75	3.41
1	STABILIZER	8	5.44
1	UBHO SUB		3.5
1	NMDC	4.75	27.18
1	X-O	5.25	3.2
1	8" Drill Collar	8	29.81
1	8"-7" cross over	8	3.81
17	7" Drill Collar	7	515.26
1	X-O	5.25	3
9	HWDP		274.61
9	5" HVY WT DP	5	275.31
836	STANDS D.P.	5	7804.75
1	SINGLES D.P.	5	
	KELLY DOWN		6
	TOTAL		8983.74
	WT. OF STRING		260

BIT RECORD

BIT NO.	5
SIZE	9.875
IADC CODE	
MANUFACTURER	SECURITY
TYPE	MM74D
SERIAL NO.	12754563
JETS	18 18 18 18 / 18 18 18
TFA	
DEPTH OUT	
DEPTH IN	8921
TOTAL DRILLED	56
TOTAL HOURS	1.5

CUTTING STRUCTURE: INNER | OUTER | DULL CHAR | LOCATION

BEARINGS/ SEALS | GAGE | OTHER DULL CHAR | REASON PULLED

MUD RECORD

TIME | WEIGHT | PRESSURE GRADIENT | FUNNEL VISCOSITY | PV/YP | GEL STRENGTH | FLUID LOSS | pH | SOLIDS

MUD & CHEMICAL ADDED: TYPE | AMOUNT | TYPE | AMOUNT

REMARKS
S/M TRIP PIPE JSA 2 P/UP 280 S/OFF 245
CK OMRON SET POINTS VISUALLY INSP DRILL LINE ANCHOR,C.O.M(OK)
ACC-3000 MAN-1500 ANN-1000

DRILLER: Zamora, Samuel

DEPTH INTERVAL FROM	TO	DRILL...D REAM...R CORE...C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
8921	8977	D			70	40	3050	6	80	6	80					
							2800									

DEVIATION RECORD	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.
	8925	1.1	274.3												

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
6:00	9:00	3:00	6.02	P.O.O.H
9:00	10:30	1:30	20.00	BREAK BIT,L/DMOTOR P/UP NEW MOTOR SCRIBE &TEST TOOL MAKE UP BIT
10:30	11:00	0:30	7.00	LUBRICATE RIG
11:00	16:00	5:00	6.03	TIH
16:00	16:30	0:30	5.01	FILL PIPE AND WASH TO BOTTOM
16:30	18:00	1:30	2.01	DRILL 8921 T/8977

TOUR 2 FROM 6:00 TO 18:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Zamora, Samuel	12.5	SZ	NO
DERRICKMAN		Casillas, Moises	12.5	MC	NO
MOTORMAN		Gutierrez, Francisco	12.5	FG	NO
FLOORHAND		Martinez, Martin	12.5	MM	NO
FLOORHAND		Campos, Ernesto	12.5	EC	NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT: 16 OBM ? NO

No. 18 DAILY DRILLING REPORT REPORT NO. 19

LEASE	WELL NO.	API WELL NUMBER	WATER DEPTH	DATE
Avary 121	1BS			21-Oct-2017

OPERATOR	CONTRACTOR	RIG NO.
Callon Petroleum Operating	Cactus Drilling	162

SIGNATURE OF OPERATOR'S REPRESENTATIVE: Hicks, Dan

SIGNATURE OF CONTRACTOR'S TOOL PUSHER: Jackson, Allen

DP SIZE	WEIGHT	GRADE	TOOL JT O.D.	TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTURER	TYPE	STROKE LENGTH
5	19.20	S-135		4.5 IF	599	1	HHF	1600	12.000
5	49.50	Z-140		4.5 IF	38	2	HHF	1600	12.000
7	110.00	DC		H90	18	3			
8	150.00	DC		NC56	6	4			

DAILY DRILLING REPORT WELL 1BS REPORT NO. 19 DATE 21-Oct-2017

FIELD OR DISTRICT	COUNTY	STATE / COUNTRY
*08	Ward	TX / United States

	SIZE	MAKE	WEIGHT GRADE		NO. JOINTS	LENGTH	RKB. TO CSG. HD.	SET AT
LAST CASING	13.375	J55 JTS	54.5	S	32	1309	28.00	1309
TUBING OR LINER	10.75	J55 BTC	45.5		162	6707	28.00	6704

WIRE LINE RECORD REEL NO.: SIZE | NO LINES | LENGTH SLIPPED

LENGTH CUT OFF | PRESENT LENGTH

WEAR OR TRIPS SINCE LAST CUT

CUMULATIVE WEAR OR TRIPS

DRILLING CREW PAYROLL DATA

DATE: 21-Oct-2017

WELL NAME & NO.: Avary 121 1BS

COMPANY: Cactus Drilling

TOOLPUSHER: Jackson, Allen

RIG NO.: 162

TIME DISTRIBUTION HOURS

CODE NO.	OPERATION	TOUR 1	TOUR 2
1	RIG UP AND TEAR DOWN		
2	DRILL ACTUAL	12:00	4:00
3	REAMING		
4	CORING		
5	CONDITION MUD & CIRCULATE		0:30
6	TRIPS		6:30
7	LUBRICATE RIG		
8	REPAIR RIG		
9	CUT OFF DRILLING LINE		
10	DEVIATION SURVEY		
11	WIRELINE LOGS		
12	RUN CASING & CEMENT		
13	WAIT ON CEMENT		
14	NIPPLE UP B.O.P.		
15	TEST B.O.P.		
16	DRILL STEM TEST		
17	PLUG BACK		
18	SQUEEZE CEMENT		
19	FISHING		
20	DIR. WORK		1:00
21			
22			
23			
COMPLETION A.	PERFORATING		
B.	TUBING TRIPS		
C.	TREATING		
D.	SWABBING		
E.	TESTING		
F.			
G.			
H.			
TOTALS		12:00	12:00

DAYWORK TIME SUMMARY (OFFICE USE ONLY)

HOURS W/CONTR D.P.

HOURS W/OPR D.P.

HOURS WITHOUT D.P.

HOURS STANDBY

TOTAL DAYWORK

NO. OF DAYS FROM SPUD

CUMULATIVE ROTATING HOURS

DAILY MUD COST

TOTAL MUD COST

TOUR 1

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
1	Bit	6.75	1
1	Motor	5	27.46
1	FLOAT SUB	4.75	3.41
1	STABILIZER	8	5.44
1	UBHO SUB		3.5
1	NMDC	4.75	27.18
1	X-O	5.25	3.2
1	8" Drill Collar	8	29.81
1	8"-7" cross over	8	3.81
17	7" Drill Collar	7	515.26
1	X-O	5.25	3
9	HWDP		274.61
9	5" HVY WT DP	5	275.31
89	STANDS D.P.	4.5	8369.58
0	SINGLES D.P.	4.5	0
	KELLY DOWN		0
	TOTAL		9542.57
	WT. OF STRING		270

BIT RECORD

BIT NO.	5	
SIZE	9.875	
IADC CODE		
MANUFACTURER	SECURITY	
TYPE	MM74D	
SERIAL NO.	12754563	
JETS	18 18 18 18 18 18 18	
TFA	1.739534	
DEPTH OUT		
DEPTH IN	8921	
TOTAL DRILLED	621	
TOTAL HOURS	13.5	

CUTTING STRUCTURE: INNER | OUTER | DULL CHAR | LOCATION

BEARINGS/ SEALS | GAGE | OTHER DULL CHAR | REASON PULLED

MUD RECORD

TIME	18:00	00:00	05:00
WEIGHT	9.7	9.7	9.7
PRESSURE GRADIENT	0.50343	0.50343	0.50343
FUNNEL VISCOSITY	30	30	30
PV/YP			
GEL STRENGTH			
FLUID LOSS			
pH			
SOLIDS			

MUD & CHEMICAL ADDED: TYPE | AMOUNT | TYPE | AMOUNT

REMARKS
S/M TAKING PRIDE (2JSA) VIS INSP DRILLING LINE & ANCHOR, CHECK HIGH & LOW SET POINTS, CHECK C.O.M. (GOOD) ANN=1200PSI MAN=1581PSI ACC=3200PSI ACC OIL=16" P/U 285 S/O 250
RIG DIESEL 69" 11618 GAL

DRILLER: Ruiz, Jesus

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
8977	9542	D			70	40	3000	6	80	6	80					755

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.
8925	1.1	274.29			9301	0.5	307.39							
9112	0.3	285.29												

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
18:00	6:00	12:00	2.01	DRILL F/ 8977' T/ 9542'
				ROT=565' SLIDE=0'
				DEPT9170' MUD WT 9.7
				MP#1 50=500PSI 30=320PSI
				MP#2 50=475PSI 30=310PSI

TOUR 1 FROM 18:00 TO 6:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Ruiz, Jesus	12.5	JR	NO
DERRICKMAN		Davis, Brandon	12.5	BD	NO
MOTORMAN		Marquez, Julian	12.5	JM	NO
FLOORHAND		DeLatte, Tylor	12.5	TD	NO
FLOORHAND		Suniga, Robert	12.5	RS	NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT: 17 OBM ? NO

TOUR 2

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
1	Bit	6.75	1
1	Motor	5	27.46
1	FLOAT SUB	4.75	3.41
1	STABILIZER	8	5.44
1	UBHO SUB		3.5
1	NMDC	4.75	27.18
1	X-O	5.25	3.2
1	8" Drill Collar	8	29.81
1	8"-7" cross over	8	3.81
17	7" Drill Collar	7	515.26
1	X-O	5.25	3
9	HWDP		274.61
9	5" HVY WT DP	5	275.31
89	STANDS D.P.	4.5	8369.58
0	SINGLES D.P.	4.5	31.53
	KELLY DOWN		21
	TOTAL		9595.1
	WT. OF STRING		270

BIT RECORD

BIT NO.	5	6
SIZE	9.875	9.875
IADC CODE		
MANUFACTURER	SECURITY	SECURITY
TYPE	MM74D	MM65DM
SERIAL NO.	12754563	12941931
JETS	18 18 18 18 18 18 18 18 18 18 18 18	
TFA		
DEPTH OUT	9695	
DEPTH IN	8921	9695
TOTAL DRILLED	774	
TOTAL HOURS	13.5	

CUTTING STRUCTURE: INNER | OUTER | DULL CHAR | LOCATION

BEARINGS/ SEALS | GAGE | OTHER DULL CHAR | REASON PULLED

MUD RECORD

TIME | WEIGHT | PRESSURE GRADIENT | FUNNEL VISCOSITY | PV/YP | GEL STRENGTH | FLUID LOSS | pH | SOLIDS

MUD & CHEMICAL ADDED: TYPE | AMOUNT | TYPE | AMOUNT

REMARKS
S/M MIXING CHEMICALS JSA 2
CK OMRON SET POINTS VISUALLY INSP DRILL LINE ANCHOR,C.O.M(OK)
ACC-3000 MAN-1500 ANN-1000

DRILLER: Zamora, Samuel

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
9542	9695				70	40	2875	6	80	6	80					
							3100									

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
6:00	10:00	4:00	2.01	DRILL F/ 9542 T/9695
10:00	10:30	0:30	5.01	CIRCULATE PUMP SLUG
10:30	15:00	4:30	6.02	P.O.O.H
15:00	16:00	1:00	20.00	CHANGE OUT BIT CHECK MOTOR(OK) MAKE UP BIT INSTALL MWD TOOL
16:00	18:00	2:00	6.03	T.I.H

TOUR 2 FROM 6:00 TO 18:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Zamora, Samuel	12.5	SZ	NO
DERRICKMAN		Casillas, Moises	12.5	MC	NO
MOTORMAN		Gutierrez, Francisco	12.5	FG	NO
FLOORHAND		Martinez, Martin	12.5	MM	NO
FLOORHAND		Campos, Ernesto	12.5	EC	NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT: 17 OBM ? NO

No. 19 DAILY DRILLING REPORT REPORT NO. 20

LEASE	WELL NO.	API WELL NUMBER	WATER DEPTH	DATE
Avary 121	1BS			22-Oct-2017

OPERATOR	CONTRACTOR	RIG NO.
Callon Petroleum Operating	Cactus Drilling	162

SIGNATURE OF OPERATOR'S REPRESENTATIVE	SIGNATURE OF CONTRACTOR'S TOOL PUSHER
Hicks, Dan	Jackson, Allen

DP SIZE	WEIGHT	GRADE	TOOL JT O.D.	TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTURER	TYPE	STROKE LENGTH
5	19.20	S-135		4.5 IF	599	1	HHF	1600	12.000
5	49.50	Z-140		4.5 IF	38	2	HHF	1600	12.000
7	110.00	DC		H90	18	3			
8	150.00	DC		NC56	6	4			

DAILY DRILLING REPORT WELL 1BS REPORT NO. 20 DATE 22-Oct-2017

FIELD OR DISTRICT	COUNTY	STATE / COUNTRY	WIRE LINE RECORD REEL NO.
*08	Ward	TX / United States	

	SIZE	MAKE	WEIGHT GRADE		NO. JOINTS	LENGTH	RKB. TO CSG. HD.	SET AT
LAST CASING	13.375	J55 JTS	54.5	S	32	1309	28.00	1309
TUBING OR LINER	10.75	J55 BTC	45.5		162	6707	28.00	6704

SIZE	NO LINES	LENGTH SLIPPED

LENGTH CUT OFF | PRESENT LENGTH

WEAR OR TRIPS SINCE LAST CUT

CUMULATIVE WEAR OR TRIPS

DRILLING CREW PAYROLL DATA

DATE	22-Oct-2017
WELL NAME & NO.	Avary 121 1BS
COMPANY	Cactus Drilling
TOOLPUSHER	Jackson, Allen
RIG NO.	162

TIME DISTRIBUTION HOURS			
CODE NO.	OPERATION	TOUR 1	TOUR 2
1	RIG UP AND TEAR DOWN		
2	DRILL ACTUAL	8:00	3:00
3	REAMING		
4	CORING		
5	CONDITION MUD & CIRCULATE		2:00
6	TRIPS	3:00	5:00
7	LUBRICATE RIG		
8	REPAIR RIG		
9	CUT OFF DRILLING LINE	1:00	
10	DEVIATION SURVEY		
11	WIRELINE LOGS		
12	RUN CASING & CEMENT		
13	WAIT ON CEMENT		
14	NIPPLE UP B.O.P.		
15	TEST B.O.P.		
16	DRILL STEM TEST		
17	PLUG BACK		
18	SQUEEZE CEMENT		
19	FISHING		
20	DIR. WORK		1:00
21	INSTALL LUBRI		1:00
22			
23			
COMPLETION A.	PERFORATING		
B.	TUBING TRIPS		
C.	TREATING		
D.	SWABBING		
E.	TESTING		
F.			
G.			
H.			
TOTALS		12:00	12:00

DAYWORK TIME SUMMARY (OFFICE USE ONLY)

HOURS W/CONTR D.P.
HOURS W/OPR D.P.
HOURS WITHOUT D.P.
HOURS STANDBY
TOTAL DAYWORK
NO. OF DAYS FROM SPUD
CUMULATIVE ROTATING HOURS
DAILY MUD COST
TOTAL MUD COST

TOUR 1

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
1	Bit	6.75	1
1	Motor	5	27.46
1	FLOAT SUB	4.75	3.41
1	STABILIZER	8	5.44
1	UBHO SUB		3.5
1	NMDC	4.75	27.18
1	X-O	5.25	3.2
1	8" Drill Collar	8	29.81
1	8"-7" cross over	8	3.81
17	7" Drill Collar	7	515.26
1	X-O	5.25	3
9	HWDP		274.61
9	5" HVY WT DP	5	275.31
96	STANDS D.P.	5	9028.14
0	SINGLES D.P.		0
	KELLY DOWN		0
	TOTAL		10201.13
	WT. OF STRING		279

BIT RECORD

BIT NO.	6
SIZE	9.875
IADC CODE	
MANUFACTURER	SECURITY
TYPE	MM65DM
SERIAL NO.	12941931
JETS	18 18 18 18 / 18 18
TFA	1.491029
DEPTH OUT	
DEPTH IN	9695
TOTAL DRILLED	506
TOTAL HOURS	8

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD

TIME		00:00	05:00
WEIGHT		9.8	10
PRESSURE GRADIENT		0.50862	0.519
FUNNEL VISCOSITY		40	32
PV/YP			
GEL STRENGTH			
FLUID LOSS			
pH			
SOLIDS			

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT

REMARKS
S/M T.I.H. (2JSA) VIS INSP DRILL LINE & ANCHOR, CHECK HIGH & LOW SET POINTS, CHECK C.O.M. (GOOD)
ANN=1000PSI MAN=1345PSI ACC=2882PSI AIR=112PSI ACC OIL=16" P/U 290 S/O 250
RIG DIESEL 60" 9735 GAL

DRILLER Ruiz, Jesus

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
9695	10201	D			70	40	2600	6	65	6	65					
							2200									

DEVIATION RECORD	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.
	9676	0.89	282			10054	0.8	343.39							
	9866	0.69	276.5												

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
18:00	19:00	1:00	6.03	T.I.H. T/ 6629'
19:00	20:00	1:00	9.00	SLIP / CUT DRILLING LINE
20:00	22:00	2:00	6.03	FILL PIPE , T.I.H. T/ 9695'
22:00	6:00	8:00	2.01	DRILL F/ 9695' T/ 10201' (LOST PARTCIAL RETURN @ 10010' SLOW PUMP DOWN T/ 65/65)

TOUR 1 FROM 18:00 TO 6:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Ruiz, Jesus	12.5	JR	NO
DERRICKMAN		Davis, Brandon	12.5	BD	NO
MOTORMAN		Marquez, Julian	12.5	JM	NO
FLOORHAND		DeLatte, Tylor	12.5	TD	NO
FLOORHAND		Suniga, Robert	12.5	RS	NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT 18 OBM ? NO

TOUR 2

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
1	Bit	6.75	1
1	Motor	5	27.46
1	FLOAT SUB	4.75	3.41
1	STABILIZER	8	5.44
1	UBHO SUB		3.5
1	NMDC	4.75	27.18
1	X-O	5.25	3.2
1	8" Drill Collar	8	29.81
1	8"-7" cross over	8	3.81
17	7" Drill Collar	7	515.26
1	X-O	5.25	3
9	HWDP		274.61
9	5" HVY WT DP	5	275.31
96	STANDS D.P.	5	9214.85
1	SINGLES D.P.		8
	KELLY DOWN		0
	TOTAL		10395.84
	WT. OF STRING		279

BIT RECORD

BIT NO.	6
SIZE	9.875
IADC CODE	
MANUFACTURER	SECURITY
TYPE	MM65DM
SERIAL NO.	12941931
JETS	18 18 18 18 / 18 18
TFA	
DEPTH OUT	10395
DEPTH IN	9695
TOTAL DRILLED	700
TOTAL HOURS	11

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD

TIME	06:00	12:00	18:00
WEIGHT			
PRESSURE GRADIENT			
FUNNEL VISCOSITY			
PV/YP			
GEL STRENGTH			
FLUID LOSS			
pH			
SOLIDS			

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT

REMARKS
S/M FORK LIFT SAFETY JSA 2
CK OMRON SET POINTS VISUALLY INSP DRILL LINE ANCHOR,C.O.M(OK)
ACC-3000 MAN-1500 ANN-1000

DRILLER Zamora, Samuel

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
10201	10395	D			70	35-40	2500	6	80	6	80					
							2250									

DEVIATION RECORD	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.
	10241	2.2	342.2												
	10342	2.1	342.5												

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
6:00	9:00	3:00	2.01	DRILL F/10201 T/10395
9:00	11:00	2:00	5.01	CIRCULATE AND PUMP PILL ,PUMP SLUG
11:00	16:00	5:00	6.02	P.O.O.H
16:00	17:00	1:00	20.00	BREAK BIT L/D DIRECTIONAL TOOLS
17:00	18:00	1:00	21.99	INSTALL LUBRICATOR RIG UP SCHLUMBERGER

TOUR 2 FROM 6:00 TO 18:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Zamora, Samuel	12.5	SZ	NO
DERRICKMAN		Casillas, Moises	12.5	MC	NO
MOTORMAN		Gutierrez, Francisco	12.5	FG	NO
FLOORHAND		Martinez, Martin	12.5	MM	NO
FLOORHAND		Campos, Ernesto	12.5	EC	NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT 18 OBM ? NO

LEASE	WELL NO.	API WELL NUMBER	WATER DEPTH	DATE
Avary 121	1BS			23-Oct-2017

OPERATOR	CONTRACTOR	RIG NO.
Callon Petroleum Operating	Cactus Drilling	162

SIGNATURE OF OPERATOR'S REPRESENTATIVE	SIGNATURE OF CONTRACTOR'S TOOL PUSHER
Hicks, Dan	Jackson, Allen

DP SIZE	WEIGHT	GRADE	TOOL JT O.D.	TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTURER	TYPE	STROKE LENGTH
5	19.20	S-135		4.5 IF	599	1	HHF	1600	12.000
5	49.50	Z-140		4.5 IF	38	2	HHF	1600	12.000
7	110.00	DC		H90	18	3			
8	150.00	DC		NC56	6	4			

DAILY DRILLING REPORT WELL 1BS REPORT NO. 21 DATE 23-Oct-2017

FIELD OR DISTRICT	COUNTY	STATE / COUNTRY	WIRE LINE RECORD REEL NO.
*08	Ward	TX / United States	

	SIZE	MAKE	WEIGHT GRADE		NO. JOINTS	LENGTH	RKB. TO CSG. HD.	SET AT
LAST CASING	13.375	J55 JTS	54.5	S	32	1309	28.00	1309
TUBING OR LINER	10.75	J55 BTC	45.5		162	6707	28.00	6704

SIZE	NO LINES	LENGTH SLIPPED

LENGTH CUT OFF	PRESENT LENGTH

WEAR OR TRIPS SINCE LAST CUT

CUMULATIVE WEAR OR TRIPS

DRILLING CREW PAYROLL DATA

DATE	23-Oct-2017
WELL NAME & NO.	Avary 121 1BS
COMPANY	Cactus Drilling
TOOLPUSHER	Jackson, Allen
RIG NO.	162

TIME DISTRIBUTION HOURS

CODE NO.	OPERATION	TOUR 1	TOUR 2
1	RIG UP AND TEAR DOWN		
2	DRILL ACTUAL		
3	REAMING		
4	CORING		
5	CONDITION MUD & CIRCULATE		
6	TRIPS		0:30
7	LUBRICATE RIG		0:30
8	REPAIR RIG		
9	CUT OFF DRILLING LINE		
10	DEVIATION SURVEY		
11	WIRELINE LOGS	12:00	10:30
12	RUN CASING & CEMENT		
13	WAIT ON CEMENT		
14	NIPPLE UP B.O.P.		
15	TEST B.O.P.		
16	DRILL STEM TEST		
17	PLUG BACK		
18	SQUEEZE CEMENT		
19	FISHING		
20	DIR. WORK		
21			
22			
23	SAFETY STAND		0:30
COMPLETION	A. PERFORATING		
	B. TUBING TRIPS		
	C. TREATING		
	D. SWABBING		
	E. TESTING		
	F.		
	G.		
	H.		
TOTALS		12:00	12:00

DAYWORK TIME SUMMARY (OFFICE USE ONLY)

HOURS W/CONTR D.P.		
HOURS W/OPR D.P.		
HOURS WITHOUT D.P.		
HOURS STANDBY		
TOTAL DAYWORK		
NO. OF DAYS FROM SPUD		
CUMULATIVE ROTATING HOURS		
DAILY MUD COST		
TOTAL MUD COST		

TOUR 1

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
	STANDS D.P.		
	SINGLES D.P.		
	KELLY DOWN		
	TOTAL		

WT. OF STRING

BIT RECORD

BIT NO.	
SIZE	
IADC CODE	
MANUFACTURER	
TYPE	
SERIAL NO.	
JETS	
TFA	
DEPTH OUT	
DEPTH IN	
TOTAL DRILLED	
TOTAL HOURS	

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD

TIME	
WEIGHT	
PRESSURE GRADIENT	
FUNNEL VISCOSITY	
PV/YP	
GEL STRENGTH	
FLUID LOSS	
pH	
SOLIDS	

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT

REMARKS
S/M R/U WIRE LINE TOOLS (2 JSA) HAD A HAZZARD HUNT ANN=743PSI MAN=1600PSI ACC=2867PSI AIR=111PSI
ACC OIL=16"
RIG DIESEL 55" 8692 GAL

DRILLER Ruiz, Jesus

DEPTH INTERVAL FROM	TO	DRILL...D REAM...R CORE...C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
		D						6		6						

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
18:00	6:00	12:00	11.00	HELD S/M WITH WIRE LINE CREW, R/U WIRE LINE TOOLS, BUILD TOOLS,FIRST RUN TRIPLE COMBO , ONE OF TOOLS NOT WORKING RIGHT WAITING ON NEW TOOL , FIRST RUN GOOD , L/D TOOLS, FIRST RUN WAS A DENSITY NUTRON, GAMMA, SONIC, & RESISTIVITY

TOUR 1 FROM 18:00 TO 6:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Ruiz, Jesus	12.5		NO
DERRICKMAN		Davis, Brandon	12.5		NO
MOTORMAN		Marquez, Julian	12.5		NO
FLOORHAND		DeLatte, Tylor	12.5		NO
FLOORHAND		Suniga, Robert	12.5		NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT 19 OBM ? NO

TOUR 2

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
1	Bit	9.875	1
1	BIT SUB	8	3.94
1	8" Drill Collar	8	29.81
1	8"-7" cross over	8	3.81
17	7" Drill Collar	7	515.26
1	X-O	5.25	3
9	HWDP		274.61
9	5" HVY WT DP	5	275.31
98	STANDS D.P.	5	
1	SINGLES D.P.	5	
	KELLY DOWN		0
	TOTAL		1106.74

WT. OF STRING

BIT RECORD

BIT NO.	6
SIZE	9.875
IADC CODE	
MANUFACTURER	SECURITY
TYPE	MM65DM
SERIAL NO.	12941931
JETS	18 18 18 18 / 18 18
TFA	
DEPTH OUT	10395
DEPTH IN	9695
TOTAL DRILLED	700
TOTAL HOURS	11

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD

TIME	
WEIGHT	
PRESSURE GRADIENT	
FUNNEL VISCOSITY	
PV/YP	
GEL STRENGTH	
FLUID LOSS	
pH	
SOLIDS	

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT

REMARKS
S/M HOUSE KEEPING JSA 2
CK OMRON SET POINTS VISUALLY INSP DRILL LINE ANCHOR,CO.M(OK)
ACC-3000 MAN-1500 ANN-1000

DRILLER Jackson, Allen

DEPTH INTERVAL FROM	TO	DRILL...D REAM...R CORE...C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
								6		6						

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
6:00	16:30	10:30	11.00	WIRELINE CORING & RIG DOWN WIRE LINE TOOLS
16:30	17:00	0:30	7.00	LUBRICATE RIG
17:00	17:30	0:30	6.03	MAKE UP BIT & BIT SUB,T.I.H
17:30	18:00	0:30	23.99	SAFETY STAND DOWN WITH CALLON PERSONELL
				(HAZARD HUNT)

TOUR 2 FROM 6:00 TO 18:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Zamora, Samuel	12.5		NO
DERRICKMAN		Casillas, Moises	12.5		NO
MOTORMAN		Gutierrez, Francisco	12.5		NO
FLOORHAND		Campos, Ernesto	12.5		NO
FLOORHAND		Martinez, Martin	12.5		NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT 19 OBM ? NO

LEASE	WELL NO.	API WELL NUMBER	WATER DEPTH	DATE
Avary 121	1BS			24-Oct-2017

OPERATOR	CONTRACTOR	RIG NO.
Callon Petroleum Operating	Cactus Drilling	162

SIGNATURE OF OPERATOR'S REPRESENTATIVE	SIGNATURE OF CONTRACTOR'S TOOL PUSHER
Hicks, Dan	Jackson, Allen

DP SIZE	WEIGHT	GRADE	TOOL JT O.D.	TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTURER	TYPE	STROKE LENGTH
5	19.20	S-135		4.5 IF	599	1	HHF	1600	12.000
5	49.50	Z-140		4.5 IF	38	2	HHF	1600	12.000
7	110.00	DC		H90	18	3			
8	150.00	DC		NC56	6	4			

DAILY DRILLING REPORT WELL 1BS REPORT NO. 22 DATE 24-Oct-2017

FIELD OR DISTRICT	COUNTY	STATE / COUNTRY
*08	Ward	TX / United States

	SIZE	MAKE	WEIGHT GRADE		NO. JOINTS	LENGTH	RKB. TO CSG. HD.	SET AT
LAST CASING	13.375	J55 JTS	54.5	S	32	1309	28.00	1309
TUBING OR LINER	10.75	J55 BTC	45.5		162	6707	28.00	6704

WIRE LINE RECORD REEL NO.		
SIZE	NO LINES	LENGTH SLIPPED
LENGTH CUT OFF	PRESENT LENGTH	
WEAR OR TRIPS SINCE LAST CUT		
CUMULATIVE WEAR OR TRIPS		

DRILLING CREW PAYROLL DATA

DATE	24-Oct-2017
WELL NAME & NO.	Avary 121 1BS
COMPANY	Cactus Drilling
TOOLPUSHER	Jackson, Allen
RIG NO.	162

TIME DISTRIBUTION HOURS		
CODE NO. OPERATION	TOUR 1	TOUR 2
1 RIG UP AND TEAR DOWN		
2 DRILL ACTUAL		
3 REAMING		
4 CORING		
5 CONDITION MUD & CIRCULATE	3:00	3:00
6 TRIPS	9:00	9:00
7 LUBRICATE RIG		
8 REPAIR RIG		
9 CUT OFF DRILLING LINE		
10 DEVIATION SURVEY		
11 WIRELINE LOGS		
12 RUN CASING & CEMENT		
13 WAIT ON CEMENT		
14 NIPPLE UP B.O.P.		
15 TEST B.O.P.		
16 DRILL STEM TEST		
17 PLUG BACK		
18 SQUEEZE CEMENT		
19 FISHING		
20 DIR. WORK		
21		
22		
23		
COMPLETION A. PERFORATING		
B. TUBING TRIPS		
C. TREATING		
D. SWABBING		
E. TESTING		
F.		
G.		
H.		
TOTALS	12:00	12:00
DAYWORK TIME SUMMARY (OFFICE USE ONLY)		
HOURS W/CONTR D.P.		
HOURS W/OPR D.P.		
HOURS WITHOUT D.P.		
HOURS STANDBY		
TOTAL DAYWORK		
NO. OF DAYS FROM SPUD		
CUMULATIVE ROTATING HOURS		
DAILY MUD COST		
TOTAL MUD COST		

TOUR 1

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
1	Bit	6.75	1
1	BIT SUB		3.94
1	8" Drill Collar	8	29.81
1	8"-7" cross over	8	3.81
17	7" Drill Collar	7	515.26
1	X-O	5.25	3
9	HWDP		274.61
9	5" HVY WT DP	5	275.31
99	STANDS D.P.	4.5	9309.22
0	SINGLES D.P.	4.5	0
	KELLY DOWN		0
	TOTAL		10415.96

WT. OF STRING

BIT RECORD

BIT NO.	6
SIZE	9.875
IADC CODE	
MANUFACTURER	SECURITY
TYPE	MM65DM
SERIAL NO.	12941931
JETS	18 18 18 18 / 18 18
TFA	1.491029
DEPTH OUT	10395
DEPTH IN	9695
TOTAL DRILLED	700
TOTAL HOURS	11

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD: TIME, WEIGHT, PRESSURE GRADIENT, FUNNEL VISCOSITY, PV/YP, GEL STRENGTH, FLUID LOSS, pH, SOLIDS

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT

REMARKS
S/M TEAM WORK (2JSA) VIS INSP DRILLING LINE & ANCHOR, CHECK HIGH & LOW SET POINTS, CHECK C.O.M. (GOOD) ANN=700PSI MAN=1695PSI ACC=2784PSI AIR=111PSI ACC OIL=16" RIG DISEL= 87" 1526 GALS

DRILLER Ruiz, Jesus

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
		D						6		6						

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
18:00	23:30	5:30	6.03	T.I.H. TO10395', FILL EVERY 30 STD
23:30	0:30	1:00	5.01	ATTEMPED TO BREAK CIRCULATION, NO RETURNS
0:30	3:00	2:30	6.02	T.O.O.H. TO 6600' TO REGAIN CIRCULATION
3:00	3:30	0:30	5.01	REGAIN CIRCULATION, CIRCULATE BOTTOMS UP FROM 6600'
3:30	4:00	0:30	6.03	T.I.H. TO 7500'
4:00	4:30	0:30	5.01	CIRCULATE BOTTOMS UP, MAX GAS BACK 2227 UNITS OF GAS, FULL RETURNS
4:30	5:00	0:30	6.03	T.I.H. TO8438'
5:00	6:00	1:00	5.01	CIRCULATE BOTTOMS UP, MAX GAS BACK 1945 UNIT OF GAS, FULL RETURNS
				PREFORMED HAZARD HUNT

TOUR 1 FROM 18:00 TO 6:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Ruiz, Jesus	12.5		NO
DERRICKMAN		Davis, Brandon	12.5		NO
MOTORMAN		Marquez, Julian	12.5		NO
FLOORHAND		DeLatte, Tylor	12.5		NO
FLOORHAND		Suniga, Robert	12.5		NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT 20 OBM ? NO

TOUR 2

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
1	Bit	6.75	1
1	BIT SUB		3.94
1	8" Drill Collar	8	29.81
1	8"-7" cross over	8	3.81
17	7" Drill Collar	7	515.26
1	X-O	5.25	3
9	HWDP		274.61
9	5" HVY WT DP	5	275.31
99	STANDS D.P.	4.5	9309.22
0	SINGLES D.P.	4.5	0
	KELLY DOWN		0
	TOTAL		10415.96

WT. OF STRING

BIT RECORD

BIT NO.	6
SIZE	9.875
IADC CODE	
MANUFACTURER	SECURITY
TYPE	MM65DM
SERIAL NO.	12941931
JETS	18 18 18 18 / 18 18
TFA	
DEPTH OUT	10395
DEPTH IN	9695
TOTAL DRILLED	700
TOTAL HOURS	11

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD: TIME, WEIGHT, PRESSURE GRADIENT, FUNNEL VISCOSITY, PV/YP, GEL STRENGTH, FLUID LOSS, pH, SOLIDS

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT

REMARKS
S/M L/D PIPE
CK OMRON SET POINTS VISUALLY INSP DRILL LINE ANCHOR,C.O.M(OK)
ACC-3000 MAN--1500 ANN-1000

DRILLER Zamora, Samuel

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
								6		6						

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
6:00	6:30	0:30	6.03	T.I.H T/ 9382
6:30	7:30	1:00	5.01	C.B.U MAX GAS 892 UNITS FULL RETURNS
7:30	8:00	0:30	6.03	T.I.H T/10395
8:00	10:00	2:00	5.01	CIRCULATE & PUMP SWEEP MAX GAS AT B/U 2671 UNITS
10:00	18:00	8:00	6.02	L/D 5" DP

TOUR 2 FROM 6:00 TO 18:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Zamora, Samuel	12.5		NO
DERRICKMAN		Casillas, Moises	12.5		NO
MOTORMAN		Gutierrez, Francisco	12.5		NO
FLOORHAND		Campos, Ernesto	12.5		NO
FLOORHAND		Martinez, Martin	12.5		NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT 20 OBM ? NO

LEASE	WELL NO.	API WELL NUMBER	WATER DEPTH	DATE
Avary 121	1BS			25-Oct-2017

OPERATOR	CONTRACTOR	RIG NO.
Callon Petroleum Operating	Cactus Drilling	162

SIGNATURE OF OPERATOR'S REPRESENTATIVE: Hicks, Dan

SIGNATURE OF CONTRACTOR'S TOOL PUSHER: Jackson, Allen

DP SIZE	WEIGHT	GRADE	TOOL JT O.D.	TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTURER	TYPE	STROKE LENGTH
5	19.20	S-135		4.5 IF	599	1	HHF	1600	12.000
5	49.50	Z-140		4.5 IF	38	2	HHF	1600	12.000
7	110.00	DC		H90	18	3			
8	150.00	DC		NC56	6	4			

DAILY DRILLING REPORT WELL 1BS REPORT NO. 23 DATE 25-Oct-2017

FIELD OR DISTRICT	COUNTY	STATE / COUNTRY	WIRE LINE RECORD REEL NO.
*08	Ward	TX / United States	

	SIZE	MAKE	WEIGHT	GRADE	NO. JOINTS	LENGTH	RKB. TO CSG. HD.	SET AT
LAST CASING	13.375	J55 JTS	54.5	S	32	1309	28.00	1309
TUBING OR LINER	10.75	J55 BTC	45.5		162	6707	28.00	6704

SIZE	NO LINES	LENGTH SLIPPED

LENGTH CUT OFF | PRESENT LENGTH

WEAR OR TRIPS SINCE LAST CUT

CUMULATIVE WEAR OR TRIPS

DRILLING CREW PAYROLL DATA

DATE	25-Oct-2017
WELL NAME & NO.	Avary 121 1BS
COMPANY	Cactus Drilling
TOOLPUSHER	Jackson, Allen
RIG NO.	162

TIME DISTRIBUTION HOURS

CODE NO.	OPERATION	TOUR 1	TOUR 2
1	RIG UP AND TEAR DOWN		
2	DRILL ACTUAL		
3	REAMING		
4	CORING		
5	CONDITION MUD & CIRCULATE		
6	TRIPS	4:30	
7	LUBRICATE RIG		
8	REPAIR RIG		
9	CUT OFF DRILLING LINE		
10	DEVIATION SURVEY		
11	WIRELINE LOGS		
12	RUN CASING & CEMENT	7:30	9:00
13	WAIT ON CEMENT		
14	NIPPLE UP B.O.P.		3:00
15	TEST B.O.P.		
16	DRILL STEM TEST		
17	PLUG BACK		
18	SQUEEZE CEMENT		
19	FISHING		
20	DIR. WORK		
21			
22			
23			
COMPLETION	A. PERFORATING		
	B. TUBING TRIPS		
	C. TREATING		
	D. SWABBING		
	E. TESTING		
	F.		
	G.		
	H.		
TOTALS		12:00	12:00

DAYWORK TIME SUMMARY (OFFICE USE ONLY)

HOURS W/CONTR D.P.		
HOURS W/OPR D.P.		
HOURS WITHOUT D.P.		
HOURS STANDBY		
TOTAL DAYWORK		
NO. OF DAYS FROM SPUD		
CUMULATIVE ROTATING HOURS		
DAILY MUD COST		
TOTAL MUD COST		

TOUR 1

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
	STANDS D.P.		
	SINGLES D.P.		
	KELLY DOWN		
	TOTAL		

WT. OF STRING

BIT RECORD

BIT NO.			
SIZE			
IADC CODE			
MANUFACTURER			
TYPE			
SERIAL NO.			
JETS			
TFA			
DEPTH OUT			
DEPTH IN			
TOTAL DRILLED			
TOTAL HOURS			

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD

TIME			
WEIGHT			
PRESSURE GRADIENT			
FUNNEL VISCOSITY			
PV/YP			
GEL STRENGTH			
FLUID LOSS			
pH			
SOLIDS			

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT

REMARKS

S/M L/D COLLARS (2JSA) INSP DRILLING LINE & ANCHOR CHECK HIGH & LOW SET POINTS, CHECK C.O.M (GOOD)
ANN=1075PSI MAN=1644PSI ACC=3026PSI AIR=113PSI ACC OIL=16"
RIG DIESEL 82" 14282 GAL

DRILLER: Ruiz, Jesus

DEPTH INTERVAL FROM	TO	DRILL...D REAM...R CORE...C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
		D						6		6						

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
18:00	22:30	4:30	6.02	L/D DRILL PIPE & BHA
22:30	0:30	2:00	12.01	CLEAN FLOOR ,HELD S/M WITH CASING HANDS, RIG UP CASING TOOLS
0:30	6:00	5:30	12.02	RUN CASING FILL EVERY 30 JOINTS

TOUR 1 FROM 18:00 TO 6:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Ruiz, Jesus	12.5		NO
DERRICKMAN		Davis, Brandon	12.5		NO
MOTORMAN		Marquez, Julian	12.5		NO
FLOORHAND		DeLatte, Tylor	12.5		NO
FLOORHAND		Suniga, Robert	12.5		NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT: 21 OBM ? NO

TOUR 2

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
	STANDS D.P.		
	SINGLES D.P.		
	KELLY DOWN		
	TOTAL		

WT. OF STRING

BIT RECORD

BIT NO.			
SIZE			
IADC CODE			
MANUFACTURER			
TYPE			
SERIAL NO.			
JETS			
TFA			
DEPTH OUT			
DEPTH IN			
TOTAL DRILLED			
TOTAL HOURS			

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD

TIME			
WEIGHT			
PRESSURE GRADIENT			
FUNNEL VISCOSITY			
PV/YP			
GEL STRENGTH			
FLUID LOSS			
pH			
SOLIDS			

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT

REMARKS

S/M LAST DAY STAY FOCUS/RUN CASING JSA 2
CK OMRON SET POINTS VISUALLY INSP DRILL LINE ANCHOR,C.O.M(OK)
ACC-3000 MAN-1500 ANN-1000

DRILLER: Zamora, Samuel

DEPTH INTERVAL FROM	TO	DRILL...D REAM...R CORE...C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
								6		6						

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
6:00	11:00	5:00	12.02	RUN CASING T/10395
11:00	12:30	1:30	12.04	CIRCULATE CASING 1.5X CAP
12:30	15:00	2:30	12.05	SAFETY MEETING WITH BASIC CEMENT CREW RIG UP CEMENT EQUIPMENT ,CEMENT AS PER COMPANY PROGRAM, DISPLACE WITH 475 BBLS OF MUD/WATER, DIDN'T BUMP PLUG. HAD FULL RETURNS THROUGHOUT CMT JOB. FINAL LIFT 1350 PSI. RELEASE PSI GOT 2 BBLS OF WATER BACK. FLOATS HELD. R/D CEMENTERS
15:00	18:00	3:00	14.07	NIPPLE DOWN BOP REMOVE B-SECTION SET CASING SLIPS 260K CUT CASING JOINT L/D MAKE FINAL CUT

TOUR 2 FROM 6:00 TO 18:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Zamora, Samuel	12.5		NO
DERRICKMAN		Casillas, Moises	12.5		NO
MOTORMAN		Gutierrez, Francisco	12.5		NO
FLOORHAND		Campos, Ernesto	12.5		NO
FLOORHAND		Martinez, Martin	12.5		NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT: 21 OBM ? NO

No. 23 DAILY DRILLING REPORT REPORT NO. 24

LEASE	WELL NO.	API WELL NUMBER	WATER DEPTH	DATE
Avary 121	1BS			26-Oct-2017

OPERATOR	CONTRACTOR	RIG NO.
Callon Petroleum Operating	Cactus Drilling	162

SIGNATURE OF OPERATOR'S REPRESENTATIVE: Hicks, Dan

SIGNATURE OF CONTRACTOR'S TOOL PUSHER: Jackson, Allen

DP SIZE	WEIGHT	GRADE	TOOL JT O.D.	TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTURER	TYPE	STROKE LENGTH
5	19.20	S-135		4.5 IF	599	1	HHF	1600	12.000
5	49.50	Z-140		4.5 IF	38	2	HHF	1600	12.000
7	110.00	DC		H90	18	3			
8	150.00	DC		NC56	6	4			

DAILY DRILLING REPORT WELL 1BS REPORT NO. 24 DATE 26-Oct-2017

FIELD OR DISTRICT	COUNTY	STATE / COUNTRY	WIRE LINE RECORD REEL NO.
*08	Ward	TX / United States	

	SIZE	MAKE	WEIGHT GRADE		NO. JOINTS	LENGTH	RKB. TO CSG. HD.	SET AT
LAST CASING	13.375	J55 JTS	54.5	S	32	1309	28.00	1309
TUBING OR LINER	10.75	J55 BTC	45.5		162	6707	28.00	6704

SIZE	NO LINES	LENGTH SLIPPED

LENGTH CUT OFF | PRESENT LENGTH

WEAR OR TRIPS SINCE LAST CUT

CUMULATIVE WEAR OR TRIPS

DRILLING CREW PAYROLL DATA

DATE	26-Oct-2017
WELL NAME & NO.	Avary 121 1BS
COMPANY	Cactus Drilling
TOOLPUSHER	Jackson, Allen
RIG NO.	162

TIME DISTRIBUTION HOURS

CODE NO.	OPERATION	TOUR 1	TOUR 2
1	RIG UP AND TEAR DOWN		
2	DRILL ACTUAL		
3	REAMING		
4	CORING		
5	CONDITION MUD & CIRCULATE		
6	TRIPS		12:00
7	LUBRICATE RIG		
8	REPAIR RIG		
9	CUT OFF DRILLING LINE		
10	DEVIATION SURVEY		
11	WIRELINE LOGS		
12	RUN CASING & CEMENT		
13	WAIT ON CEMENT		
14	NIPPLE UP B.O.P.	5:30	
15	TEST B.O.P.	3:00	
16	DRILL STEM TEST		
17	PLUG BACK		
18	SQUEEZE CEMENT		
19	FISHING		
20	DIR. WORK		
21	CONNECT FLOWL	3:30	
22			
23			
COMPLETION A.	PERFORATING		
B.	TUBING TRIPS		
C.	TREATING		
D.	SWABBING		
E.	TESTING		
F.			
G.			
H.			
TOTALS		12:00	12:00

DAYWORK TIME SUMMARY (OFFICE USE ONLY)

HOURS W/CONTR D.P.		
HOURS W/OPR D.P.		
HOURS WITHOUT D.P.		
HOURS STANDBY		
TOTAL DAYWORK		
NO. OF DAYS FROM SPUD		
CUMULATIVE ROTATING HOURS		
DAILY MUD COST		
TOTAL MUD COST		

TOUR 1

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
	STANDS D.P.		
	SINGLES D.P.		
	KELLY DOWN		
	TOTAL		

WT. OF STRING

BIT RECORD

BIT NO.	7
SIZE	6.75
IADC CODE	
MANUFACTURER	ULTERRA
TYPE	U713M
SERIAL NO.	19889
JETS	18 18 18
TFA	0.745515
DEPTH OUT	
DEPTH IN	
TOTAL DRILLED	
TOTAL HOURS	

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD

TIME, WEIGHT, PRESSURE GRADIENT, FUNNEL VISCOSITY, PV/YP, GEL STRENGTH, FLUID LOSS, pH, SOLIDS

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT

REMARKS
SAFETY MEETING OVER NIPPLING UP BOP AND TESTING BOP. MAN 1453, ACC 2936, ANN 830. DIESEL 78", 13475GAL.

DRILLER Johnson, Steven

DEPTH INTERVAL FROM	TO	DRILL...D REAM...R CORE...C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
								6		6						

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
18:00	19:00	1:00	14.07	FINISH NIPPLING DOWN BOP. REMOVE SPOOL AND DSA.
19:00	21:00	2:00	14.04	INSTALL C-SECTION AND DSA. TEST TO 5000 PSI.
21:00	23:30	2:30	14.06	NIPPLE UP BOP. TEST CHOKE . REMOVE ALL 5" EQUIPMENT FROM THE FLOOR. BRING 4 1/2" EQUIPMENT TO RIG FLOOR.
23:30	2:30	3:00	15.00	TEST BOP. TIW VALVE, AND DART VALVE 2500 HIGH, 250 LOW.
2:30	6:00	3:30	21.99	CONNECT FLOWLINE TO BOP. HOOK UP TURNBUCKLES. REMOVE CASING BELLS AND ELEVATORS, INSTALL 4 1/2" ELEVATORS. CHANGE OUT TOP DRIVE SABER SUB, STABBING GUIDE ASSEMBLY AND DIES. LAY OUT BHA AND 4 1/2 " DRILL PIPE. STRAP DRILL PIPE. REMOVE 5" TOOLS AND GET 4 1/2 HANDLING ON FLOOR AND PREPARE TO P/U DIRECTIONAL TOOLS.

TOUR 1 FROM 18:00 TO 6:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Johnson, Steven	12.5		NO
DERRICKMAN		Henton, William	12.5		NO
MOTORMAN		Gore, Kevin	12.5		NO
FLOORHAND		Bordelon, Niles	12.5		NO
FLOORHAND		Neal, Garrett	12.5		NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT: 22 OBM ? NO

TOUR 2

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
1	Bit	6.75	1
1	Motor	5	31.2
1	FLOAT SUB	4.75	3.55
1	NMDC PONY	4.5	14.73
1	MULESHOE	4.75	3.52
2	NMDC	4.75	61.18
1	X-O	5.25	3
27	H.W.D.P 3.5"	4.25	835.01
48	STANDS D.P.	4.5	4516.16
0	SINGLES D.P.	4.5	0
	KELLY DOWN		0
	TOTAL		5469.35

WT. OF STRING

BIT RECORD

BIT NO.	7
SIZE	6.75
IADC CODE	
MANUFACTURER	ULTERRA
TYPE	U713M
SERIAL NO.	19889
JETS	18 18 18
TFA	
DEPTH OUT	
DEPTH IN	
TOTAL DRILLED	
TOTAL HOURS	

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD

TIME, WEIGHT, PRESSURE GRADIENT, FUNNEL VISCOSITY, PV/YP, GEL STRENGTH, FLUID LOSS, pH, SOLIDS

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT

REMARKS
NO ACC,COM OK,WT BY ALLAN JACKSON,S/M OVER ST-80 OPERATION,MANLIFT OK, FORKLIFT OK,MANIFOLD-1500,ACC-3200,HYDRILL-800

DRILLER Martin, John

DEPTH INTERVAL FROM	TO	DRILL...D REAM...R CORE...C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
								6		6						

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
6:00	8:00	2:00	6.01	TRIPS, PICK UP TOOLS / BHA, SCRIBE AND TEST MWD. CHANGE OUT ELEVATORS
8:00	18:00	10:00	6.03	PICK UP 4 1/2 DP F/BHA,T/7600'

TOUR 2 FROM 6:00 TO 18:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Martin, John	12.5		NO
DERRICKMAN		Mireles, Ashton	12.5		NO
MOTORMAN		Salazar, Isaac	12.5		NO
FLOORHAND		Glenn, Donnell	12.5		NO
FLOORHAND		Perez, Issac	12.5		NO
FLOORHAND		Howell, Jonathan	12.5		NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT: 22 OBM ? NO

No. 24 DAILY DRILLING REPORT REPORT NO. 25

LEASE	WELL NO.	API WELL NUMBER	WATER DEPTH	DATE
Avary 121	1BS			27-Oct-2017

OPERATOR	CONTRACTOR	RIG NO.
Callon Petroleum Operating	Cactus Drilling	162

SIGNATURE OF OPERATOR'S REPRESENTATIVE: Hicks, Dan

SIGNATURE OF CONTRACTOR'S TOOL PUSHER: Jackson, Allen

DP SIZE	WEIGHT	GRADE	TOOL JT O.D.	TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTURER	TYPE	STROKE LENGTH
5	19.20	S-135		4.5 IF	599	1	HHF	1600	12.000
5	49.50	Z-140		4.5 IF	38	2	HHF	1600	12.000
7	110.00	DC		H90	18	3			
8	150.00	DC		NC56	6	4			

DAILY DRILLING REPORT WELL 1BS REPORT NO. 25 DATE 27-Oct-2017

FIELD OR DISTRICT	COUNTY	STATE / COUNTRY
*08	Ward	TX / United States

	SIZE	MAKE	WEIGHT	GRADE	NO. JOINTS	LENGTH	RKB. TO CSG. HD.	SET AT
LAST CASING	13.375	J55 JTS	54.5	S	32	1309	28.00	1309
TUBING OR LINER	10.75	J55 BTC	45.5		162	6707	28.00	6704

WIRE LINE RECORD REEL NO.: SIZE | NO LINES | LENGTH SLIPPED | LENGTH CUT OFF | PRESENT LENGTH | WEAR OR TRIPS SINCE LAST CUT | CUMULATIVE WEAR OR TRIPS

DRILLING CREW PAYROLL DATA

DATE	27-Oct-2017
WELL NAME & NO.	Avary 121 1BS
COMPANY	Cactus Drilling
TOOLPUSHER	Jackson, Allen
RIG NO.	162

TIME DISTRIBUTION HOURS

CODE NO.	OPERATION	TOUR 1	TOUR 2
1	RIG UP AND TEAR DOWN		
2	DRILL ACTUAL	4:00	11:30
3	REAMING	1:00	
4	CORING		
5	CONDITION MUD & CIRCULATE		
6	TRIPS	4:30	
7	LUBRICATE RIG		0:30
8	REPAIR RIG		
9	CUT OFF DRILLING LINE		
10	DEVIATION SURVEY		
11	WIRELINE LOGS		
12	RUN CASING & CEMENT	2:30	
13	WAIT ON CEMENT		
14	NIPPLE UP B.O.P.		
15	TEST B.O.P.		
16	DRILL STEM TEST		
17	PLUG BACK		
18	SQUEEZE CEMENT		
19	FISHING		
20	DIR. WORK		
21			
22			
23			
COMPLETION A.	PERFORATING		
B.	TUBING TRIPS		
C.	TREATING		
D.	SWABBING		
E.	TESTING		
F.			
G.			
H.			
TOTALS		12:00	12:00

DAYWORK TIME SUMMARY (OFFICE USE ONLY)

HOURS W/CONTR D.P.	
HOURS W/OPR D.P.	
HOURS WITHOUT D.P.	
HOURS STANDBY	
TOTAL DAYWORK	
NO. OF DAYS FROM SPUD	
CUMULATIVE ROTATING HOURS	
DAILY MUD COST	
TOTAL MUD COST	

TOUR 1

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
1	Bit	6.75	1
1	Motor	5	31.2
1	FLOAT SUB	4.75	3.55
1	NMDC PONY	4.5	14.73
1	MULESHOE	4.75	3.52
2	NMDC	4.75	61.18
1	X-O	5.25	3
27	H.W.D.P 3.5"	4.25	835.01
101	STANDS D.P.	4.5	9514.65
0	SINGLES D.P.	4.5	0
	KELLY DOWN		78
	TOTAL		10545.84

WT. OF STRING

BIT RECORD

BIT NO.	7
SIZE	6.75
IADC CODE	
MANUFACTURER	ULTERRA
TYPE	U713M
SERIAL NO.	19889
JETS	18 18 18
TFA	
DEPTH OUT	
DEPTH IN	10395
TOTAL DRILLED	150
TOTAL HOURS	4

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD

TIME	18:00	00:00	05:00
WEIGHT			9.75
PRESSURE GRADIENT			0.506025
FUNNEL VISCOSITY			30
PV/YP			
GEL STRENGTH			
FLUID LOSS			
pH			
SOLIDS			

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT
Soda Ash	30	SALTWATER GEL	30
Starch	30	Caustic	5
Defoamer	4		

REMARKS
SAFETY MEETING OVER PICKING UP DRILL PIPE. REVIEWED 2 JSAS OVER ST80 OPERATION AND PIPE CAT OPERTION. VISUALL INSPECT DRAWWORKS ANCHOR. MAN 1512, ANN 800, ACC 2857. DIESEL 74" 12656GAL

DRILLER: Johnson, Steven

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
10395	10545	D			30	10	1250	5	78	5						228

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
18:00	22:30	4:30	6.03	PICK UP DRILL PIPE, TRIP IN THE HOLE.
22:30	23:00	0:30	3.00	TAG CEMENT AT 10294, REAM THROUGH CEMENT TO 10320
23:00	1:30	2:30	12.06	ATEMPTED TO TEST, PRESSURE KEPT BLEEDING OFF. CHECKED SURFACE EQUIPMENT FOR LEAKS. 2 INCH ON STANDPIPE WASHED. ISOLATED 2 INCH. TEST CASING TO 1500 PSI FOR 30 MINUTES.
1:30	2:00	0:30	3.00	REAM THROUGH CEMENT FLOAT COLLAR AND SHOE TRACK TO BOTTOM.
2:00	6:00	4:00	2.01	DRILL FROM 10395 TO 10545
				SLOW PUMP RATE 10468'
				PUMP #1 30-260 40-375 50-500
				PUMP #2 30-275 40-340 50- 460

TOUR 1 FROM 18:00 TO 6:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Johnson, Steven	12.5		NO
DERRICKMAN		Henton, William	12.5		NO
MOTORMAN		Gore, Kevin	12.5		NO
FLOORHAND		Bordelon, Niles	12.5		NO
FLOORHAND		Neal, Garrett	12.5		NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT: 23 OBM ? NO

TOUR 2

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
1	Bit	6.75	1
1	Motor	5	31.2
1	FLOAT SUB	4.75	3.55
1	NMDC PONY	4.5	14.73
1	MULESHOE	4.75	3.52
2	NMDC	4.75	61.18
1	X-O	5.25	3
27	H.W.D.P 3.5"	4.25	835.01
105	STANDS D.P.	4.5	9893.27
0	SINGLES D.P.	4.5	0
	KELLY DOWN		0
	TOTAL		10846.46

WT. OF STRING

BIT RECORD

BIT NO.	7
SIZE	6.75
IADC CODE	
MANUFACTURER	ULTERRA
TYPE	U713M
SERIAL NO.	19889
JETS	18 18 18
TFA	
DEPTH OUT	
DEPTH IN	10395
TOTAL DRILLED	
TOTAL HOURS	15.3

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD

TIME	06:00	12:00	18:00
WEIGHT	9.7	9.7	9.9
PRESSURE GRADIENT	0.50343	0.50343	0.51381
FUNNEL VISCOSITY	30	40	40
PV/YP			
GEL STRENGTH			
FLUID LOSS			
pH			
SOLIDS			

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT
Caustic	7	Starch	60
ENER PAC	6	Defoamer	2
Gel	130	ENERZAN	8
AQCAR	4		

REMARKS
NO ACC,COM OK,WT BY ALLAN JACKSON,S/M OVER FLOOR SAFTEY,REVIEW 2 JSA,MANLIFT OK, FORKLIFT OK,P/U 220,S/O 195,ROT/W 215,MANIFOLD 1300,ACC 3000,HYDRILL 650

DRILLER: Martin, John

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
10545	10909	D		LIMESTONE	40	12	1610	6	78	6						327

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.
10493	1.9	316	10489.37											
10682	2.6	292.8	10678.23											

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
6:00	16:00	10:00	2.01	DRILL F/10545,T/10846
16:00	16:30	0:30	7.00	LUBRICATE RIG
16:30	18:00	1:30	2.01	DRILL F/10846,T/10909
				SPR AT 10846,M/W=9.7
				PUMP1 PUMP 2
				30=355 325
				40=480 440
				50=630 580

TOUR 2 FROM 6:00 TO 18:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Martin, John	12.5		NO
DERRICKMAN		Mireles, Ashton	12.5		NO
MOTORMAN		Salazar, Isaac	12.5		NO
FLOORHAND		Glenn, Donnell	12.5		NO
FLOORHAND		Perez, Issac	12.5		NO
FLOORHAND		Howell, Jonathan	12.5		NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT: 23 OBM ? NO

No. 25 DAILY DRILLING REPORT REPORT NO. 26

LEASE	WELL NO.	API WELL NUMBER	WATER DEPTH	DATE
Avary 121	1BS			28-Oct-2017

OPERATOR	CONTRACTOR	RIG NO.
Callon Petroleum Operating	Cactus Drilling	162

SIGNATURE OF OPERATOR'S REPRESENTATIVE: Hicks, Dan

SIGNATURE OF CONTRACTOR'S TOOL PUSHER: Jackson, Allen

DP SIZE	WEIGHT	GRADE	TOOL JT O.D.	TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTURER	TYPE	STROKE LENGTH
5	19.20	S-135		4.5 IF	599	1	HHF	1600	12.000
5	49.50	Z-140		4.5 IF	38	2	HHF	1600	12.000
7	110.00	DC		H90	18	3			
8	150.00	DC		NC56	6	4			

DAILY DRILLING REPORT WELL 1BS REPORT NO. 26 DATE 28-Oct-2017

FIELD OR DISTRICT	COUNTY	STATE / COUNTRY	WIRE LINE RECORD REEL NO.
*08	Ward	TX / United States	

	SIZE	MAKE	WEIGHT	GRADE	NO. JOINTS	LENGTH	RKB. TO CSG. HD.	SET AT
LAST CASING	13.375	J55 JTS	54.5	S	32	1309	28.00	1309
TUBING OR LINER	10.75	J55 BTC	45.5		162	6707	28.00	6704

SIZE	NO LINES	LENGTH SLIPPED

LENGTH CUT OFF | PRESENT LENGTH

WEAR OR TRIPS SINCE LAST CUT

CUMULATIVE WEAR OR TRIPS

DRILLING CREW PAYROLL DATA

DATE	28-Oct-2017
WELL NAME & NO.	Avary 121 1BS
COMPANY	Cactus Drilling
TOOLPUSHER	Jackson, Allen
RIG NO.	162

TIME DISTRIBUTION HOURS

CODE NO.	OPERATION	TOUR 1	TOUR 2
1	RIG UP AND TEAR DOWN		
2	DRILL ACTUAL	12:00	3:00
3	REAMING		
4	CORING		
5	CONDITION MUD & CIRCULATE		1:00
6	TRIPS		8:00
7	LUBRICATE RIG		
8	REPAIR RIG		
9	CUT OFF DRILLING LINE		
10	DEVIATION SURVEY		
11	WIRELINE LOGS		
12	RUN CASING & CEMENT		
13	WAIT ON CEMENT		
14	NIPPLE UP B.O.P.		
15	TEST B.O.P.		
16	DRILL STEM TEST		
17	PLUG BACK		
18	SQUEEZE CEMENT		
19	FISHING		
20	DIR. WORK		
21			
22			
23			
COMPLETION A.	PERFORATING		
B.	TUBING TRIPS		
C.	TREATING		
D.	SWABBING		
E.	TESTING		
F.			
G.			
H.			
TOTALS		12:00	12:00

DAYWORK TIME SUMMARY (OFFICE USE ONLY)

HOURS W/CONTR D.P.

HOURS W/OPR D.P.

HOURS WITHOUT D.P.

HOURS STANDBY

TOTAL DAYWORK

NO. OF DAYS FROM SPUD

CUMULATIVE ROTATING HOURS

DAILY MUD COST

TOTAL MUD COST

TOUR 1

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
1	Bit	6.75	1
1	Motor	5	31.2
1	FLOAT SUB	4.75	3.55
1	NMDC PONY	4.5	14.73
1	MULESHOE	4.75	3.52
2	NMDC	4.75	61.18
1	X-O	5.25	3
27	H.W.D.P 3.5"	4.25	835.01
108	STANDS D.P.	4.5	10177.18
0	SINGLES D.P.	4.5	0
	KELLY DOWN		75
	TOTAL		11205.37

WT. OF STRING

BIT RECORD

BIT NO.	7	
SIZE	6.75	
IADC CODE		
MANUFACTURER	ULTERRA	
TYPE	U713M	
SERIAL NO.	19889	
JETS	18 18 18	
TFA	0.745515	
DEPTH OUT		
DEPTH IN	10395	
TOTAL DRILLED	810	
TOTAL HOURS	27.5	

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD

TIME	18:00	00:00	05:00
WEIGHT	9.9	10.7	10.7
PRESSURE GRADIENT	0.51381	0.55533	0.55533
FUNNEL VISCOSITY	38	38	44
PV/YP			
GEL STRENGTH			
FLUID LOSS			
pH			
SOLIDS			

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT
SALTWATER GEL	50		
Caustic	12		
Defoamer	2		

REMARKS

SAFETY MEETING OVER CLEANING AND ORGANIZING RIG. REVIEWED 2 JSAS OVER MAKING CONNECTIONS AND MIXING CHEMICALS. VISUALLY INSPECT DRAWWORKS ANCHOR. MAN 1404, ACC 2857, ANN 800. PICK UP 225 SLACK OFF 200 ROT WT 216. DIESEL 106" 18611GAL

DRILLER Johnson, Steven

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
10909	11205	D			40	10	1400	5	78	5						229

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.
11130	1.5	304.9	11056											

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
18:00	6:00	12:00	2.01	DRILL FROM 10909 TO 11205

TOUR 1 FROM 18:00 TO 6:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Johnson, Steven	12.5		NO
DERRICKMAN		Henton, William	12.5		NO
MOTORMAN		Gore, Kevin	12.5		NO
FLOORHAND		Bordelon, Niles	12.5		NO
FLOORHAND		Neal, Garrett	12.5		NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT: 24 OBM ? NO

TOUR 2

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
1	Bit	6.75	1
1	Motor	5	31.2
1	FLOAT SUB	4.75	3.55
1	NMDC PONY	4.5	14.73
1	MULESHOE	4.75	3.52
2	NMDC	4.75	61.18
1	X-O	5.25	3
27	H.W.D.P 3.5"	4.25	835.01
110	STANDS D.P.	4.5	10364.88
0	SINGLES D.P.	4.5	0
	KELLY DOWN		0
	TOTAL		11318.07

WT. OF STRING

BIT RECORD

BIT NO.	7		8
SIZE	6.75		6.75
IADC CODE			
MANUFACTURER	ULTERRA	HALLIBURTON	
TYPE	U713M	MMD64DM	
SERIAL NO.	19889	12929272	
JETS	18 18 18 12	16 16 16 16 12 12 12	16 16
TFA		1.178097	
DEPTH OUT	11287		
DEPTH IN	10395	11287	
TOTAL DRILLED	892		
TOTAL HOURS	30.5		

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD

TIME	06:00	12:00	18:00
WEIGHT	11.6	11.6	11.6
PRESSURE GRADIENT	0.60204	0.60204	0.60204
FUNNEL VISCOSITY	44	44	44
PV/YP			
GEL STRENGTH			
FLUID LOSS			
pH			
SOLIDS			

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT
Caustic	1	Lignite	35

REMARKS

NO ACC,COM OK,WT BY ALLAN JACKSON,S/M OVER HANDLING SACK MATERIAL,REVIEW 2 JSA, MANLIFT OK,FORKLIFT OK,MANIFOLD 1600,ACC 3000,HYDRILL 800

DRILLER Martin, John

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
11205	11287	D		LIMESTONE	40	14	1750	6		6	78					229

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
6:00	9:00	3:00	2.01	DRILL F/11205 TO 11287
9:00	10:00	1:00	5.01	CIRCULATE WHILE BUILDING SLUG
10:00	14:00	4:00	6.02	PUMP SLUG, POOH DUE TO PRATE
14:00	15:00	1:00	6.02	CHANGE BITS, RETEST MWD
15:00	18:00	3:00	6.03	TIH

TOUR 2 FROM 6:00 TO 18:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Martin, John	12.5		NO
DERRICKMAN		Mireles, Ashton	12.5		NO
MOTORMAN		Salazar, Isaac	12.5		NO
FLOORHAND		Glenn, Donnell	12.5		NO
FLOORHAND		Perez, Issac	12.5		NO
FLOORHAND		Howell, Jonathan	12.5		NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT: 24 OBM ? NO

No. 26 DAILY DRILLING REPORT REPORT NO. 27

LEASE	WELL NO.	API WELL NUMBER	WATER DEPTH	DATE
Avary 121	1BS			29-Oct-2017

OPERATOR	CONTRACTOR	RIG NO.
Callon Petroleum Operating	Cactus Drilling	162

SIGNATURE OF OPERATOR'S REPRESENTATIVE: Hicks, Dan

SIGNATURE OF CONTRACTOR'S TOOL PUSHER: Jackson, Allen

DP SIZE	WEIGHT	GRADE	TOOL JT O.D.	TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTURER	TYPE	STROKE LENGTH
5	19.20	S-135		4.5 IF	599	1	HHF	1600	12.000
5	49.50	Z-140		4.5 IF	38	2	HHF	1600	12.000
7	110.00	DC		H90	18	3			
8	150.00	DC		NC56	6	4			

DAILY DRILLING REPORT WELL 1BS REPORT NO. 27 DATE 29-Oct-2017

FIELD OR DISTRICT	COUNTY	STATE / COUNTRY	WIRE LINE RECORD REEL NO.	DRILLING CREW PAYROLL DATA
*08	Ward	TX / United States		DATE: 29-Oct-2017
				WELL NAME & NO.: Avary 121 1BS
				COMPANY: Cactus Drilling
				TOOLPUSHER: Jackson, Allen; RIG NO.: 162

	SIZE	MAKE	WEIGHT GRADE		NO. JOINTS	LENGTH	RKB. TO CSG. HD.	SET AT
LAST CASING	13.375	J55 JTS	54.5	S	32	1309	28.00	1309
TUBING OR LINER	10.75	J55 BTC	45.5		162	6707	28.00	6704

SIZE	NO LINES	LENGTH SLIPPED

LENGTH CUT OFF | PRESENT LENGTH

WEAR OR TRIPS SINCE LAST CUT

CUMULATIVE WEAR OR TRIPS

TIME DISTRIBUTION HOURS

CODE NO.	OPERATION	TOUR 1	TOUR 2
1	RIG UP AND TEAR DOWN		
2	DRILL ACTUAL	8:00	11:30
3	REAMING		
4	CORING		
5	CONDITION MUD & CIRCULATE		
6	TRIPS	4:00	
7	LUBRICATE RIG		0:30
8	REPAIR RIG		
9	CUT OFF DRILLING LINE		
10	DEVIATION SURVEY		
11	WIRELINE LOGS		
12	RUN CASING & CEMENT		
13	WAIT ON CEMENT		
14	NIPPLE UP B.O.P.		
15	TEST B.O.P.		
16	DRILL STEM TEST		
17	PLUG BACK		
18	SQUEEZE CEMENT		
19	FISHING		
20	DIR. WORK		
21			
22			
23			
COMPLETION A.	PERFORATING		
B.	TUBING TRIPS		
C.	TREATING		
D.	SWABBING		
E.	TESTING		
F.			
G.			
H.			
TOTALS		12:00	12:00

DAYWORK TIME SUMMARY (OFFICE USE ONLY)

HOURS W/CONTR D.P.
HOURS W/OPR D.P.
HOURS WITHOUT D.P.
HOURS STANDBY
TOTAL DAYWORK
NO. OF DAYS FROM SPUD
CUMULATIVE ROTATING HOURS
DAILY MUD COST
TOTAL MUD COST

TOUR 1

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
1	Bit	6.75	1
1	Motor	5	31.2
1	FLOAT SUB	4.75	3.55
1	NMDC PONY	4.5	14.73
1	MULESHOE	4.75	3.52
2	NMDC	4.75	61.18
1	X-O	5.25	3
27	H.W.D.P 3.5"	4.25	835.01
111	STANDS D.P.	4.5	10459.85
0	SINGLES D.P.	4.5	0
	KELLY DOWN		82
	TOTAL		11495.04

WT. OF STRING

BIT RECORD

BIT NO.	8
SIZE	6.75
IADC CODE	
MANUFACTURER	HALLIBURTON
TYPE	MMD64DM
SERIAL NO.	12929272
JETS	16 16 16 16 / 16 16
TFA	1.178097
DEPTH OUT	
DEPTH IN	11287
TOTAL DRILLED	208
TOTAL HOURS	

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD

TIME	18:00	00:00	05:00
WEIGHT		12.5	12.5
PRESSURE GRADIENT		0.64875	0.64875
FUNNEL VISCOSITY		47	46
PV/YP			
GEL STRENGTH			
FLUID LOSS			
pH			
SOLIDS			

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT

REMARKS
SAFETY MEEITNG OVER TRIPPING IN THE HOLE. REVIEWED 2 JSAS OVER TRIPPING IN THE HOLE AND ST80 OPERATION. VISUALLY INSPECT DRAWWORKS ANCHOR. MAN 1362, ACC 2866, ANN 927. PICK UP 225, SLACK OFF 200, ROT WT 216. DIESEL 99" 17470 GAL.

DRILLER: Johnson, Steven

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
11287	11495	D			40	20	2150	5	78	5						227

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
18:00	22:00	4:00	6.03	TRIP IN THE HOLE. REAM LAST 3 STANDS TO BOTTOM.
22:00	6:00	8:00	2.01	DRILL FROM 11287 TO 11495

TOUR 1 FROM 18:00 TO 6:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Johnson, Steven	12.5		NO
DERRICKMAN		Henton, William	12.5		NO
MOTORMAN		Gore, Kevin	12.5		NO
FLOORHAND		Bordelon, Niles	12.5		NO
FLOORHAND		Neal, Garrett	12.5		NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT: 25 OBM ? NO

TOUR 2

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
1	Bit	6.75	1
1	Motor	5	31.2
1	FLOAT SUB	4.75	3.55
1	NMDC PONY	4.5	14.73
1	MULESHOE	4.75	3.52
2	NMDC	4.75	61.18
1	X-O	5.25	3
27	H.W.D.P 3.5"	4.25	835.01
116	STANDS D.P.	4.5	10931.12
0	SINGLES D.P.	4.5	0
	KELLY DOWN		16
	TOTAL		11900.31

WT. OF STRING

BIT RECORD

BIT NO.	8
SIZE	6.75
IADC CODE	
MANUFACTURER	HALLIBURTON
TYPE	MMD64DM
SERIAL NO.	12929272
JETS	16 16 16 16 / 16 16
TFA	
DEPTH OUT	
DEPTH IN	11287
TOTAL DRILLED	
TOTAL HOURS	19.5

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD

TIME	06:00	12:00	18:00
WEIGHT	12.4	12.4	12.4
PRESSURE GRADIENT	0.64356	0.64356	0.64356
FUNNEL VISCOSITY	50	50	50
PV/YP			
GEL STRENGTH			
FLUID LOSS			
pH			
SOLIDS			

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT

REMARKS
NO ACC,COM OK,WT BY ALLAN JACKSON,S/M OVER MIXING CHEMICALS,REVIEW 2 JSA, MANLIFT OK,FORKLIFT OK,MANIFOLD 1700,ACC 3100,HYDRILL 800,P/U 230,S/O 205,ROT/W 215

DRILLER: Martin, John

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
11495	11900	D			40	26	2200	6	75	6						314

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.
11437	1.4	312	11432.78											
11625	1.2	332.7	11620.73											

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
6:00	14:30	8:30	2.01	ROT F/11495,T/11790
14:30	15:00	0:30	7.00	LUBRICATE RIG
15:00	18:00	3:00	2.01	ROT F/11790,T/11900
				SPR AT 11790 M/W-12.4
				PUMP1 PUMP2
				30=530 495
				40=670 635
				50=900 850

TOUR 2 FROM 6:00 TO 18:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Martin, John	12.5		NO
DERRICKMAN		Mireles, Ashton	12.5		NO
MOTORMAN		Salazar, Isaac	12.5		NO
FLOORHAND		Glenn, Donnell	12.5		NO
FLOORHAND		Perez, Issac	12.5		NO
FLOORHAND		Howell, Jonathan	12.5		NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT: 25 OBM ? NO

LEASE	WELL NO.	API WELL NUMBER	WATER DEPTH	DATE
Avary 121	1BS			30-Oct-2017

OPERATOR	CONTRACTOR	RIG NO.
Callon Petroleum Operating	Cactus Drilling	162

SIGNATURE OF OPERATOR'S REPRESENTATIVE: Hicks, Dan

SIGNATURE OF CONTRACTOR'S TOOL PUSHER: Jackson, Allen

DP SIZE	WEIGHT	GRADE	TOOL JT O.D.	TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTURER	TYPE	STROKE LENGTH
5	19.20	S-135		4.5 IF	599	1	HHF	1600	12.000
5	49.50	Z-140		4.5 IF	38	2	HHF	1600	12.000
7	110.00	DC		H90	18	3			
8	150.00	DC		NC56	6	4			

DAILY DRILLING REPORT WELL 1BS REPORT NO. 28 DATE 30-Oct-2017

FIELD OR DISTRICT	COUNTY	STATE / COUNTRY	WIRE LINE RECORD REEL NO.		
*08	Ward	TX / United States	SIZE	NO LINES	LENGTH SLIPPED
			LENGTH CUT OFF	PRESENT LENGTH	
			WEAR OR TRIPS SINCE LAST CUT		
			CUMULATIVE WEAR OR TRIPS		

	SIZE	MAKE	WEIGHT GRADE		NO. JOINTS	LENGTH	RKB. TO CSG. HD.	SET AT
LAST CASING	13.375	J55 JTS	54.5	S	32	1309	28.00	1309
TUBING OR LINER	10.75	J55 BTC	45.5		162	6707	28.00	6704

DRILLING CREW PAYROLL DATA

DATE	30-Oct-2017
WELL NAME & NO.	Avary 121 1BS
COMPANY	Cactus Drilling
TOOLPUSHER	Jackson, Allen
RIG NO.	162

TIME DISTRIBUTION HOURS		
CODE NO. OPERATION	TOUR 1	TOUR 2
1 RIG UP AND TEAR DOWN		
2 DRILL ACTUAL	12:00	11:30
3 REAMING		
4 CORING		
5 CONDITION MUD & CIRCULATE		
6 TRIPS		
7 LUBRICATE RIG		0:30
8 REPAIR RIG		
9 CUT OFF DRILLING LINE		
10 DEVIATION SURVEY		
11 WIRELINE LOGS		
12 RUN CASING & CEMENT		
13 WAIT ON CEMENT		
14 NIPPLE UP B.O.P.		
15 TEST B.O.P.		
16 DRILL STEM TEST		
17 PLUG BACK		
18 SQUEEZE CEMENT		
19 FISHING		
20 DIR. WORK		
21		
22		
23		
COMPLETION A. PERFORATING		
B. TUBING TRIPS		
C. TREATING		
D. SWABBING		
E. TESTING		
F.		
G.		
H.		
TOTALS	12:00	12:00
DAYWORK TIME SUMMARY (OFFICE USE ONLY)		
HOURS W/CONTR D.P.		
HOURS W/OPR D.P.		
HOURS WITHOUT D.P.		
HOURS STANDBY		
TOTAL DAYWORK		
NO. OF DAYS FROM SPUD		
CUMULATIVE ROTATING HOURS		
DAILY MUD COST		
TOTAL MUD COST		

TOUR 1

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
1	Bit	6.75	1
1	Motor	5	31.2
1	FLOAT SUB	4.75	3.55
1	NMDC PONY	4.5	14.73
1	MULESHOE	4.75	3.52
2	NMDC	4.75	61.18
1	X-O	5.25	3
27	H.W.D.P 3.5"	4.25	835.01
118	STANDS D.P.	4.5	11116.24
0	SINGLES D.P.	4.5	0
	KELLY DOWN		86
	TOTAL		12155.43

WT. OF STRING

BIT RECORD

BIT NO.	8
SIZE	6.75
IADC CODE	
MANUFACTURER	HALLIBURTON
TYPE	MMD64DM
SERIAL NO.	12929272
JETS	16 16 16 16 16 16
TFA	1.178097
DEPTH OUT	
DEPTH IN	11287
TOTAL DRILLED	868
TOTAL HOURS	31.5

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD

TIME	18:00	00:00	05:00
WEIGHT	11.9	11.9	12.1
PRESSURE GRADIENT	0.61761	0.61761	0.62799
FUNNEL VISCOSITY	47	47	56
PV/YP			
GEL STRENGTH			
FLUID LOSS			
pH			
SOLIDS			

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT
Caustic	5	CLS	30
Starch	55	Defoamer	10

REMARKS
SAFETY MEETIING OVER WORKING IN COLD WEATHER. REVIEWED 2 JSAS OVER HANDELING SACK MATERIAL AND MANLIF OPERATIONS. VISUALLY INSPECT DRAWWORKS ANCHOR. MAN 1972, ACC 3207, ANN 1362. PICK UP 230, SLACK OFF 210, ROT WT 212, DIESEIL 93" 16401 GAL.

DRILLER Johnson, Steven

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
11900	12155	D			40	30	2300	5	75	5						219

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
18:00	6:00	12:00	2.01	DRILL FROM 11900 TO 12155
				SLOW PUMP RATE 12074'
				PUMP #1 30- 420 40- 600 50- 810
				PUMP #2 30- 400 40- 580 50- 770

TOUR 1 FROM 18:00 TO 6:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Johnson, Steven	12.5		NO
DERRICKMAN		Henton, William	12.5		NO
MOTORMAN		Gore, Kevin	12.5		NO
FLOORHAND		Bordelon, Niles	12.5		NO
FLOORHAND		Neal, Garrett	12.5		NO
FLOORHAND		Howell, Jonathan	6		NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT: 26 OBM ? NO

TOUR 2

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
1	Bit	6.75	1
1	Motor	5	31.2
1	FLOAT SUB	4.75	3.55
1	NMDC PONY	4.5	14.73
1	MULESHOE	4.75	3.52
2	NMDC	4.75	61.18
1	X-O	5.25	3
27	H.W.D.P 3.5"	4.25	835.01
120	STANDS D.P.	4.5	11305.21
0	SINGLES D.P.	4.5	63.57
	KELLY DOWN		0
	TOTAL		12321.97

WT. OF STRING

BIT RECORD

BIT NO.	8
SIZE	6.75
IADC CODE	
MANUFACTURER	HALLIBURTON
TYPE	MMD64DM
SERIAL NO.	12929272
JETS	16 16 16 16 16 16
TFA	
DEPTH OUT	
DEPTH IN	11287
TOTAL DRILLED	
TOTAL HOURS	43

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD

TIME	06:00	12:00	18:00
WEIGHT	12.1	12.2	12.2
PRESSURE GRADIENT	0.62799	0.63318	0.63318
FUNNEL VISCOSITY	47	47	50
PV/YP			
GEL STRENGTH			
FLUID LOSS			
pH			
SOLIDS			

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT

REMARKS
NO ACC,COM OK,WT BY ALLAN JACKSON,S/M OVER HOUSE KEEPING,REVIEW 2 JSA
MANLIFT OK,FORKLIFT OK,MANIFOLD 1700,ACC 3000,HYDRILL 800,P/U 235,S/O 215,ROT/W 220

DRILLER Martin, John

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
12155	12321	D			40	22	2200	6	75	6						219

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.
12189	0.6	325.4	12184.7											

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
6:00	12:30	6:30	2.01	ROT F/12155,T/12258
12:30	13:00	0:30	7.00	LUBRICATE RIG
13:00	18:00	5:00	2.01	ROT F/12258,T/12321
				SPR AT 12258 M/W-12.2
				PUMP 1 PUMP2
				30-465 420
				40-650 600
				50-875 830

TOUR 2 FROM 6:00 TO 18:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Martin, John	12.5		NO
DERRICKMAN		Mireles, Ashton	12.5		NO
MOTORMAN		Salazar, Isaac	12.5		NO
FLOORHAND		Glenn, Donnell	12.5		NO
FLOORHAND		Perez, Issac	12.5		NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT: 26 OBM ? NO

No. 28 DAILY DRILLING REPORT REPORT NO. 29

LEASE	WELL NO.	API WELL NUMBER	WATER DEPTH	DATE
Avary 121	1BS			31-Oct-2017

OPERATOR	CONTRACTOR	RIG NO.
Callon Petroleum Operating	Cactus Drilling	162

SIGNATURE OF OPERATOR'S REPRESENTATIVE .. NOT AVAILABLE TO SIGN

SIGNATURE OF CONTRACTOR'S TOOL PUSHER Arguello, Jared

DP SIZE	WEIGHT	GRADE	TOOL JT O.D.	TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTURER	TYPE	STROKE LENGTH
5	19.20	S-135		4.5 IF	599	1	HHF	1600	12.000
5	49.50	Z-140		4.5 IF	38	2	HHF	1600	12.000
7	110.00	DC		H90	18	3			
8	150.00	DC		NC56	6	4			

DAILY DRILLING REPORT WELL 1BS REPORT NO. 29 DATE 31-Oct-2017

FIELD OR DISTRICT	COUNTY	STATE / COUNTRY	WIRE LINE RECORD REEL NO.	DRILLING CREW PAYROLL DATA
*08	Ward	TX / United States		DATE 31-Oct-2017
				WELL NAME & NO. Avary 121 1BS
				COMPANY Cactus Drilling
				TOOLPUSHER Arguello, Jared — RIG NO. 162

	SIZE	MAKE	WEIGHT GRADE		NO. JOINTS	LENGTH	RKB. TO CSG. HD.	SET AT
LAST CASING	13.375	J55 JTS	54.5	S	32	1309	28.00	1309
TUBING OR LINER	10.75	J55 BTC	45.5		162	6707	28.00	6704

SIZE	NO LINES	LENGTH SLIPPED
LENGTH CUT OFF	PRESENT LENGTH	
WEAR OR TRIPS SINCE LAST CUT		
CUMULATIVE WEAR OR TRIPS		

TIME DISTRIBUTION HOURS

CODE NO.	OPERATION	TOUR 1	TOUR 2
1	RIG UP AND TEAR DOWN		
2	DRILL ACTUAL	6:30	
3	REAMING		
4	CORING		
5	CONDITION MUD & CIRCULATE	1:00	
6	TRIPS	4:30	1:30
7	LUBRICATE RIG		
8	REPAIR RIG		
9	CUT OFF DRILLING LINE		
10	DEVIATION SURVEY		
11	WIRELINE LOGS		9:30
12	RUN CASING & CEMENT		
13	WAIT ON CEMENT		
14	NIPPLE UP B.O.P.		
15	TEST B.O.P.		
16	DRILL STEM TEST		
17	PLUG BACK		
18	SQUEEZE CEMENT		
19	FISHING		
20	DIR. WORK		
21	CLEAN FLOOR ,		1:00
22			
23			
COMPLETION	A. PERFORATING		
	B. TUBING TRIPS		
	C. TREATING		
	D. SWABBING		
	E. TESTING		
	F.		
	G.		
	H.		
TOTALS		12:00	12:00

DAYWORK TIME SUMMARY (OFFICE USE ONLY)

HOURS W/CONTR D.P.		
HOURS W/OPR D.P.		
HOURS WITHOUT D.P.		
HOURS STANDBY		
TOTAL DAYWORK		
NO. OF DAYS FROM SPUD		
CUMULATIVE ROTATING HOURS		
DAILY MUD COST		
TOTAL MUD COST		

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
1	Bit	6.75	1
1	Motor	5	31.2
1	FLOAT SUB	4.75	3.55
1	NMDC PONY	4.5	14.73
1	MULESHOE	4.75	3.52
2	NMDC	4.75	61.18
1	X-O	5.25	3
27	H.W.D.P 3.5"	4.25	835.01
121	STANDS D.P.	4.5	11399.94
0	SINGLES D.P.	4.5	0
	KELLY DOWN		60
	TOTAL		12413.13

WT. OF STRING

BIT RECORD

BIT NO.	8
SIZE	6.75
IADC CODE	
MANUFACTURER	HALLIBURTON
TYPE	MMD64DM
SERIAL NO.	12929272
JETS	16 16 16 16 / 16 16
TFA	1.178097
DEPTH OUT	12413
DEPTH IN	11287
TOTAL DRILLED	1126
TOTAL HOURS	49.5

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD

TIME	18:00	00:00	05:00
WEIGHT	12.1	12.1	
PRESSURE GRADIENT	0.62799	0.62799	
FUNNEL VISCOSITY	46	46	
PV/YP			
GEL STRENGTH			
FLUID LOSS			
pH			
SOLIDS			

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT

REMARKS
SAFETY MEETING OVER ST80 MAINTENENCE. REVIEWED 1 JSA OVER MIXING CAUSTIC. VISUALLY INSPECT DRAWWORKS ANCHOR. MAN 1702, ACC 3102, ANN 817. PICK UP 235 SLACK OFF 215, ROT WT 225.
DIESEL-87" GAL- 15266

DRILLER Arguello, Jared

TOUR 1

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
12321	12413	D			40	25	2200	5	2200	5						219

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
18:00	0:30	6:30	2.01	DRILL FROM 12321 TO 12413
0:30	1:30	1:00	5.01	CIRCULATE, PREPARE TO TRIP OUT OF HOLE.
1:30	6:00	4:30	6.02	TRIP OUT OF HOLE

TOUR 1 FROM 18:00 TO 6:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Johnson, Steven	12.5		NO
DERRICKMAN		Henton, William	12.5		NO
MOTORMAN		Gore, Kevin	12.5		NO
FLOORHAND		Bordelon, Niles	12.5		NO
FLOORHAND		Neal, Garrett	12.5		NO
FLOORHAND		Howell, Jonathan	16.5		NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT 27 OBM ? NO

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
	STANDS D.P.		
	SINGLES D.P.		
	KELLY DOWN		
	TOTAL		

WT. OF STRING

BIT RECORD

BIT NO.	
SIZE	
IADC CODE	
MANUFACTURER	
TYPE	
SERIAL NO.	
JETS	
TFA	
DEPTH OUT	
DEPTH IN	
TOTAL DRILLED	
TOTAL HOURS	

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD

TIME			
WEIGHT			
PRESSURE GRADIENT			
FUNNEL VISCOSITY			
PV/YP			
GEL STRENGTH			
FLUID LOSS			
pH			
SOLIDS			

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT

REMARKS
NO ACC,COM OK,WT BY ALLAN JACKSON,SAFTEY MEETING OVER FORKLIFT OPERATION,REVIEW 2 JSA, MANLIFT OK,FORKLIFT OK,MANIFOLD 1400,ACC 3000,HYDRILL 800,CONDUCTED BOP DRILL

DRILLER Martin, John

TOUR 2

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
								6		6						

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
6:00	6:30	0:30	6.02	POOH TO BHA
6:30	7:30	1:00	6.01	BREAK BIT AND LAY DOWN BHA
7:30	8:30	1:00	21.99	CLEAN FLOOR ,INSTALL LUBICATOR TO RUN LOGS
8:30	12:30	4:00	11.00	CONDUCT SAFTEY MEETING WITH SCHLUMBERGER,RUN QUAD COMBO LOG TOOLS IN HOLE
12:30	14:00	1:30	11.00	TROUBLESHOOT TOOLS
14:00	16:30	2:30	11.00	WAIT ON NEW TOOLS TO ARRIVE
16:30	18:00	1:30	11.00	RUN QUAD COMBO LOG

TOUR 2 FROM 6:00 TO 18:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Martin, John	12.5		NO
DERRICKMAN		Mireles, Ashton	12.5		NO
MOTORMAN		Salazar, Isaac	12.5		NO
FLOORHAND		Glenn, Donnell	12.5		NO
FLOORHAND		Perez, Issac	12.5		NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT 27 OBM ? NO

LEASE	WELL NO.	API WELL NUMBER	WATER DEPTH	DATE
Avary 121	1BS			01-Nov-2017

OPERATOR	CONTRACTOR	RIG NO.
Callon Petroleum Operating	Cactus Drilling	162

SIGNATURE OF OPERATOR'S REPRESENTATIVE: Jackson, Danny

SIGNATURE OF CONTRACTOR'S TOOL PUSHER: Arguello, Jared

DP SIZE	WEIGHT	GRADE	TOOL JT O.D.	TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTURER	TYPE	STROKE LENGTH
5	19.20	S-135		4.5 IF	599	1	HHF	1600	12.000
5	49.50	Z-140		4.5 IF	38	2	HHF	1600	12.000
7	110.00	DC		H90	18	3			
8	150.00	DC		NC56	6	4			

DAILY DRILLING REPORT WELL 1BS REPORT NO. 30 DATE 01-Nov-2017

FIELD OR DISTRICT	COUNTY	STATE / COUNTRY
*08	Ward	TX / United States

	SIZE	MAKE	WEIGHT GRADE		NO. JOINTS	LENGTH	RKB. TO CSG. HD.	SET AT
LAST CASING	13.375	J55 JTS	54.5	S	32	1309	28.00	1309
TUBING OR LINER	10.75	J55 BTC	45.5		162	6707	28.00	6704

WIRE LINE RECORD REEL NO.: SIZE | NO LINES | LENGTH SLIPPED

LENGTH CUT OFF | PRESENT LENGTH

WEAR OR TRIPS SINCE LAST CUT

CUMULATIVE WEAR OR TRIPS

DRILLING CREW PAYROLL DATA

DATE	01-Nov-2017
WELL NAME & NO.	Avary 121 1BS
COMPANY	Cactus Drilling
TOOLPUSHER	Arguello, Jared
RIG NO.	162

TIME DISTRIBUTION HOURS

CODE NO.	OPERATION	TOUR 1	TOUR 2
1	RIG UP AND TEAR DOWN		
2	DRILL ACTUAL		
3	REAMING		
4	CORING	6:30	
5	CONDITION MUD & CIRCULATE		1:00
6	TRIPS		7:30
7	LUBRICATE RIG		
8	REPAIR RIG		
9	CUT OFF DRILLING LINE		1:00
10	DEVIATION SURVEY		
11	WIRELINE LOGS	5:30	
12	RUN CASING & CEMENT		
13	WAIT ON CEMENT		
14	NIPPLE UP B.O.P.		
15	TEST B.O.P.		
16	DRILL STEM TEST		
17	PLUG BACK		1:00
18	SQUEEZE CEMENT		
19	FISHING		
20	DIR. WORK		
21	RIG DOWN LOGG		1:30
22			
23			
COMPLETION	A. PERFORATING		
	B. TUBING TRIPS		
	C. TREATING		
	D. SWABBING		
	E. TESTING		
	F.		
	G.		
	H.		
TOTALS		12:00	12:00

DAYWORK TIME SUMMARY (OFFICE USE ONLY)

HOURS W/CONTR D.P.		
HOURS W/OPR D.P.		
HOURS WITHOUT D.P.		
HOURS STANDBY		
TOTAL DAYWORK		
NO. OF DAYS FROM SPUD		
CUMULATIVE ROTATING HOURS		
DAILY MUD COST		
TOTAL MUD COST		

TOUR 1

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
	STANDS D.P.		
	SINGLES D.P.		
	KELLY DOWN		
	TOTAL		

WT. OF STRING

BIT RECORD

BIT NO. | SIZE | IADC CODE | MANUFACTURER | TYPE | SERIAL NO. | JETS | TFA | DEPTH OUT | DEPTH IN | TOTAL DRILLED | TOTAL HOURS

CUTTING STRUCTURE: INNER | OUTER | DULL CHAR | LOCATION

BEARINGS/ SEALS | GAGE | OTHER DULL CHAR | REASON PULLED

MUD RECORD

TIME | WEIGHT | PRESSURE GRADIENT | FUNNEL VISCOSITY | PV/YP | GEL STRENGTH | FLUID LOSS | pH | SOLIDS

MUD & CHEMICAL ADDED: TYPE | AMOUNT | TYPE | AMOUNT

REMARKS

SAFETY MEETING OVER FORKLIFT OPERATION. REVIEWED 2 JSAS OVER 100% TIE OFF AND HYDROLIC HOIST OPERATIONS. VISUALLY INSPECT DRAWWWORKS ANCHOR. MAN 1500, ACC 2792, ANN 515. DIESEL 83", 14481 GAL. MUD DIESEL 12"

DRILLER Johnson, Steven

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
								5		5						

DEVIATION RECORD: DEPTH | DEV | DIR. | TVD | HORZ. DISP. | DEPTH | DEV | DIR. | TVD | HORZ. DISP. | DEPTH | DEV | DIR. | TVD | HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
18:00	21:30	3:30	11.00	RUN QUAD COMBO LOG
21:30	23:30	2:00	11.00	CHANGE OUT LOGGING TOOL ASSEMBLY
23:30	6:00	6:30	4.00	RUN WIRELINE CORE, BREAK DOWN CORING TOOL. WAIT ON SCHLUMBERGER TO CHECK CORE SAMPLES.

TOUR 1 FROM 18:00 TO 6:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Johnson, Steven	12.5	SJ	NO
DERRICKMAN		Henton, William	12.5	WH	NO
MOTORMAN		Gore, Kevin	12.5	KG	NO
FLOORHAND		Bordelon, Niles	12.5	NB	NO
FLOORHAND		Neal, Garrett	12.5	GN	NO
FLOORHAND		Howell, Jonathan	12.5	JH	NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT: 28 OBM ? NO

TOUR 2

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
20	TUBING		640.48
132	STANDS D.P.	4.25	12424.67
0	SINGLES D.P.	4.25	0
	KELLY DOWN		0
	TOTAL		13065.15

WT. OF STRING

BIT RECORD

BIT NO. | SIZE | IADC CODE | MANUFACTURER | TYPE | SERIAL NO. | JETS | TFA | DEPTH OUT | DEPTH IN | TOTAL DRILLED | TOTAL HOURS

CUTTING STRUCTURE: INNER | OUTER | DULL CHAR | LOCATION

BEARINGS/ SEALS | GAGE | OTHER DULL CHAR | REASON PULLED

MUD RECORD

TIME | WEIGHT | PRESSURE GRADIENT | FUNNEL VISCOSITY | PV/YP | GEL STRENGTH | FLUID LOSS | pH | SOLIDS

MUD & CHEMICAL ADDED: TYPE | AMOUNT | TYPE | AMOUNT

REMARKS

NO ACC,COM OK,SAFTEY MEETING OVER SLIP AND CUT DRILLING LINE,REVIEW 2 JSA, MANLIFT OK,FORKLIFT OK,MANIFOLD 1750,ACC 3200,HYDRILL 600

DRILLER John Martin

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
								6		6						

DEVIATION RECORD: DEPTH | DEV | DIR. | TVD | HORZ. DISP. | DEPTH | DEV | DIR. | TVD | HORZ. DISP. | DEPTH | DEV | DIR. | TVD | HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
6:00	7:30	1:30	21.99	RIG DOWN LOGGERS
7:30	8:30	1:00	9.00	SLIP / CUT DRILLING LINE 120'
8:30	16:00	7:30	6.03	PICK UP 20 JOINTS OF TUBING AND TRIP IN TO 12388
16:00	17:00	1:00	5.01	CIRCULATE BOTTOM UP WHILE RIGGING UP CEMENT CREW
17:00	18:00	1:00	17.00	CONDUCT SAFTEY MEETING AND TEST CEMENT LINES

TOUR 2 FROM 6:00 TO 18:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Martin, John	12.5	JM	NO
DERRICKMAN		Mireles, Ashton	12.5	AM	NO
MOTORMAN		Salazar, Isaac	12.5	IS	NO
FLOORHAND		Glenn, Donnell	12.5	DG	NO
FLOORHAND		Perez, Issac	12.5	IP	NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT: 28 OBM ? NO

No. 30 DAILY DRILLING REPORT REPORT NO. 31

LEASE	WELL NO.	API WELL NUMBER	WATER DEPTH	DATE
Avary 121	1BS			02-Nov-2017

OPERATOR	CONTRACTOR	RIG NO.
Callon Petroleum Operating	Cactus Drilling	162

SIGNATURE OF OPERATOR'S REPRESENTATIVE: Danny Jackson — Jackson, Danny

SIGNATURE OF CONTRACTOR'S TOOL PUSHER: Jared Arguello — Arguello, Jared

DP SIZE	WEIGHT	GRADE	TOOL JT O.D.	TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTURER	TYPE	STROKE LENGTH
5	19.20	S-135		4.5 IF	599	1	HHF	1600	12.000
5	49.50	Z-140		4.5 IF	38	2	HHF	1600	12.000
7	110.00	DC		H90	18	3			
8	150.00	DC		NC56	6	4			

DAILY DRILLING REPORT WELL 1BS REPORT NO. 31 DATE 02-Nov-2017

FIELD OR DISTRICT	COUNTY	STATE / COUNTRY	WIRE LINE RECORD REEL NO.
*08	Ward	TX / United States	

	SIZE	MAKE	WEIGHT GRADE		NO. JOINTS	LENGTH	RKB. TO CSG. HD.	SET AT
LAST CASING	13.375	J55 JTS	54.5	S	32	1309	28.00	1309
TUBING OR LINER	10.75	J55 BTC	45.5		162	6707	28.00	6704

SIZE	NO LINES	LENGTH SLIPPED

LENGTH CUT OFF | PRESENT LENGTH

WEAR OR TRIPS SINCE LAST CUT

CUMULATIVE WEAR OR TRIPS

DRILLING CREW PAYROLL DATA

DATE	02-Nov-2017
WELL NAME & NO.	Avary 121 1BS
COMPANY	Cactus Drilling
TOOLPUSHER	Arguello, Jared
RIG NO.	162

TIME DISTRIBUTION HOURS

CODE NO.	OPERATION	TOUR 1	TOUR 2
1	RIG UP AND TEAR DOWN		
2	DRILL ACTUAL		
3	REAMING		
4	CORING		
5	CONDITION MUD & CIRCULATE	8:00	6:00
6	TRIPS	1:30	4:00
7	LUBRICATE RIG		
8	REPAIR RIG		
9	CUT OFF DRILLING LINE		
10	DEVIATION SURVEY		
11	WIRELINE LOGS		
12	RUN CASING & CEMENT		
13	WAIT ON CEMENT		
14	NIPPLE UP B.O.P.		
15	TEST B.O.P.		
16	DRILL STEM TEST		
17	PLUG BACK	2:30	2:00
18	SQUEEZE CEMENT		
19	FISHING		
20	DIR. WORK		
21			
22			
23			
COMPLETION A.	PERFORATING		
B.	TUBING TRIPS		
C.	TREATING		
D.	SWABBING		
E.	TESTING		
F.			
G.			
H.			
TOTALS		12:00	12:00

DAYWORK TIME SUMMARY (OFFICE USE ONLY)

HOURS W/CONTR D.P.		
HOURS W/OPR D.P.		
HOURS WITHOUT D.P.		
HOURS STANDBY		
TOTAL DAYWORK		
NO. OF DAYS FROM SPUD		
CUMULATIVE ROTATING HOURS		
DAILY MUD COST		
TOTAL MUD COST		

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
	STANDS D.P.		
	SINGLES D.P.		
	KELLY DOWN		
	TOTAL		

WT. OF STRING

BIT RECORD

BIT NO.			
SIZE			
IADC CODE			
MANUFACTURER			
TYPE			
SERIAL NO.			
JETS			
TFA			
DEPTH OUT			
DEPTH IN			
TOTAL DRILLED			
TOTAL HOURS			

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD

TIME			
WEIGHT			
PRESSURE GRADIENT			
FUNNEL VISCOSITY			
PV/YP			
GEL STRENGTH			
FLUID LOSS			
pH			
SOLIDS			

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT

REMARKS

SAFETY MEETING OVER TRIPPIN OUT OF HOLE. REVIEWED 2 JSAS. VISUALLY INSPECT DRAWWORKS ANCHOR.
ANNULAR- 891 MANIFOLD- 1467 ACCUMULATOR- 2818
DIESEL- 80" GAL- 13880

DRILLER Arguello, Jared

TOUR 1

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
								5		5						

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
18:00	19:00	1:00	17.00	RIG UP CEMENTERS. TEST CEMENT LINES TO 2500 PSI. SET CEMENT PLUG AS PER PROGRAM.
19:00	20:00	1:00	6.02	TRIP OUT 10 STANDS
20:00	0:00	4:00	5.01	CIRCULATE
0:00	1:30	1:30	17.00	RIG UP CEMENTERS, Cement Plug as per program.
1:30	2:00	0:30	6.02	TRIP OUT OF HOLE 10 STANDS.
2:00	6:00	4:00	5.01	CIRCULATE.

TOUR 1 FROM 18:00 TO 6:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Johnson, Steven	12.5	SJ	NO
DERRICKMAN		Henton, William	12.5	WH	NO
MOTORMAN		Gore, Kevin	12.5	KG	NO
FLOORHAND		Bordelon, Niles	12.5	NB	NO
FLOORHAND		Howell, Jonathan	12.5	JH	NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT 29 OBM ? NO

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
	STANDS D.P.		
	SINGLES D.P.		
	KELLY DOWN		
	TOTAL		

WT. OF STRING

BIT RECORD

BIT NO.			
SIZE			
IADC CODE			
MANUFACTURER			
TYPE			
SERIAL NO.			
JETS			
TFA			
DEPTH OUT			
DEPTH IN			
TOTAL DRILLED			
TOTAL HOURS			

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD

TIME			
WEIGHT			
PRESSURE GRADIENT			
FUNNEL VISCOSITY			
PV/YP			
GEL STRENGTH			
FLUID LOSS			
pH			
SOLIDS			

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT

REMARKS

ACC,COM OK,SAFTEY MEETING OVER 100% TIE OFF,REVIEW 2 JSA,MANLIFT OK,
FORKLIFT OK,MANIFOLD 1230,ACC 2800,HYDRILL 650

DRILLER Martin, John

TOUR 2

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
								6		6						

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
6:00	7:00	1:00	17.00	RIG UP CEMENTERS,CEMENT PLUG AS PER PROGRAM
7:00	8:00	1:00	6.02	POOH 10 STD
8:00	12:00	4:00	5.01	CIRCULATE
12:00	12:30	0:30	6.03	TIH 3 STD
12:30	13:30	1:00	17.00	RIG UP CEMENTERS,CEMENT PLUG AS PER PROGRAM1330
13:30	15:30	2:00	5.01	CIRCULATE
15:30	18:00	2:30	6.02	POOH

TOUR 2 FROM 6:00 TO 18:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Martin, John	12.5	JM	NO
DERRICKMAN		Mireles, Ashton	12.5	AM	NO
MOTORMAN		Salazar, Isaac	12.5	IS	NO
FLOORHAND		Glenn, Donnell	12.5	DG	NO
FLOORHAND		Perez, Issac	12.5	IP	NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT 29 OBM ? NO

LEASE	WELL NO.	API WELL NUMBER	WATER DEPTH	DATE
Avary 121	1BS			03-Nov-2017

OPERATOR	CONTRACTOR	RIG NO.
Callon Petroleum Operating	Cactus Drilling	162

SIGNATURE OF OPERATOR'S REPRESENTATIVE	SIGNATURE OF CONTRACTOR'S TOOL PUSHER
Danny Jackson	Jared Arguello

DP SIZE	WEIGHT	GRADE	TOOL JT O.D.	TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTURER	TYPE	STROKE LENGTH
5	19.20	S-135		4.5 IF	599	1	HHF	1600	12.000
5	49.50	Z-140		4.5 IF	38	2	HHF	1600	12.000
7	110.00	DC		H90	18	3			
8	150.00	DC		NC56	6	4			

DAILY DRILLING REPORT WELL 1BS REPORT NO. 32 DATE 03-Nov-2017

FIELD OR DISTRICT	COUNTY	STATE / COUNTRY	WIRE LINE RECORD REEL NO.
*08	Ward	TX / United States	

	SIZE	MAKE	WEIGHT GRADE		NO. JOINTS	LENGTH	RKB. TO CSG. HD.	SET AT
LAST CASING	13.375	J55 JTS	54.5	S	32	1309	28.00	1309
TUBING OR LINER	10.75	J55 BTC	45.5		162	6707	28.00	6704

SIZE	NO LINES	LENGTH SLIPPED

LENGTH CUT OFF | PRESENT LENGTH

WEAR OR TRIPS SINCE LAST CUT

CUMULATIVE WEAR OR TRIPS

DRILLING CREW PAYROLL DATA

DATE	03-Nov-2017
WELL NAME & NO.	Avary 121 1BS
COMPANY	Cactus Drilling
TOOLPUSHER	Arguello, Jared
RIG NO.	162

TIME DISTRIBUTION HOURS

CODE NO.	OPERATION	TOUR 1	TOUR 2
1	RIG UP AND TEAR DOWN		
2	DRILL ACTUAL		
3	REAMING		
4	CORING		
5	CONDITION MUD & CIRCULATE	0:30	1:00
6	TRIPS	10:30	
7	LUBRICATE RIG	0:30	
8	REPAIR RIG		
9	CUT OFF DRILLING LINE		
10	DEVIATION SURVEY		
11	WIRELINE LOGS		
12	RUN CASING & CEMENT		
13	WAIT ON CEMENT		
14	NIPPLE UP B.O.P.		
15	TEST B.O.P.		
16	DRILL STEM TEST		
17	PLUG BACK		
18	SQUEEZE CEMENT		
19	FISHING		
20	DIR. WORK		
21	CLEAN PITS FO	0:30	11:00
22			
23			
COMPLETION	A. PERFORATING		
	B. TUBING TRIPS		
	C. TREATING		
	D. SWABBING		
	E. TESTING		
	F.		
	G.		
	H.		
TOTALS		12:00	12:00

DAYWORK TIME SUMMARY (OFFICE USE ONLY)

HOURS W/CONTR D.P.		
HOURS W/OPR D.P.		
HOURS WITHOUT D.P.		
HOURS STANDBY		
TOTAL DAYWORK		
NO. OF DAYS FROM SPUD		
CUMULATIVE ROTATING HOURS		
DAILY MUD COST		
TOTAL MUD COST		

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
	STANDS D.P.		
	SINGLES D.P.		
	KELLY DOWN		
	TOTAL		

WT. OF STRING

BIT RECORD

BIT NO.	7
SIZE	6.75
IADC CODE	
MANUFACTURER	ULTERA
TYPE	U713M
SERIAL NO.	19889
JETS	18 18 18 12 / 12 12 12
TFA	
DEPTH OUT	
DEPTH IN	
TOTAL DRILLED	
TOTAL HOURS	

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD

TIME			
WEIGHT			
PRESSURE GRADIENT			
FUNNEL VISCOSITY			
PV/YP			
GEL STRENGTH			
FLUID LOSS			
pH			
SOLIDS			

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT
Sapp	1		

REMARKS
SAFETY MEETING OVER PICKING UP BHA. REVIEWED 2 JSAS. VISUALLY INSPECT DRAWWORKS ANCHOR. MAN 1478, ACC 2859, ANN 800. DIESEL 76", 13067GAL.

DRILLER Steven Johnson

TOUR 1

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
								5		5						

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
18:00	21:00	3:00	6.02	TRIP OUT OF HOLE. LAY DOWN TUBING. TAKE OFF AND LAY DOWN TUBING BELLS AND ELEVATORS.
21:00	21:30	0:30	21.99	CLEAN AND ORGANIZE RIG FLOOR. PREPARE TO TRIP IN THE HOLE.
21:30	22:00	0:30	7.00	LUBRICATE RIG
22:00	5:30	7:30	6.03	MAKE UP BIT SUB AND BIT. TRIP IN THE HOLE. REAM THROUGH CEMENT FROM 9889 TO 10415
5:30	6:00	0:30	5.01	CIRCULATE BOTTOMS UP.

TOUR 1 FROM 18:00 TO 6:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Johnson, Steven	12.5	SJ	NO
DERRICKMAN		Henton, William	12.5	WH	NO
MOTORMAN		Gore, Kevin	12.5	KG	NO
FLOORHAND		Bordelon, Niles	12.5	NB	NO
FLOORHAND		Howell, Jonathan	12.5	JH	NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT 30 OBM ? NO

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
	STANDS D.P.		
	SINGLES D.P.		
	KELLY DOWN		
	TOTAL		

WT. OF STRING

BIT RECORD

BIT NO.	
SIZE	
IADC CODE	
MANUFACTURER	
TYPE	
SERIAL NO.	
JETS	
TFA	
DEPTH OUT	
DEPTH IN	
TOTAL DRILLED	
TOTAL HOURS	

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD

TIME			
WEIGHT			
PRESSURE GRADIENT			
FUNNEL VISCOSITY			
PV/YP			
GEL STRENGTH			
FLUID LOSS			
pH			
SOLIDS			

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT

REMARKS
NO ACC, COM OK,SAFTEY MEETING OVER CLEANING PITS,REVIEW 2 JSA, MANLIFT OK,FORKLIFT OK,MANIFOLD 2000,ACC 3000,HYDRILL 850

DRILLER Jon Martin

TOUR 2

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
								6		6						

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
6:00	7:00	1:00	5.01	CIRCULATE BOTTOM UP
7:00	18:00	11:00	21.99	CLEAN PITS FOR OIL BASE

TOUR 2 FROM 6:00 TO 18:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Martin, John	12.5	JM	NO
DERRICKMAN		Mireles, Ashton	12.5	AM	NO
MOTORMAN		Salazar, Isaac	12.5	IS	NO
FLOORHAND		Glenn, Donnell	12.5	DG	NO
FLOORHAND		Perez, Issac	12.5	IP	NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT 30 OBM ? YES

LEASE	WELL NO.	API WELL NUMBER	WATER DEPTH	DATE
Avary 121	1BS			04-Nov-2017

OPERATOR	CONTRACTOR	RIG NO.
Callon Petroleum Operating	Cactus Drilling	162

SIGNATURE OF OPERATOR'S REPRESENTATIVE: Jackson, Danny

SIGNATURE OF CONTRACTOR'S TOOL PUSHER: Arguello, Jared

DP SIZE	WEIGHT	GRADE	TOOL JT O.D.	TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTURER	TYPE	STROKE LENGTH
5	19.20	S-135		4.5 IF	599	1	HHF	1600	12.000
5	49.50	Z-140		4.5 IF	38	2	HHF	1600	12.000
7	110.00	DC		H90	18	3			
8	150.00	DC		NC56	6	4			

DAILY DRILLING REPORT WELL 1BS REPORT NO. 33 DATE 04-Nov-2017

FIELD OR DISTRICT	COUNTY	STATE / COUNTRY	WIRE LINE RECORD REEL NO.
*08	Ward	TX / United States	

	SIZE	MAKE	WEIGHT	GRADE	NO. JOINTS	LENGTH	RKB. TO CSG. HD.	SET AT
LAST CASING	13.375	J55 JTS	54.5	S	32	1309	28.00	1309
TUBING OR LINER	10.75	J55 BTC	45.5		162	6707	28.00	6704
	7.625							

SIZE	NO LINES	LENGTH SLIPPED

LENGTH CUT OFF | PRESENT LENGTH

WEAR OR TRIPS SINCE LAST CUT

CUMULATIVE WEAR OR TRIPS

DRILLING CREW PAYROLL DATA

DATE	04-Nov-2017
WELL NAME & NO.	Avary 121 1BS
COMPANY	Cactus Drilling
TOOLPUSHER	Arguello, Jared
RIG NO.	162

TIME DISTRIBUTION HOURS

CODE NO.	OPERATION	TOUR 1	TOUR 2
1	RIG UP AND TEAR DOWN		
2	DRILL ACTUAL		6:30
3	REAMING	1:00	
4	CORING		
5	CONDITION MUD & CIRCULATE	2:30	
6	TRIPS	7:30	5:00
7	LUBRICATE RIG		0:30
8	REPAIR RIG		
9	CUT OFF DRILLING LINE		
10	DEVIATION SURVEY		
11	WIRELINE LOGS		
12	RUN CASING & CEMENT		
13	WAIT ON CEMENT		
14	NIPPLE UP B.O.P.		
15	TEST B.O.P.		
16	DRILL STEM TEST		
17	PLUG BACK		
18	SQUEEZE CEMENT		
19	FISHING		
20	DIR. WORK		
21	CLEAN MUD TAN	1:00	
22			
23			
COMPLETION A.	PERFORATING		
B.	TUBING TRIPS		
C.	TREATING		
D.	SWABBING		
E.	TESTING		
F.			
G.			
H.			
TOTALS		12:00	12:00

DAYWORK TIME SUMMARY (OFFICE USE ONLY)

HOURS W/CONTR D.P.		
HOURS W/OPR D.P.		
HOURS WITHOUT D.P.		
HOURS STANDBY		
TOTAL DAYWORK		
NO. OF DAYS FROM SPUD		
CUMULATIVE ROTATING HOURS		
DAILY MUD COST		
TOTAL MUD COST		

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
	STANDS D.P.		
	SINGLES D.P.		
	KELLY DOWN		
	TOTAL		

WT. OF STRING

BIT RECORD

BIT NO.	9
SIZE	6.75
IADC CODE	
MANUFACTURER	ULTERRA
TYPE	CF611
SERIAL NO.	35943
JETS	16 16 16 16 / 16 16
TFA	0.460194
DEPTH OUT	
DEPTH IN	
TOTAL DRILLED	
TOTAL HOURS	

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD

TIME			
WEIGHT			
PRESSURE GRADIENT			
FUNNEL VISCOSITY			
PV/YP			
GEL STRENGTH			
FLUID LOSS			
pH			
SOLIDS			

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT

REMARKS

SAFETY MEETING OVER TRIPPING OUT OF THE HOLE. REVIEWED 2 JSAS OVER TRIPPING WITH TOP DRIVE AND INSTALLING ROTATING HEAD. VISUALLY INSPECT DRAWWORKS ANCHOR. MAN 1980, ACC 3065, ANN 1300.
DIESEL- 72 GAL- 12422
MUD DIESEL- 56 GAL- 7286

DRILLER: Johnson, Steven

TOUR 1

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
								5		5						

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
18:00	19:00	1:00	21.99	CLEAN MUD TANKS. FILL MUD TANKS WITH OIL BASE. PREPARE TO DISPLACE TO OIL BASE MUD.
19:00	20:00	1:00	5.01	DISPLACE TO OIL BASE MUD.
20:00	21:00	1:00	3.00	REAM THROUGH CEMENT FROM 10415 TO 10600
21:00	22:30	1:30	5.01	CIRCULATE BOTTOMS UP, BUILD SLUG, PREPARE TO TRIP OUT OF HOLE.
22:30	3:30	5:00	6.02	TRIP OUT OF HOLE. BREAK BIT AND BIT SUB.
3:30	6:00	2:30	6.01	TRIPS, PICK UP TOOLS / BHA. TEST MWD TOOL. MAKE UP BIT.

TOUR 1 FROM 18:00 TO 6:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Johnson, Steven	12.5	SJ	NO
DERRICKMAN		Henton, William	12.5	WH	NO
MOTORMAN		Gore, Kevin	12.5	KG	NO
FLOORHAND		Bordelon, Niles	12.5	NB	NO
FLOORHAND		Howell, Jonathan	12.5	JH	NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT: 31 OBM ? YES

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
1	Bit	6.75	1
1	Motor	5	24.75
1	FLOAT SUB	4.75	3.55
1	NMDC PONY	4.5	14.73
1	MULESHOE	4.75	3.52
2	NMDC	4.75	61.18
1	X-O	5.25	3
112	STANDS D.P.	4.5	10569.94
0	SINGLES D.P.	4.5	0
	KELLY DOWN		14
	TOTAL		10695.67

WT. OF STRING

BIT RECORD

BIT NO.	9
SIZE	6.75
IADC CODE	
MANUFACTURER	ULTERRA
TYPE	CF611
SERIAL NO.	35943
JETS	16 16 16 16 / 16 16
TFA	
DEPTH OUT	
DEPTH IN	
TOTAL DRILLED	
TOTAL HOURS	6.5

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD

TIME	06:00	12:00	18:00
WEIGHT	10.7	10.7	10.7
PRESSURE GRADIENT	0.55533	0.55533	0.55533
FUNNEL VISCOSITY	65	65	65
PV/YP			
GEL STRENGTH			
FLUID LOSS			
pH			
SOLIDS			

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT

REMARKS

NO ACC,COM OK,S/M OVER HOUSEKEEPING,REVIEW 2 JSA,FORKLIFT OK, MANLIFT OK,MANIFOLD 1760,ACC 3200,HYDRILL 850,P/U 220,S/O 170,S/W 200

DRILLER: Martin, John

TOUR 2

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
10626	10695	D			40	4	1400	5	65	5						188

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
6:00	11:00	5:00	6.03	TRIP IN HOLE F/BHA,T/10626
11:00	14:00	3:00	2.02	SLD F/10626,T/10652
14:00	14:30	0:30	7.00	LUBRICATE RIG
14:30	18:00	3:30	2.02	SLD F/10652,T/10695

TOUR 2 FROM 6:00 TO 18:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Martin, John	12.5	JM	NO
DERRICKMAN		Mireles, Ashton	12.5	AM	NO
MOTORMAN		Salazar, Isaac	12.5	IS	NO
FLOORHAND		Glenn, Donnell	12.5	DG	NO
FLOORHAND		Perez, Issac	12.5	IP	NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT: 31 OBM ? YES

LEASE	WELL NO.	API WELL NUMBER	WATER DEPTH	DATE
Avary 121	1BS			05-Nov-2017

OPERATOR	CONTRACTOR	RIG NO.
Callon Petroleum Operating	Cactus Drilling	162

SIGNATURE OF OPERATOR'S REPRESENTATIVE	SIGNATURE OF CONTRACTOR'S TOOL PUSHER
Jackson, Danny	Arguello, Jared

DP SIZE	WEIGHT	GRADE	TOOL JT O.D.	TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTURER	TYPE	STROKE LENGTH
5	19.20	S-135		4.5 IF	599	1	HHF	1600	12.000
5	49.50	Z-140		4.5 IF	38	2	HHF	1600	12.000
7	110.00	DC		H90	18	3			
8	150.00	DC		NC56	6	4			

DAILY DRILLING REPORT WELL 1BS REPORT NO. 34 DATE 05-Nov-2017

FIELD OR DISTRICT	COUNTY	STATE / COUNTRY	WIRE LINE RECORD REEL NO.
*08	Ward	TX / United States	

	SIZE	MAKE	WEIGHT	GRADE	NO. JOINTS	LENGTH	RKB. TO CSG. HD.	SET AT
LAST CASING	13.375	J55 JTS	54.5	S	32	1309	28.00	1309
TUBING OR LINER	10.75	J55 BTC	45.5		162	6707	28.00	6704
	7.625							

SIZE	NO LINES	LENGTH SLIPPED

LENGTH CUT OFF | PRESENT LENGTH

WEAR OR TRIPS SINCE LAST CUT

CUMULATIVE WEAR OR TRIPS

DRILLING CREW PAYROLL DATA

DATE	05-Nov-2017
WELL NAME & NO.	Avary 121 1BS
COMPANY	Cactus Drilling
TOOLPUSHER	Arguello, Jared
RIG NO.	162

TIME DISTRIBUTION HOURS

CODE NO.	OPERATION	TOUR 1	TOUR 2
1	RIG UP AND TEAR DOWN		
2	DRILL ACTUAL	10:30	12:00
3	REAMING		
4	CORING		
5	CONDITION MUD & CIRCULATE	1:30	
6	TRIPS		
7	LUBRICATE RIG		
8	REPAIR RIG		
9	CUT OFF DRILLING LINE		
10	DEVIATION SURVEY		
11	WIRELINE LOGS		
12	RUN CASING & CEMENT		
13	WAIT ON CEMENT		
14	NIPPLE UP B.O.P.		
15	TEST B.O.P.		
16	DRILL STEM TEST		
17	PLUG BACK		
18	SQUEEZE CEMENT		
19	FISHING		
20	DIR. WORK		
21			
22			
23			
COMPLETION A.	PERFORATING		
B.	TUBING TRIPS		
C.	TREATING		
D.	SWABBING		
E.	TESTING		
F.			
G.			
H.			
TOTALS		12:00	12:00

DAYWORK TIME SUMMARY (OFFICE USE ONLY)

HOURS W/CONTR D.P.		
HOURS W/OPR D.P.		
HOURS WITHOUT D.P.		
HOURS STANDBY		
TOTAL DAYWORK		
NO. OF DAYS FROM SPUD		
CUMULATIVE ROTATING HOURS		
DAILY MUD COST		
TOTAL MUD COST		

TOUR 1

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
1	Bit	6.75	1
1	Motor	5	24.75
1	FLOAT SUB	4.75	3.55
1	NMDC PONY	4.5	14.73
1	MULESHOE	4.75	3.52
2	NMDC	4.75	61.18
1	X-O	5.25	3
113	STANDS D.P.	4.5	10633.23
0	SINGLES D.P.	4.5	0
	KELLY DOWN		21
	TOTAL		10765.96

WT. OF STRING

BIT RECORD

BIT NO.	9
SIZE	6.75
IADC CODE	
MANUFACTURER	ULTERRA
TYPE	CF611
SERIAL NO.	35943
JETS	16 16 16 16 / 16 16
TFA	
DEPTH OUT	
DEPTH IN	10600
TOTAL DRILLED	165
TOTAL HOURS	17

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD

TIME	18:00	00:00	05:00
WEIGHT	10.9	10.8	10.85
PRESSURE GRADIENT	0.56571	0.56052	0.563115
FUNNEL VISCOSITY	61	61	63
PV/YP			
GEL STRENGTH			
FLUID LOSS			
pH			
SOLIDS			

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT
Lime	30	FLR+	20

REMARKS
SAFETY MEETING OVER ELECTRICAL LINES. REVIEWED 2 JSAS. VISUALLY INSPECT DRAWWORKS ANCHOR. MAN 1270, ACC 3099, ANN 1050.
DIESEL- 67 GAL- 11201
MUD DIESEL- 54 GAL- 6971

DRILLER Johnson, Steven

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
10695	10765	D			0	4	1010	5	55	5						160

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
18:00	20:30	2:30	2.02	DRILL FROM 10695 TO 10750
20:30	22:00	1:30	5.01	BUILD TROPH.
22:00	6:00	8:00	2.02	TIME DRILL .FROM 10750 TO 10765

TOUR 1 FROM 18:00 TO 6:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Johnson, Steven	13.5	SJ	NO
DERRICKMAN		Henton, William	13.5	WH	NO
MOTORMAN		Gore, Kevin	13.5	KG	NO
FLOORHAND		Bordelon, Niles	13.5	NB	NO
FLOORHAND		Howell, Jonathan	13.5	JH	NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT 32 OBM ? YES

TOUR 2

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
1	Bit	6.75	1
1	Motor	5	24.75
1	FLOAT SUB	4.75	3.55
1	NMDC PONY	4.5	14.73
1	MULESHOE	4.75	3.52
2	NMDC	4.75	61.18
1	X-O	5.25	3
113	STANDS D.P.	4.5	10633.23
0	SINGLES D.P.	4.5	31.64
	KELLY DOWN		26
	TOTAL		10802.6

WT. OF STRING

BIT RECORD

BIT NO.	9
SIZE	6.75
IADC CODE	
MANUFACTURER	ULTERRA
TYPE	CF611
SERIAL NO.	35943
JETS	16 16 16 16 / 16 16
TFA	
DEPTH OUT	
DEPTH IN	10600
TOTAL DRILLED	
TOTAL HOURS	29

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD

TIME	06:00	12:00	18:00
WEIGHT	10.9	10.8	10.8
PRESSURE GRADIENT	0.56571	0.56052	0.56052
FUNNEL VISCOSITY	62	62	62
PV/YP			
GEL STRENGTH			
FLUID LOSS			
pH			
SOLIDS			

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT

REMARKS
NO ACC, COM OK, SAFTY MEETING POWER WASHING, REV 2 JSA, MANLIFT OK, FORKLIFT OK, MAN-1750, ACC- 3200, HYD- 1000,

DRILLER Martin, John

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
10765	10802	D			40	8	1050	5		5	55					159

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
6:00	18:00	12:00	2.02	SLD F/10765 T/10802

TOUR 2 FROM 6:00 TO 18:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Martin, John	12.5	JM	NO
DERRICKMAN		Mireles, Ashton	12.5	AM	NO
MOTORMAN		Salazar, Isaac	12.5	IS	NO
FLOORHAND		Glenn, Donnell	12.5	DG	NO
FLOORHAND		Perez, Issac	12.5	IP	NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT 32 OBM ? YES

No. 34 DAILY DRILLING REPORT REPORT NO. 35

LEASE	WELL NO.	API WELL NUMBER	WATER DEPTH	DATE
Avary 121	1BS			06-Nov-2017

OPERATOR	CONTRACTOR	RIG NO.
Callon Petroleum Operating	Cactus Drilling	162

SIGNATURE OF OPERATOR'S REPRESENTATIVE: Jackson, Danny

SIGNATURE OF CONTRACTOR'S TOOL PUSHER: Arguello, Jared

DP SIZE	WEIGHT	GRADE	TOOL JT O.D.	TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTURER	TYPE	STROKE LENGTH
5	19.20	S-135		4.5 IF	599	1	HHF	1600	12.000
5	49.50	Z-140		4.5 IF	38	2	HHF	1600	12.000
7	110.00	DC		H90	18	3			
8	150.00	DC		NC56	6	4			

DAILY DRILLING REPORT WELL 1BS REPORT NO. 35 DATE 06-Nov-2017

FIELD OR DISTRICT	COUNTY	STATE / COUNTRY	WIRE LINE RECORD REEL NO.
*08	Ward	TX / United States	

	SIZE	MAKE	WEIGHT	GRADE	NO. JOINTS	LENGTH	RKB. TO CSG. HD.	SET AT
LAST CASING	13.375	J55 JTS	54.5	S	32	1309	28.00	1309
TUBING OR LINER	10.75	J55 BTC	45.5		162	6707	28.00	6704
	7.625							

SIZE	NO LINES	LENGTH SLIPPED

LENGTH CUT OFF | PRESENT LENGTH

WEAR OR TRIPS SINCE LAST CUT

CUMULATIVE WEAR OR TRIPS

DRILLING CREW PAYROLL DATA

DATE	06-Nov-2017
WELL NAME & NO.	Avary 121 1BS
COMPANY	Cactus Drilling
TOOLPUSHER	Arguello, Jared
RIG NO.	162

TIME DISTRIBUTION HOURS

CODE NO.	OPERATION	TOUR 1	TOUR 2
1	RIG UP AND TEAR DOWN		
2	DRILL ACTUAL	12:00	2:00
3	REAMING		
4	CORING		
5	CONDITION MUD & CIRCULATE		
6	TRIPS		10:00
7	LUBRICATE RIG		
8	REPAIR RIG		
9	CUT OFF DRILLING LINE		
10	DEVIATION SURVEY		
11	WIRELINE LOGS		
12	RUN CASING & CEMENT		
13	WAIT ON CEMENT		
14	NIPPLE UP B.O.P.		
15	TEST B.O.P.		
16	DRILL STEM TEST		
17	PLUG BACK		
18	SQUEEZE CEMENT		
19	FISHING		
20	DIR. WORK		
21			
22			
23			
COMPLETION A.	PERFORATING		
B.	TUBING TRIPS		
C.	TREATING		
D.	SWABBING		
E.	TESTING		
F.			
G.			
H.			
TOTALS		12:00	12:00

DAYWORK TIME SUMMARY (OFFICE USE ONLY)

HOURS W/CONTR D.P.	
HOURS W/OPR D.P.	
HOURS WITHOUT D.P.	
HOURS STANDBY	
TOTAL DAYWORK	
NO. OF DAYS FROM SPUD	
CUMULATIVE ROTATING HOURS	
DAILY MUD COST	
TOTAL MUD COST	

TOUR 1

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
1	Bit	6.75	1
1	Motor	5	24.75
1	FLOAT SUB	4.75	3.55
1	NMDC PONY	4.5	14.73
1	MULESHOE	4.75	3.52
2	NMDC	4.75	61.18
1	X-O	5.25	3
113	STANDS D.P.	4.5	10633.23
0	SINGLES D.P.	4.5	0
	KELLY DOWN		89
	TOTAL		10833.96

WT. OF STRING

BIT RECORD

BIT NO.	9	
SIZE	6.75	
IADC CODE		
MANUFACTURER	ULTERRA	
TYPE	CF611	
SERIAL NO.	35943	
JETS	16 16 16 16 16 16	
TFA	1.178097	
DEPTH OUT		
DEPTH IN	10600	
TOTAL DRILLED	233	
TOTAL HOURS	29	

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD

TIME	18:00	00:00	05:00
WEIGHT	10.8	10.85	10.85
PRESSURE GRADIENT	0.56052	0.563115	0.563115
FUNNEL VISCOSITY	62	62	64
PV/YP			
GEL STRENGTH			
FLUID LOSS			
pH			
SOLIDS			

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT

REMARKS
SAFETY MEETING OVER MIXING CHEMICALS. REVIEWED 2 JSAS OVER MANLIFT OPERATIONS AND STEAM CLEANING. VISUALLY INSPECT DRAWWORKS ANCHOR. MAN 1647, ACC 3200, ANN 1000
DIESEL- 63 GAL- 10363
MUD DIESEL- 53 GAL- 6812

DRILLER Johnson, Steven

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
10802	10833	D			0	5	1010	5		5	55					160

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
18:00	6:00	12:00	2.02	DRILL FROM 10802 TO 10833

TOUR 1 FROM 18:00 TO 6:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Johnson, Steven	12.5		NO
DERRICKMAN		Henton, William	12.5		NO
MOTORMAN		Gore, Kevin	12.5		NO
FLOORHAND		Bordelon, Niles	12.5		NO
FLOORHAND		Howell, Jonathan	12.5		NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT 33 OBM ? YES

TOUR 2

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
1	Bit	6.75	1
1	Motor	5	24.75
1	FLOAT SUB	4.75	3.55
1	NMDC PONY	4.5	14.73
1	MULESHOE	4.75	3.52
2	NMDC	4.75	61.18
1	X-O	5.25	3
132	STANDS D.P.	4.5	12424.67
0	SINGLES D.P.	4.5	0
	KELLY DOWN		0
	TOTAL		12536.4

WT. OF STRING

BIT RECORD

BIT NO.	9	10
SIZE	6.75	6.75
IADC CODE		
MANUFACTURER	ULTERRA	BAKER
TYPE	CF611	STX-30
SERIAL NO.	35943	5275598
JETS	16 16 16 16 16 16 18 18 18	
TFA		
DEPTH OUT	10835	
DEPTH IN	10600	10835
TOTAL DRILLED	235	
TOTAL HOURS	31	

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD

TIME	06:00	12:00	18:00
WEIGHT	10.8	10.8	10.8
PRESSURE GRADIENT	0.56052	0.56052	0.56052
FUNNEL VISCOSITY	62	62	62
PV/YP			
GEL STRENGTH			
FLUID LOSS			
pH			
SOLIDS			

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT

REMARKS
NO ACC,COM OK,S/M OVER TRIPPING PIPE ,REVIEW 2 JSA,MANLIFT OK, FORKLIFT OK,MANIFOLD 1620,ACC,3100,HYDRILL850

DRILLER Martin, John

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
10833	10835	D			40	6	1050	5		5	55					160

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
6:00	8:00	2:00	2.02	SLD F/10833,T/10835
8:00	12:30	4:30	6.02	TRIP OUT OF HOLE
12:30	14:00	1:30	6.01	C/O BIT,MWD AND TEST
14:00	18:00	4:00	6.03	TRIP IN HOLE

TOUR 2 FROM 6:00 TO 18:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Martin, John	12.5		NO
DERRICKMAN		Mireles, Ashton	12.5		NO
MOTORMAN		Salazar, Isaac	12.5		NO
FLOORHAND		Glenn, Donnell	12.5		NO
FLOORHAND		Perez, Issac	12.5		NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT 33 OBM ? YES

No. 35 DAILY DRILLING REPORT REPORT NO. 37

LEASE	WELL NO.	API WELL NUMBER	WATER DEPTH	DATE
Avary 121	1BS			07-Nov-2017

OPERATOR	CONTRACTOR	RIG NO.
Callon Petroleum Operating	Cactus Drilling	162

SIGNATURE OF OPERATOR'S REPRESENTATIVE: Jackson, Danny

SIGNATURE OF CONTRACTOR'S TOOL PUSHER: Arguello, Jared

DP SIZE	WEIGHT	GRADE	TOOL JT O.D.	TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTURER	TYPE	STROKE LENGTH
5	19.20	S-135		4.5 IF	599	1	HHF	1600	12.000
5	49.50	Z-140		4.5 IF	38	2	HHF	1600	12.000
7	110.00	DC		H90	18	3			
8	150.00	DC		NC56	6	4			

DAILY DRILLING REPORT WELL 1BS REPORT NO. 37 DATE 07-Nov-2017

FIELD OR DISTRICT	COUNTY	STATE / COUNTRY	WIRE LINE RECORD REEL NO.	DRILLING CREW PAYROLL DATA
*08	Ward	TX / United States		DATE: 07-Nov-2017
				WELL NAME & NO.: Avary 121 1BS
				COMPANY: Cactus Drilling
				TOOLPUSHER: Arguello, Jared; RIG NO. 162

	SIZE	MAKE	WEIGHT GRADE		NO. JOINTS	LENGTH	RKB. TO CSG. HD.	SET AT
LAST CASING	13.375	J55 JTS	54.5	S	32	1309	28.00	1309
TUBING OR LINER	10.75	J55 BTC	45.5		162	6707	28.00	6704
	7.625							

WIRE LINE RECORD: SIZE | NO LINES | LENGTH SLIPPED; LENGTH CUT OFF | PRESENT LENGTH; WEAR OR TRIPS SINCE LAST CUT; CUMULATIVE WEAR OR TRIPS

TIME DISTRIBUTION HOURS

CODE NO.	OPERATION	TOUR 1	TOUR 2
1	RIG UP AND TEAR DOWN		
2	DRILL ACTUAL	10:00	9:00
3	REAMING		
4	CORING		
5	CONDITION MUD & CIRCULATE		0:30
6	TRIPS	2:00	2:00
7	LUBRICATE RIG		0:30
8	REPAIR RIG		
9	CUT OFF DRILLING LINE		
10	DEVIATION SURVEY		
11	WIRELINE LOGS		
12	RUN CASING & CEMENT		
13	WAIT ON CEMENT		
14	NIPPLE UP B.O.P.		
15	TEST B.O.P.		
16	DRILL STEM TEST		
17	PLUG BACK		
18	SQUEEZE CEMENT		
19	FISHING		
20	DIR. WORK		
21			
22			
23			
COMPLETION A.	PERFORATING		
B.	TUBING TRIPS		
C.	TREATING		
D.	SWABBING		
E.	TESTING		
F.			
G.			
H.			
TOTALS		12:00	12:00

DAYWORK TIME SUMMARY (OFFICE USE ONLY): HOURS W/CONTR D.P.; HOURS W/OPR D.P.; HOURS WITHOUT D.P.; HOURS STANDBY; TOTAL DAYWORK; NO. OF DAYS FROM SPUD; CUMULATIVE ROTATING HOURS; DAILY MUD COST; TOTAL MUD COST

TOUR 1

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
1	Bit	6.75	1
1	Motor	5	24.75
1	FLOAT SUB	4.75	3.55
1	NMDC PONY	4.5	14.73
1	MULESHOE	4.75	3.52
2	NMDC	4.75	61.18
1	X-O	5.25	3
114	STANDS D.P.	4.5	10728.28
0	SINGLES D.P.	4.5	0
	KELLY DOWN		34
	TOTAL		10874.01

WT. OF STRING

BIT RECORD

BIT NO.	10
SIZE	6.75
IADC CODE	
MANUFACTURER	BAKER
TYPE	STX-30
SERIAL NO.	5275598
JETS	18 18 18
TFA	0.745515
DEPTH OUT	
DEPTH IN	10835
TOTAL DRILLED	39
TOTAL HOURS	10

CUTTING STRUCTURE: INNER | OUTER | DULL CHAR | LOCATION; BEARINGS/SEALS | GAGE | OTHER DULL CHAR | REASON PULLED

MUD RECORD

TIME	18:00	00:00	05:00
WEIGHT		10.95	10.95
PRESSURE GRADIENT		0.568305	0.568305
FUNNEL VISCOSITY		64	65
PV/YP			
GEL STRENGTH			
FLUID LOSS			
pH			
SOLIDS			

MUD & CHEMICAL ADDED: TYPE | AMOUNT | TYPE | AMOUNT

REMARKS
SAFETY MEETING OVER TEAMWORK. REVIEWED 2 JSAS OVER SERVICING AIR COMPRESSORS AND TRIPPING IN THE HOLE. VISUALLY INSPECT DRAWWORKS ANCHOR. MAN 1200, ACC 2960, ANN 1200.
DIESEL- 95" GAL- 16765
MUD DIESEL- 52" GAL- 6653

DRILLER: Johnson, Steven

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
10835	10874	D			0	2	1420	5		5	65					190

DEVIATION RECORD: DEPTH | DEV | DIR. | TVD | HORZ. DISP. | DEPTH | DEV | DIR. | TVD | HORZ. DISP. | DEPTH | DEV | DIR. | TVD | HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
18:00	20:00	2:00	6.03	TRIP IN THE HOLE
20:00	6:00	10:00	2.02	DRILL FROM 10835 TO 10874

TOUR 1 FROM 18:00 TO 6:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Johnson, Steven	12.5	SJ	NO
DERRICKMAN		Henton, William	12.5	WH	NO
MOTORMAN		Gore, Kevin	12.5	KG	NO
FLOORHAND		Howell, Jonathan	12.5	JH	NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT: 34 OBM ? YES

TOUR 2

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
1	Bit	6.75	1
1	Motor	5	24.75
1	FLOAT SUB	4.75	3.55
1	NMDC PONY	4.5	14.73
1	MULESHOE	4.75	3.52
2	NMDC	4.75	61.18
1	X-O	5.25	3
114	STANDS D.P.	4.5	10728.28
0	SINGLES D.P.	4.5	63.17
	KELLY DOWN		27
	TOTAL		10930.18

WT. OF STRING

BIT RECORD

BIT NO.	10
SIZE	6.75
IADC CODE	
MANUFACTURER	BAKER
TYPE	STX-30
SERIAL NO.	5275598
JETS	18 18 18
TFA	
DEPTH OUT	10930
DEPTH IN	10835
TOTAL DRILLED	95
TOTAL HOURS	19

CUTTING STRUCTURE: INNER | OUTER | DULL CHAR | LOCATION; BEARINGS/SEALS | GAGE | OTHER DULL CHAR | REASON PULLED

MUD RECORD

TIME	06:00	12:00	18:00
WEIGHT	10.8	10.8	10.8
PRESSURE GRADIENT	0.56052	0.56052	0.56052
FUNNEL VISCOSITY	63	63	63
PV/YP			
GEL STRENGTH			
FLUID LOSS			
pH			
SOLIDS			

MUD & CHEMICAL ADDED: TYPE | AMOUNT | TYPE | AMOUNT

REMARKS
NO ACC,COM OK,S/M OVER FORKLIFT OPERATION,REVIEW 2 JSA,MANLIFT OK, FORKLIFT OK,MANIFOLD 1580,ACC 3000,HYDRILL 1000

DRILLER: Martin, John

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
10874	10930	D			0	5	1510	5		5	65					190

DEVIATION RECORD: DEPTH | DEV | DIR. | TVD | HORZ. DISP. | DEPTH | DEV | DIR. | TVD | HORZ. DISP. | DEPTH | DEV | DIR. | TVD | HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
6:00	15:00	9:00	2.02	SLF F/10874,T/10930
15:00	15:30	0:30	7.00	LUBRICATE RIG
15:30	16:00	0:30	5.01	CIRCULATE WHILE BUILDING SLUG
16:00	18:00	2:00	6.02	POOH

TOUR 2 FROM 6:00 TO 18:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Martin, John	12.5	JM	NO
DERRICKMAN		Mireles, Ashton	12.5	AM	NO
MOTORMAN		Salazar, Isaac	12.5	IS	NO
FLOORHAND		Glenn, Donnell	12.5	DG	NO
FLOORHAND		Perez, Issac	12.5	IP	NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT: 34 OBM ? YES

IADC No. 35 Rev. B
IADC No. 35 Rev. B

LEASE	WELL NO.	API WELL NUMBER	WATER DEPTH	DATE
Avary 121	1BS			08-Nov-2017

OPERATOR	CONTRACTOR	RIG NO.
Callon Petroleum Operating	Cactus Drilling	162

SIGNATURE OF OPERATOR'S REPRESENTATIVE	SIGNATURE OF CONTRACTOR'S TOOL PUSHER
DANNY, JACKSON	Arguello, Jared

DP SIZE	WEIGHT	GRADE	TOOL JT O.D.	TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTURER	TYPE	STROKE LENGTH
5	19.20	S-135		4.5 IF	599	1	HHF	1600	12.000
5	49.50	Z-140		4.5 IF	38	2	HHF	1600	12.000
7	110.00	DC		H90	18	3			
8	150.00	DC		NC56	6	4			

DAILY DRILLING REPORT WELL 1BS REPORT NO. 38 DATE 08-Nov-2017

FIELD OR DISTRICT	COUNTY	STATE / COUNTRY
*08	Ward	TX / United States

	SIZE	MAKE	WEIGHT GRADE		NO. JOINTS	LENGTH	RKB. TO CSG. HD.	SET AT
LAST CASING	13.375	J55 JTS	54.5	S	32	1309	28.00	1309
TUBING OR LINER	10.75	J55 BTC	45.5		162	6707	28.00	6704
	7.625							

WIRE LINE RECORD REEL NO.		
SIZE	NO LINES	LENGTH SLIPPED
LENGTH CUT OFF	PRESENT LENGTH	
WEAR OR TRIPS SINCE LAST CUT		
CUMULATIVE WEAR OR TRIPS		

DRILLING CREW PAYROLL DATA

DATE	08-Nov-2017
WELL NAME & NO.	Avary 121 1BS
COMPANY	Cactus Drilling
TOOLPUSHER	Arguello, Jared
RIG NO.	162

TIME DISTRIBUTION HOURS

CODE NO.	OPERATION	TOUR 1	TOUR 2
1	RIG UP AND TEAR DOWN		
2	DRILL ACTUAL		
3	REAMING		
4	CORING		
5	CONDITION MUD & CIRCULATE	1:30	4:00
6	TRIPS	9:30	7:00
7	LUBRICATE RIG		
8	REPAIR RIG		
9	CUT OFF DRILLING LINE		
10	DEVIATION SURVEY		
11	WIRELINE LOGS		
12	RUN CASING & CEMENT		
13	WAIT ON CEMENT		
14	NIPPLE UP B.O.P.		
15	TEST B.O.P.		
16	DRILL STEM TEST		
17	PLUG BACK		1:00
18	SQUEEZE CEMENT		
19	FISHING		
20	DIR. WORK		
21	RIG UP CEMENT	1:00	
22			
23			
COMPLETION A.	PERFORATING		
B.	TUBING TRIPS		
C.	TREATING		
D.	SWABBING		
E.	TESTING		
F.			
G.			
H.			
TOTALS		12:00	12:00

DAYWORK TIME SUMMARY (OFFICE USE ONLY)

HOURS W/CONTR D.P.		
HOURS W/OPR D.P.		
HOURS WITHOUT D.P.		
HOURS STANDBY		
TOTAL DAYWORK		
NO. OF DAYS FROM SPUD		
CUMULATIVE ROTATING HOURS		
DAILY MUD COST		
TOTAL MUD COST		

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
1	MULESHOE	4.75	6.21
20	TUBING		632.13
2	X-O	5.25	4.17
109	STANDS D.P.	4.5	10255.3
0	SINGLES D.P.	4.5	0
	KELLY DOWN		0
	TOTAL		10897.81

WT. OF STRING

BIT RECORD

BIT NO.	
SIZE	
IADC CODE	
MANUFACTURER	
TYPE	
SERIAL NO.	
JETS	
TFA	
DEPTH OUT	
DEPTH IN	
TOTAL DRILLED	
TOTAL HOURS	

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD

TIME			
WEIGHT			
PRESSURE GRADIENT			
FUNNEL VISCOSITY			
PV/YP			
GEL STRENGTH			
FLUID LOSS			
pH			
SOLIDS			

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT

REMARKS
SAFETY MEETING OVER LAST DAY AND TRIPPING OUT OF THE HOLE. REVIEWED 2 JSAS OVER TAIL ROPE OPERATIONS AND TRIPPING OUT OF HOLE. VISUALLY INSPECT DRAWWORKS ANCHOR. MAN 1600, ACC 2900, ANN 900.
DIESEL 90" 15840 GAL MUD DIESEL 5" 6653 GAL.

DRILLER Johnson, Steven

TOUR 1

DEPTH INTERVAL FROM	TO	DRILL...D REAM...R CORE...C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
								5		5						

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
18:00	20:00	2:00	6.02	TRIP OUT OF HOLE.
20:00	21:30	1:30	6.01	DRAIN MOTOR, BREAK BIT, LAY DOWN BHA.
21:30	22:00	0:30	21.99	INSTALL TUBING BELLS AND ELEVATORS. ORGANIZE AND CLEAN RIG FLOOR. PREPARE TO TRIP IN THE HOLE.
22:00	4:00	6:00	6.03	MAKE UP TUBING. TRIP IN THE HOLE.
4:00	5:30	1:30	5.01	CIRCULATE BOTTOMS UP
5:30	6:00	0:30	21.99	RIG UP CEMENTERS.

TOUR 1 FROM 18:00 TO 6:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Johnson, Steven	12.5	SJ	NO
DERRICKMAN		Henton, William	12.5	WH	NO
MOTORMAN		Gore, Kevin	12.5	KG	NO
FLOORHAND		Howell, Jonathan	12.5	JH	NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT 35 OBM ? YES

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
	STANDS D.P.		
	SINGLES D.P.		
	KELLY DOWN		
	TOTAL		

WT. OF STRING

BIT RECORD

BIT NO.	
SIZE	
IADC CODE	
MANUFACTURER	
TYPE	
SERIAL NO.	
JETS	
TFA	
DEPTH OUT	
DEPTH IN	
TOTAL DRILLED	
TOTAL HOURS	

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD

TIME	06:00	12:00	18:00
WEIGHT	11.1		
PRESSURE GRADIENT	0.57609		
FUNNEL VISCOSITY	72		
PV/YP			
GEL STRENGTH			
FLUID LOSS			
pH			
SOLIDS			

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT

REMARKS
NO ACC,COM OK,SAFTEY MEETING OVER SLIP AND CUT DRILLING LINE,REVIEW 3 JSA, MANLIFT OK,FORKLIFT OK,MANIFOLD 1450,ACC 3000,HYDRILL 900

DRILLER Martin, John

TOUR 2

DEPTH INTERVAL FROM	TO	DRILL...D REAM...R CORE...C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
								5		5						

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
6:00	7:30	1:30	5.01	CIRCULATE WHILE RIGGING UP CEMENT CREW
7:30	8:30	1:00	17.00	PUMP CEMENT PLUG
8:30	9:30	1:00	6.02	POOH 6 STANDS
9:30	12:00	2:30	5.01	MUD, CONDITION MUD / CIRCULATE - GENERAL
12:00	18:00	6:00	6.02	POOH AND L/D CEMENT TUBING

TOUR 2 FROM 6:00 TO 18:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Martin, John	12.5	JM	NO
DERRICKMAN		Mireles, Ashton	12.5	AM	NO
MOTORMAN		Salazar, Isaac	12.5	IS	NO
FLOORHAND		Glenn, Donnell	12.5	DG	NO
FLOORHAND		Perez, Issac	12.5	IP	NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT 35 OBM ? YES

LEASE	WELL NO.	API WELL NUMBER	WATER DEPTH	DATE
Avary 121	1BS			09-Nov-2017

OPERATOR	CONTRACTOR	RIG NO.
Callon Petroleum Operating	Cactus Drilling	162

SIGNATURE OF OPERATOR'S REPRESENTATIVE: N A ... NOT AVAILABLE TO SIGN

SIGNATURE OF CONTRACTOR'S TOOL PUSHER: Arguello, Jared

DP SIZE	WEIGHT	GRADE	TOOL JT O.D.	TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTURER	TYPE	STROKE LENGTH
5	19.20	S-135		4.5 IF	599	1	HHF	1600	12.000
5	49.50	Z-140		4.5 IF	38	2	HHF	1600	12.000
7	110.00	DC		H90	18	3			
8	150.00	DC		NC56	6	4			

DAILY DRILLING REPORT WELL 1BS REPORT NO. 39 DATE 09-Nov-2017

FIELD OR DISTRICT	COUNTY	STATE / COUNTRY
*08	Ward	TX / United States

	SIZE	MAKE	WEIGHT	GRADE	NO. JOINTS	LENGTH	RKB. TO CSG. HD.	SET AT
LAST CASING	13.375	J55 JTS	54.5	S	32	1309	28.00	1309
TUBING OR LINER	10.75	J55 BTC	45.5		162	6707	28.00	6704
	7.625							

WIRE LINE RECORD REEL NO.: SIZE | NO LINES | LENGTH SLIPPED; LENGTH CUT OFF | PRESENT LENGTH; WEAR OR TRIPS SINCE LAST CUT; CUMULATIVE WEAR OR TRIPS

DRILLING CREW PAYROLL DATA

DATE	09-Nov-2017
WELL NAME & NO.	Avary 121 1BS
COMPANY	Cactus Drilling
TOOLPUSHER	Arguello, Jared
RIG NO.	162

TIME DISTRIBUTION HOURS

CODE NO.	OPERATION	TOUR 1	TOUR 2
1	RIG UP AND TEAR DOWN		
2	DRILL ACTUAL		9:30
3	REAMING		1:30
4	CORING		
5	CONDITION MUD & CIRCULATE		
6	TRIPS	4:30	0:30
7	LUBRICATE RIG		
8	REPAIR RIG		
9	CUT OFF DRILLING LINE	1:00	
10	DEVIATION SURVEY		
11	WIRELINE LOGS		
12	RUN CASING & CEMENT		
13	WAIT ON CEMENT	5:00	0:30
14	NIPPLE UP B.O.P.		
15	TEST B.O.P.		
16	DRILL STEM TEST		
17	PLUG BACK		
18	SQUEEZE CEMENT		
19	FISHING		
20	DIR. WORK	1:00	
21	CLEAN FIOOR P	0:30	
22			
23			
COMPLETION A.	PERFORATING		
B.	TUBING TRIPS		
C.	TREATING		
D.	SWABBING		
E.	TESTING		
F.			
G.			
H.			
TOTALS		12:00	12:00

DAYWORK TIME SUMMARY (OFFICE USE ONLY)

HOURS W/CONTR D.P.		
HOURS W/OPR D.P.		
HOURS WITHOUT D.P.		
HOURS STANDBY		
TOTAL DAYWORK		
NO. OF DAYS FROM SPUD		
CUMULATIVE ROTATING HOURS		
DAILY MUD COST		
TOTAL MUD COST		

TOUR 1

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
1	Bit	6.75	1
1	Motor	5	24.75
1	FLOAT SUB	4.75	3.55
1	NMDC PONY	4.5	14.73
1	MULESHOE	4.75	3.52
2	NMDC	4.75	61.18
1	X-O	5.25	3
	STANDS D.P.	4.5	
0	SINGLES D.P.	4.5	0
	KELLY DOWN		0
	TOTAL		111.73

WT. OF STRING

BIT RECORD

BIT NO.		10
SIZE		6.75
IADC CODE		
MANUFACTURER		BAKER
TYPE		STX-30
SERIAL NO.		5275598
JETS		18 18 18
TFA		0.745515
DEPTH OUT		10930
DEPTH IN		10835
TOTAL DRILLED		95
TOTAL HOURS		19

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD

TIME			
WEIGHT			
PRESSURE GRADIENT			
FUNNEL VISCOSITY			
PV/YP			
GEL STRENGTH			
FLUID LOSS			
pH			
SOLIDS			

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT

REMARKS
S/M FIRST DAYCK,TRIP PIPE JSA 2
CK OMRON SET POINTS VISUALLY INSP DRILL LINE ANCHOR,C.O.M(OK)
ACC-3000 MAN-1500 ANN-1100
RIG FUEL: 85" 14876GAL MUD FUEL: 52" 6653GAL

DRILLER Zamora, Samuel

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
								5		5						

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
18:00	18:30	0:30	21.99	CLEAN FIOOR PREPAR TO PICK TOOLS
18:30	19:30	1:00	20.00	P/UP DIRECTIONAL TOOLS,SCRIBE AND TEST MWD TOOL,MAKE BIT
19:30	0:00	4:30	6.03	T.I.H T/10172
0:00	1:00	1:00	9.00	CUT DRILLING LINE 11 WRAPS CALIBRATE OMRON SET POINTS
1:00	6:00	5:00	13.00	WAIT ON CEMENT PLUG

TOUR 1 FROM 18:00 TO 6:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Zamora, Samuel	12.5		NO
DERRICKMAN		Casillas, Moises	12.5		NO
MOTORMAN		Gutierrez, Francisco	12.5		NO
FLOORHAND		Campos, Ernesto	12.5		NO
FLOORHAND		Martinez, Martin	12.5		NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT: 36 OBM ? YES

TOUR 2

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
1	Bit	6.75	1
1	Motor	5	24.75
1	FLOAT SUB	4.75	3.55
1	NMDC PONY	4.5	14.73
1	MULESHOE	4.75	3.52
2	NMDC	4.75	61.18
1	X-O	5.25	3
110	STANDS D.P.	4.5	10349.66
0	SINGLES D.P.	4.5	26
	KELLY DOWN		0
	TOTAL		10487.39

WT. OF STRING

BIT RECORD

BIT NO.		10
SIZE		6.75
IADC CODE		
MANUFACTURER		BAKER
TYPE		STX-30
SERIAL NO.		5275598
JETS		18 18 18
TFA		
DEPTH OUT		
DEPTH IN		10471
TOTAL DRILLED		
TOTAL HOURS		19

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD

TIME		12:00	17:00
WEIGHT		11	11
PRESSURE GRADIENT		0.5709	0.5709
FUNNEL VISCOSITY		68	68
PV/YP			
GEL STRENGTH			
FLUID LOSS			
pH			
SOLIDS			

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT

REMARKS
S/M FIRST DAY BACK (2JSA) VIS INSP DRILL LINE & ANCHOR, CHECK HIGH & LOW SET POINTS, CHECK C.O.M. (GOOD) ANN=700PSI MAN=1814PSI ACC=3102PSI AIR=108PSI ACC OIL=15"

DRILLER Ruiz, Jesus

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
10471	10487	D			0	6	1628	5	65	5						187
		D														

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
6:00	6:30	0:30	13.00	WAIT ON CEMENT PLUG
6:30	7:00	0:30	6.03	T.I.H T/ 10272'
7:00	8:30	1:30	3.00	WASH DOWN TO 10395', DRILL CEMENT TO 10471'
8:30	18:00	9:30	2.02	TIME DRILL F/ 10471' T/ 10487'
				SLIDE 26' ROT 0
				PERFORMED A SCAVENGER HUNT

TOUR 2 FROM 6:00 TO 18:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Ruiz, Jesus	12.5		NO
DERRICKMAN		Davis, Brandon	12.5		NO
MOTORMAN		Suniga, Robert	12.5		NO
FLOORHAND		DeLatte, Tylor	12.5		NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT: 36 OBM ? YES

No. 38 DAILY DRILLING REPORT REPORT NO. 40

LEASE	WELL NO.	API WELL NUMBER	WATER DEPTH	DATE
Avary 121	1BS			10-Nov-2017

OPERATOR	CONTRACTOR	RIG NO.
Callon Petroleum Operating	Cactus Drilling	162

SIGNATURE OF OPERATOR'S REPRESENTATIVE: DANNY, JACKSON

SIGNATURE OF CONTRACTOR'S TOOL PUSHER: Arguello, Jared

DP SIZE	WEIGHT	GRADE	TOOL JT O.D.	TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTURER	TYPE	STROKE LENGTH
5	19.20	S-135		4.5 IF	599	1	HHF	1600	12.000
5	49.50	Z-140		4.5 IF	38	2	HHF	1600	12.000
7	110.00	DC		H90	18	3			
8	150.00	DC		NC56	6	4			

DAILY DRILLING REPORT WELL 1BS REPORT NO. 40 DATE 10-Nov-2017

FIELD OR DISTRICT	COUNTY	STATE / COUNTRY	WIRE LINE RECORD REEL NO.
*08	Ward	TX / United States	

	SIZE	MAKE	WEIGHT	GRADE	NO. JOINTS	LENGTH	RKB. TO CSG. HD.	SET AT
LAST CASING	13.375	J55 JTS	54.5	S	32	1309	28.00	1309
TUBING OR LINER	10.75	J55 BTC	45.5		162	6707	28.00	6704
	7.625							

SIZE	NO LINES	LENGTH SLIPPED

LENGTH CUT OFF | PRESENT LENGTH

WEAR OR TRIPS SINCE LAST CUT

CUMULATIVE WEAR OR TRIPS

DRILLING CREW PAYROLL DATA

DATE	10-Nov-2017
WELL NAME & NO.	Avary 121 1BS
COMPANY	Cactus Drilling
TOOLPUSHER	Arguello, Jared
RIG NO.	162

TIME DISTRIBUTION HOURS

CODE NO.	OPERATION	TOUR 1	TOUR 2
1	RIG UP AND TEAR DOWN		
2	DRILL ACTUAL	12:00	4:00
3	REAMING		
4	CORING		
5	CONDITION MUD & CIRCULATE		
6	TRIPS		7:30
7	LUBRICATE RIG		0:30
8	REPAIR RIG		
9	CUT OFF DRILLING LINE		
10	DEVIATION SURVEY		
11	WIRELINE LOGS		
12	RUN CASING & CEMENT		
13	WAIT ON CEMENT		
14	NIPPLE UP B.O.P.		
15	TEST B.O.P.		
16	DRILL STEM TEST		
17	PLUG BACK		
18	SQUEEZE CEMENT		
19	FISHING		
20	DIR. WORK		
21			
22			
23			
COMPLETION A.	PERFORATING		
B.	TUBING TRIPS		
C.	TREATING		
D.	SWABBING		
E.	TESTING		
F.			
G.			
H.			
TOTALS		12:00	12:00

DAYWORK TIME SUMMARY (OFFICE USE ONLY)

HOURS W/CONTR D.P.
HOURS W/OPR D.P.
HOURS WITHOUT D.P.
HOURS STANDBY
TOTAL DAYWORK
NO. OF DAYS FROM SPUD
CUMULATIVE ROTATING HOURS
DAILY MUD COST
TOTAL MUD COST

TOUR 1

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
1	Bit	6.75	1
1	Motor	5	24.75
1	FLOAT SUB	4.75	3.55
1	NMDC PONY	4.5	14.73
1	MULESHOE	4.75	3.52
2	NMDC	4.75	61.18
1	X-O	5.25	3
111	STANDS D.P.	4.5	10444
0	SINGLES D.P.	4.5	
	KELLY DOWN		7
	TOTAL		10562.73
WT. OF STRING			200

BIT RECORD

BIT NO.	10	
SIZE	6.75	
IADC CODE		
MANUFACTURER	BAKER	
TYPE	STX-30	
SERIAL NO.	5275598	
JETS	18 18 18	
TFA		
DEPTH OUT		
DEPTH IN	10471	
TOTAL DRILLED	91	
TOTAL HOURS	40.5	

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD

TIME	18:00	00:00	06:00
WEIGHT	11	11	11
PRESSURE GRADIENT	0.5709	0.5709	0.5709
FUNNEL VISCOSITY	68	68	68
PV/YP			
GEL STRENGTH			
FLUID LOSS			
pH			
SOLIDS			

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT

REMARKS
S/M PPE JSA 2 P/UP 208 S/OFF 195
CK OMRON SET POINTS VISUALLY INSP DRILL LINE ANCHOR,C.O.M(OK)
ACC-3000 MAN-1500 ANN-1100
RIG DIESEL: 80" 13880GAL MUD DIESEL: 51" 6494GAL

DRILLER Zamora, Samuel

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
10487	10562	D			0	3	860	5	46	5						

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
18:00	6:00	12:00	2.01	TIME DRILL F/10487 T/10562
				S/OFF F/10498 T/10550)

TOUR 1 FROM 18:00 TO 6:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Zamora, Samuel	12.5	SZ	NO
DERRICKMAN		Casillas, Moises	12.5	MC	NO
MOTORMAN		Gutierrez, Francisco	12.5	FG	NO
FLOORHAND		Campos, Ernesto	12.5	EC	NO
FLOORHAND		Martinez, Martin	12.5	MM	NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT 37 OBM ? YES

TOUR 2

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
1	Bit	6.75	1
1	Motor	5	24.75
1	FLOAT SUB	4.75	3.55
1	NMDC PONY	4.5	14.73
1	MULESHOE	4.75	3.52
2	NMDC	4.75	61.18
1	X-O	5.25	3
112	STANDS D.P.	4.5	10538.21
0	SINGLES D.P.	4.5	0
	KELLY DOWN		0
	TOTAL		10649.94
WT. OF STRING			200

BIT RECORD

BIT NO.	10	11
SIZE	6.75	6.75
IADC CODE		
MANUFACTURER	BAKER	BAKER
TYPE	STX-30	STX-30
SERIAL NO.	5275598	5274016
JETS	18 18 18	20 20 20
TFA		
DEPTH OUT	10569	
DEPTH IN	10471	10569
TOTAL DRILLED	98	
TOTAL HOURS	44.5	

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD

TIME			
WEIGHT			
PRESSURE GRADIENT			
FUNNEL VISCOSITY			
PV/YP			
GEL STRENGTH			
FLUID LOSS			
pH			
SOLIDS			

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT

REMARKS
S/M MAKING CONN.(2JSA) VIS INSP DRILL LINE, CHECK HIGH & LOW SET POINTS, CHECK C.O.M. (GOOD)
ANN=1103PSI MAN=1632PSI ACC=2943PSI AIR=112PSI ACC OIL=15"

DRILLER Ruiz, Jesus

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
10562	10569	D			0	3	878	5	46	5						

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
6:00	10:00	4:00	2.02	DRILL F/ 10562' T/ 10569'
10:00	14:00	4:00	6.02	P.O.O.H
14:00	15:30	1:30	6.01	L/D MOTOR & BIT , RESCRIBE NEW MOTOR, P/U BIT,
15:30	16:00	0:30	7.00	LUBRICATE RIG
16:00	18:00	2:00	6.03	T.I.H.

TOUR 2 FROM 6:00 TO 18:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Ruiz, Jesus	12.5	JR	NO
DERRICKMAN		Davis, Brandon	12.5	BD	NO
MOTORMAN		Suniga, Robert	12.5	RS	NO
FLOORHAND		DeLatte, Tylor	12.5	TD	NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT 37 OBM ? YES

No. 39 DAILY DRILLING REPORT REPORT NO. 41

LEASE	WELL NO.	API WELL NUMBER	WATER DEPTH	DATE
Avary 121	1BS			11-Nov-2017

OPERATOR	CONTRACTOR	RIG NO.
Callon Petroleum Operating	Cactus Drilling	162

SIGNATURE OF OPERATOR'S REPRESENTATIVE: DANNY, JACKSON

SIGNATURE OF CONTRACTOR'S TOOL PUSHER: Arguello, Jared

DP SIZE	WEIGHT	GRADE	TOOL JT O.D.	TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTURER	TYPE	STROKE LENGTH
5	19.20	S-135		4.5 IF	599	1	HHF	1600	12.000
5	49.50	Z-140		4.5 IF	38	2	HHF	1600	12.000
7	110.00	DC		H90	18	3			
8	150.00	DC		NC56	6	4			

DAILY DRILLING REPORT WELL 1BS REPORT NO. 41 DATE 11-Nov-2017

FIELD OR DISTRICT	COUNTY	STATE / COUNTRY	WIRE LINE RECORD REEL NO.
*08	Ward	TX / United States	

	SIZE	MAKE	WEIGHT GRADE		NO. JOINTS	LENGTH	RKB. TO CSG. HD.	SET AT
LAST CASING	13.375	J55 JTS	54.5	S	32	1309	28.00	1309
TUBING OR LINER	10.75	J55 BTC	45.5		162	6707	28.00	6704
	7.625							

SIZE	NO LINES	LENGTH SLIPPED

LENGTH CUT OFF | PRESENT LENGTH

WEAR OR TRIPS SINCE LAST CUT

CUMULATIVE WEAR OR TRIPS

DRILLING CREW PAYROLL DATA

DATE	11-Nov-2017
WELL NAME & NO.	Avary 121 1BS
COMPANY	Cactus Drilling
TOOLPUSHER	Arguello, Jared
RIG NO.	162

TIME DISTRIBUTION HOURS

CODE NO.	OPERATION	TOUR 1	TOUR 2
1	RIG UP AND TEAR DOWN		
2	DRILL ACTUAL	6:30	12:00
3	REAMING		
4	CORING		
5	CONDITION MUD & CIRCULATE		
6	TRIPS	3:00	
7	LUBRICATE RIG		
8	REPAIR RIG		
9	CUT OFF DRILLING LINE		
10	DEVIATION SURVEY		
11	WIRELINE LOGS		
12	RUN CASING & CEMENT		
13	WAIT ON CEMENT		
14	NIPPLE UP B.O.P.		
15	TEST B.O.P.		
16	DRILL STEM TEST		
17	PLUG BACK		
18	SQUEEZE CEMENT		
19	FISHING		
20	DIR. WORK	2:30	
21			
22			
23			
COMPLETION A.	PERFORATING		
B.	TUBING TRIPS		
C.	TREATING		
D.	SWABBING		
E.	TESTING		
F.			
G.			
H.			
TOTALS		12:00	12:00

DAYWORK TIME SUMMARY (OFFICE USE ONLY)

HOURS W/CONTR D.P.		
HOURS W/OPR D.P.		
HOURS WITHOUT D.P.		
HOURS STANDBY		
TOTAL DAYWORK		
NO. OF DAYS FROM SPUD		
CUMULATIVE ROTATING HOURS		
DAILY MUD COST		
TOTAL MUD COST		

TOUR 1

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
1	Bit	6.75	1
1	Motor	5	24.75
1	FLOAT SUB	4.75	3.55
1	NMDC PONY	4.5	14.73
1	MULESHOE	4.75	3.52
2	NMDC	4.75	61.18
1	X-O	5.25	3
111	STANDS D.P.	4.5	10444.24
0	SINGLES D.P.	4.5	0
	KELLY DOWN		28
	TOTAL		10583.97
WT. OF STRING			200

BIT RECORD

BIT NO.	11
SIZE	6.75
IADC CODE	
MANUFACTURER	BAKER
TYPE	STX-30
SERIAL NO.	5274016
JETS	20 20 20
TFA	
DEPTH OUT	
DEPTH IN	10569
TOTAL DRILLED	14
TOTAL HOURS	6.5

CUTTING STRUCTURE: INNER | OUTER | DULL CHAR | LOCATION | BEARINGS/ SEALS | GAGE | OTHER DULL CHAR | REASON PULLED

MUD RECORD

TIME	18:00	00:00	06:00
WEIGHT		11.1	11.1
PRESSURE GRADIENT		0.57609	0.57609
FUNNEL VISCOSITY		75	70
PV/YP			
GEL STRENGTH			
FLUID LOSS			
pH			
SOLIDS			

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT
Lime	20	FLR+	10

REMARKS
S/M PROPER LIFTING TECHNIC JSA 2 P/UP 205 S/OFF 196
CK OMRON SET POINTS VISUALLI INSP DRILL LINE ANCHOR,C.O.M(OK)
ACC-3000 MAN-1500 ANN-1100
RIG DIESEL: 75" 12862GAL MUD DIESEL: 51" 6494GAL

DRILLER Zamora, Samuel

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
10569	10583	D			0	3	1000	5	45	5						

DEVIATION RECORD: DEPTH | DEV | DIR. | TVD | HORZ. DISP. | DEPTH | DEV | DIR. | TVD | HORZ. DISP. | DEPTH | DEV | DIR. | TVD | HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
18:00	21:00	3:00	6.03	T.I.H T/10569
21:00	23:30	2:30	20.00	BUILD THROUGH
23:30	6:00	6:30	2.02	TIME DRIIL F/10569 T/10583

TOUR 1 FROM 18:00 TO 6:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Zamora, Samuel	12.5		NO
DERRICKMAN		Casillas, Moises	12.5		NO
MOTORMAN		Gutierrez, Francisco	12.5		NO
FLOORHAND		Campos, Ernesto	12.5		NO
FLOORHAND		Martinez, Martin	12.5		NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT: 38 OBM ? YES

TOUR 2

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
1	Bit	6.75	1
1	Motor	5	24.41
1	FLOAT SUB	4.75	3.55
1	NMDC PONY	4.5	14.73
1	MULESHOE	4.75	3.52
2	NMDC	4.75	61.18
1	X-O	5.25	3
112	STANDS D.P.	4.5	10444.24
0	SINGLES D.P.	4.5	31.27
	KELLY DOWN		19
	TOTAL		10605.9
WT. OF STRING			205

BIT RECORD

BIT NO.	11
SIZE	6.75
IADC CODE	
MANUFACTURER	BAKER
TYPE	STX-30
SERIAL NO.	5274016
JETS	20 20 20
TFA	
DEPTH OUT	
DEPTH IN	10569
TOTAL DRILLED	36
TOTAL HOURS	18.5

CUTTING STRUCTURE: INNER | OUTER | DULL CHAR | LOCATION | BEARINGS/ SEALS | GAGE | OTHER DULL CHAR | REASON PULLED

MUD RECORD

TIME	06:00	12:00	17:00
WEIGHT	11.1	11.1	11.1
PRESSURE GRADIENT	0.57609	0.57609	0.57609
FUNNEL VISCOSITY	69	68	69
PV/YP			
GEL STRENGTH			
FLUID LOSS			
pH			
SOLIDS			

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT

REMARKS
S/M HOUSE KEEPING (2JSA) VIS INSP DRILLING LINE, CHECK HIGH & LOW SET POINTS, & C.O.M. (GOOD)
MANN=1535PSI ACC=2923PSI ANN=1014PSI AIR=110PSI ACC OIL=16"

DRILLER Ruiz, Jesus

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
10583	10605	D			0	2	946	5	45	5						130

DEVIATION RECORD: DEPTH | DEV | DIR. | TVD | HORZ. DISP. | DEPTH | DEV | DIR. | TVD | HORZ. DISP. | DEPTH | DEV | DIR. | TVD | HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
6:00	18:00	12:00	2.02	DRILL F/ 10583' T/ 10605'

TOUR 2 FROM 6:00 TO 18:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Ruiz, Jesus	12.5		NO
DERRICKMAN		Davis, Brandon	12.5		NO
MOTORMAN		Suniga, Robert	12.5		NO
FLOORHAND		DeLatte, Tylor	12.5		NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT: 38 OBM ? YES

No. 40 DAILY DRILLING REPORT REPORT NO. 42

LEASE	WELL NO.	API WELL NUMBER	WATER DEPTH	DATE
Avary 121	1BS			12-Nov-2017

OPERATOR	CONTRACTOR	RIG NO.
Callon Petroleum Operating	Cactus Drilling	162

SIGNATURE OF OPERATOR'S REPRESENTATIVE: DANNY, JACKSON

SIGNATURE OF CONTRACTOR'S TOOL PUSHER: Arguello, Jared

DP SIZE	WEIGHT	GRADE	TOOL JT O.D.	TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTURER	TYPE	STROKE LENGTH
5	19.20	S-135		4.5 IF	599	1	HHF	1600	12.000
5	49.50	Z-140		4.5 IF	38	2	HHF	1600	12.000
7	110.00	DC		H90	18	3			
8	150.00	DC		NC56	6	4			

DAILY DRILLING REPORT WELL 1BS REPORT NO. 42 DATE 12-Nov-2017

FIELD OR DISTRICT	COUNTY	STATE / COUNTRY	WIRE LINE RECORD REEL NO.
*08	Ward	TX / United States	

	SIZE	MAKE	WEIGHT GRADE		NO. JOINTS	LENGTH	RKB. TO CSG. HD.	SET AT
LAST CASING	13.375	J55 JTS	54.5	S	32	1309	28.00	1309
TUBING OR LINER	10.75	J55 BTC	45.5		162	6707	28.00	6704
	7.625							

SIZE	NO LINES	LENGTH SLIPPED

LENGTH CUT OFF | PRESENT LENGTH

WEAR OR TRIPS SINCE LAST CUT

CUMULATIVE WEAR OR TRIPS

DRILLING CREW PAYROLL DATA

DATE	12-Nov-2017
WELL NAME & NO.	Avary 121 1BS
COMPANY	Cactus Drilling
TOOLPUSHER	Arguello, Jared
RIG NO.	162

TIME DISTRIBUTION HOURS

CODE NO.	OPERATION	TOUR 1	TOUR 2
1	RIG UP AND TEAR DOWN		
2	DRILL ACTUAL	12:00	11:30
3	REAMING		
4	CORING		
5	CONDITION MUD & CIRCULATE		
6	TRIPS		
7	LUBRICATE RIG		0:30
8	REPAIR RIG		
9	CUT OFF DRILLING LINE		
10	DEVIATION SURVEY		
11	WIRELINE LOGS		
12	RUN CASING & CEMENT		
13	WAIT ON CEMENT		
14	NIPPLE UP B.O.P.		
15	TEST B.O.P.		
16	DRILL STEM TEST		
17	PLUG BACK		
18	SQUEEZE CEMENT		
19	FISHING		
20	DIR. WORK		
21			
22			
23			
COMPLETION A.	PERFORATING		
B.	TUBING TRIPS		
C.	TREATING		
D.	SWABBING		
E.	TESTING		
F.			
G.			
H.			
TOTALS		12:00	12:00

DAYWORK TIME SUMMARY (OFFICE USE ONLY)

HOURS W/CONTR D.P.		
HOURS W/OPR D.P.		
HOURS WITHOUT D.P.		
HOURS STANDBY		
TOTAL DAYWORK		
NO. OF DAYS FROM SPUD		
CUMULATIVE ROTATING HOURS		
DAILY MUD COST		
TOTAL MUD COST		

TOUR 1

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
1	Bit	6.75	1
1	Motor	5	24.41
1	FLOAT SUB	4.75	3.55
1	NMDC PONY	4.5	14.73
1	MULESHOE	4.75	3.52
2	NMDC	4.75	61.18
1	X-O	5.25	3
112	STANDS D.P.	4.5	10444.24
2	SINGLES D.P.	4.5	62.6
	KELLY DOWN		11
	TOTAL		10629.23
WT. OF STRING			205

BIT RECORD

BIT NO.	11
SIZE	6.75
IADC CODE	
MANUFACTURER	BAKER
TYPE	STX-30
SERIAL NO.	5274016
JETS	20 20 20
TFA	0.920388
DEPTH OUT	
DEPTH IN	10569
TOTAL DRILLED	60
TOTAL HOURS	30.5

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD

TIME	18:00	00:00	06:00
WEIGHT	11.1	11.1	11.1
PRESSURE GRADIENT	0.57609	0.57609	0.57609
FUNNEL VISCOSITY	69	69	69
PV/YP			*
GEL STRENGTH			
FLUID LOSS			
pH			
SOLIDS			

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT

REMARKS
S/M PRESSURE WASHING JSA 2
CK OMRON SET POINTS VISUALLY INPS DRILL LINE ANCHOR,C.O.M(OK)
ACC-3000 MAN-1500 ANN-1100
RI DIESEL: 112" 19468GAL MUD DIESEL: 52" 6653GAL

DRILLER Zamora, Samuel

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
10605	10629	D			0	2	1000	5	45	5						

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
18:00	6:00	12:00	2.02	TIME DRILL F/ 10605 T/ 10629

TOUR 1 FROM 18:00 TO 6:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Zamora, Samuel	12.5	SZ	NO
DERRICKMAN		Casillas, Moises	12.5	MC	NO
MOTORMAN		Gutierrez, Francisco	12.5	FG	NO
FLOORHAND		Campos, Ernesto	12.5	EC	NO
FLOORHAND		Martinez, Martin	12.5	MM	NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT 39 OBM ? YES

TOUR 2

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
1	Bit	6.75	1
1	Motor	5	24.41
1	FLOAT SUB	4.75	3.55
1	NMDC PONY	4.5	14.73
1	MULESHOE	4.75	3.52
2	NMDC	4.75	61.18
1	X-O	5.25	3
111	STANDS D.P.	4.5	10444.24
0	SINGLES D.P.	4.5	62.2
	KELLY DOWN		25
	TOTAL		10642.83
WT. OF STRING			205

BIT RECORD

BIT NO.	11
SIZE	6.75
IADC CODE	
MANUFACTURER	BAKER
TYPE	STX-30
SERIAL NO.	5274016
JETS	20 20 20
TFA	
DEPTH OUT	
DEPTH IN	10569
TOTAL DRILLED	73
TOTAL HOURS	42

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD

TIME	06:00	12:00	17:00
WEIGHT	11.1	11.1	11
PRESSURE GRADIENT	0.57609	0.57609	0.5709
FUNNEL VISCOSITY	68	68	68
PV/YP			
GEL STRENGTH			
FLUID LOSS			
pH			
SOLIDS			

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT

REMARKS
S/M T.O.H. (2JSA) VIS INSP DRILL LINE& ANCHOR, CHECK HIGH & LOW SET POINTS & C.O.M. (GOOD) ANN=1053PSI MAN=1371PSI ACC=2959PSI AIR=109PSI ACC OIL=15"

DRILLER Ruiz, Jesus

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
10629	10642	D			0	2	966	5	45	5						

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
6:00	17:30	11:30	2.02	DRILL F/ 10629' T/ 10642'
17:30	18:00	0:30	7.00	LUBRICATE RIG

TOUR 2 FROM 6:00 TO 18:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Ruiz, Jesus	12.5	JR	NO
DERRICKMAN		Davis, Brandon	12.5	BD	NO
MOTORMAN		Suniga, Robert	12.5	RS	NO
FLOORHAND		DeLatte, Tylor	12.5	TD	NO
FLOORHAND		Sims, Jason	12.5	JS	NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT 39 OBM ? YES

No. DAILY DRILLING REPORT REPORT NO. 43

LEASE	WELL NO.	API WELL NUMBER	WATER DEPTH	DATE
Avary 121	1BS			13-Nov-2017

OPERATOR	CONTRACTOR	RIG NO.
Callon Petroleum Operating	Cactus Drilling	162

SIGNATURE OF OPERATOR'S REPRESENTATIVE

SIGNATURE OF CONTRACTOR'S TOOL PUSHER

DP SIZE	WEIGHT	GRADE	TOOL JT O.D.	TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTURER	TYPE	STROKE LENGTH
5	19.20	S-135		4.5 IF	599	1	HHF	1600	12.000
5	49.50	Z-140		4.5 IF	38	2	HHF	1600	12.000
7	110.00	DC		H90	18	3			
8	150.00	DC		NC56	6	4			

DAILY DRILLING REPORT WELL 1BS REPORT NO. 43 DATE 13-Nov-2017

FIELD OR DISTRICT	COUNTY	STATE / COUNTRY	WIRE LINE RECORD REEL NO.
*08	Ward	TX / United States	

	SIZE	MAKE	WEIGHT	GRADE	NO. JOINTS	LENGTH	RKB. TO CSG. HD.	SET AT
LAST CASING	13.375	J55 JTS	54.5	S	32	1309	28.00	1309
TUBING OR LINER	10.75	J55 BTC	45.5		162	6707	28.00	6704
	7.625							

SIZE	NO LINES	LENGTH SLIPPED

LENGTH CUT OFF | PRESENT LENGTH

WEAR OR TRIPS SINCE LAST CUT

CUMULATIVE WEAR OR TRIPS

DRILLING CREW PAYROLL DATA

DATE	13-Nov-2017
WELL NAME & NO.	Avary 121 1BS
COMPANY	Cactus Drilling
TOOLPUSHER	
RIG NO.	162

TIME DISTRIBUTION HOURS		
CODE NO. OPERATION	TOUR 1	TOUR 2
1 RIG UP AND TEAR DOWN		
2 DRILL ACTUAL	12:00	
3 REAMING		
4 CORING		
5 CONDITION MUD & CIRCULATE		
6 TRIPS		
7 LUBRICATE RIG		
8 REPAIR RIG		
9 CUT OFF DRILLING LINE		
10 DEVIATION SURVEY		
11 WIRELINE LOGS		
12 RUN CASING & CEMENT		
13 WAIT ON CEMENT		
14 NIPPLE UP B.O.P.		
15 TEST B.O.P.		
16 DRILL STEM TEST		
17 PLUG BACK		
18 SQUEEZE CEMENT		
19 FISHING		
20 DIR. WORK		
21		
22		
23		
COMPLETION A. PERFORATING		
B. TUBING TRIPS		
C. TREATING		
D. SWABBING		
E. TESTING		
F.		
G.		
H.		
TOTALS	12:00	
DAYWORK TIME SUMMARY (OFFICE USE ONLY)		
HOURS W/CONTR D.P.		
HOURS W/OPR D.P.		
HOURS WITHOUT D.P.		
HOURS STANDBY		
TOTAL DAYWORK		
NO. OF DAYS FROM SPUD		
CUMULATIVE ROTATING HOURS		
DAILY MUD COST		
TOTAL MUD COST		

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
1	Bit	6.75	1
1	Motor	5	24.41
1	FLOAT SUB	4.75	3.55
1	NMDC PONY	4.5	14.73
1	MULESHOE	4.75	3.52
2	NMDC	4.75	61.18
1	X-O	5.25	3
112	STANDS D.P.	4.5	10538
0	SINGLES D.P.	4.5	24
	KELLY DOWN		
	TOTAL		10673.39

WT. OF STRING

BIT RECORD

BIT NO.	11
SIZE	6.75
IADC CODE	
MANUFACTURER	BAKER
TYPE	STX-30
SERIAL NO.	5274016
JETS	20 20 20
TFA	
DEPTH OUT	
DEPTH IN	10569
TOTAL DRILLED	14
TOTAL HOURS	54

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD

TIME	18:00	00:00	06:00
WEIGHT	11	11	11
PRESSURE GRADIENT	0.5709	0.5709	0.5709
FUNNEL VISCOSITY	68	70	70
PV/YP			
GEL STRENGTH			
FLUID LOSS			
pH			
SOLIDS			

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT

REMARKS
S/M MIXING CHEMICALS JSA 2
CK OMRON SET POINTS VISUALLY INPS DRILL LINE ANCHOR,C.O.M(OK)
ACC-3000 MAN-1500 ANN-1100
RIG DIESEL: 103" 18138GAL MUD DIESEL: 43" 5220GAL

DRILLER Zamora, Samuel

TOUR 1

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
10642	10673	D			0	30	2400	5	80	5						

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.
1085	2	296.1												

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
18:00	6:00	12:00	2.02	T/DRLLING F/10642T/10673

TOUR 1 FROM 18:00 TO 6:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Zamora, Samuel	12.5	ZS	NO
DERRICKMAN		Casillas, Moises	12.5	CM	NO
MOTORMAN		Gutierrez, Francisco	12.5	GF	NO
FLOORHAND		Campos, Ernesto	12.5	CE	NO
FLOORHAND		Martinez, Martin	12.5	MM	NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT 40 OBM ? YES

DRILLING ASSEMBLY (AT END OF TOUR)

NO.	ITEM	O.D.	LENGTH
1	Bit	6.75	1
1	Motor	5	24.41
1	FLOAT SUB	4.75	3.55
1	NMDC PONY	4.5	14.73
1	MULESHOE	4.75	3.52
2	NMDC	4.75	61.18
1	X-O	5.25	3
112	STANDS D.P.	4.5	10538
2	SINGLES D.P.	4.5	0
	KELLY DOWN		0
	TOTAL		10649.39

WT. OF STRING 205

BIT RECORD

BIT NO.	11
SIZE	6.75
IADC CODE	
MANUFACTURER	BAKER
TYPE	STX-30
SERIAL NO.	5274016
JETS	20 20 20
TFA	
DEPTH OUT	
DEPTH IN	10569
TOTAL DRILLED	
TOTAL HOURS	54

CUTTING STRUCTURE

INNER	OUTER	DULL CHAR	LOCATION

BEARINGS/ SEALS	GAGE	OTHER DULL CHAR	REASON PULLED

MUD RECORD

TIME	06:00	12:00	
WEIGHT	11		
PRESSURE GRADIENT	0.5709		
FUNNEL VISCOSITY	68		
PV/YP			
GEL STRENGTH			
FLUID LOSS			
pH			
SOLIDS			

MUD & CHEMICAL ADDED

TYPE	AMOUNT	TYPE	AMOUNT

REMARKS
S/M ST-80 MAINTENANCE (2JSA) VIS INSP DRILL LINE & ANCHOR, CHECK HIGH & LOW SET POINTS & C.O.M. (GOOD) ANN=1112PSI MAN=1400PSI ACC=2916PSI AIR=111PSI ACC OIL=16"

DRILLER

TOUR 2

DEPTH INTERVAL FROM	TO	DRILL..D REAM..R CORE..C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1 LINER SIZE	S.P.M.	PUMP NO. 2 LINER SIZE	S.P.M.	PUMP NO. 3 LINER SIZE	S.P.M.	PUMP NO. 4 LINER SIZE	S.P.M.	TOTAL PUMP OUTPUT
10673		D			0	28	2300	5	80	5						

DEVIATION RECORD

DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.	DEPTH	DEV	DIR.	TVD	HORZ. DISP.

From	To	Elapsed Time	CodeNo	Details Of Operations In Sequence And Remarks
6:00			2.02	DRILL F/ 10673' T/

TOUR 2 FROM 6:00 TO 18:00

CREW	EMPL.ID NO.	NAME	HRS.	INITIAL	INJURED ON THIS TOUR? YES NO
DRILLER		Ruiz, Jesus	12.5		NO
DERRICKMAN		Davis, Brandon	12.5		NO
MOTORMAN		Suniga, Robert	12.5		NO
FLOORHAND		DeLatte, Tylor	12.5		NO
FLOORHAND		Sims, Jason	12.5		NO

NO. DAYS SINCE LAST LOST TIME ACCIDENT 40 OBM ? YES

In Progress

No. No. No.